



County of Hidalgo Pct. 4

Commissioner Joseph Palacios
1051 N. Doolittle Road
Edinburg Texas 78542-0337

MEMO

DATE: August 2, 2013
TO: PURCHASING DEPARTMENT
C/O LETICIA "LETTY" SAENZ CPPB/CONTRACTS MANAGER
FROM: HIDALGO COUNTY PCT. #4
REF: WORK AUTHORIZATION #1
C-12-126-10-16


HIDALGO COUNTY PRECINCT #4 IS HEREBY REQUESTING THE FOLLOWING INVOICE # 11324494 WORK AUTHORIZATION #1 IN THE AMOUNT OF \$27,749.60 FOR L & G CONSULTING ENGINEERS, INC. BE PLACED ON THE NEXT COMMISSIONERS' COURT FOR APPROVAL.

FUNDING FOR THIS PROJECT WILL BE FROM PURCHASE ORDER # 688820 ACCOUNT # 3-1341-431-00-124-030-8-841/731/711

SHOULD YOU HAVE ANY QUESTIONS, PLEASE CONTACT OUR OFFICE,
THANK YOU.

VERONICA LOPEZ
BUDGET ANALYST II

CC: COUNTY FILES
ATTACHMENTS: Inv. # 11324494



August 1, 2013

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

RECEIVED
AUG 01 2013
BY: *[Signature]*

**RE: 10th Street Extension - Work Authorization No. 1 - Limits: SH 107 to FM 1925
PO#688820 - L&G Project#120901**

Dear Commissioner Palacios:

Attached for your approval is our invoice for services rendered for the month of July 2013.

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

This work authorization consists of engineering services required for the preparation of environmental assessment with TxDOT, public involvement, schematic, design, ROW mapping, compensable utilities management oversight, for the 10th Street Extension Project from SH 107 to FM 1925. The following is a narrative of the progress report for this work authorization.


Work Authorization#1

FC 11005 – PHASE I – COMPENSABLE UTILITIES		% Complete
L&G Engineering has identified all of the compensable utilities on the preliminary Schematic of record with the Railroad Commission. We have verified their physical existence on the ground and confirmed them through aerial imagery. We have begun the adjustment coordination process with the Utility Companies (initial correspondence, request for proof of property interest, etc...) and are receiving reports for the utility companies and adjusting the maps accordingly.	L&G	100%
FC 11006 – DESIGN SCHEMATIC		
L&G has refined the schematic based on the comments from the Public Meeting and will be submitting it to TxDOT for approval within a week.	L&G	95%
FC 11007 – PRELIMINARY RIGHT OF WAY		
L&G Staff have generated all of the property owners along both sides of the project as identified on the appraisal district. From the carson maps and county records we have identified the subdivisions of record and plotted the existing ownership of the existing 10 th extension. The preliminary schematic shows all property owners along the corridor. In addition we have utilized this date to estimate the total number of parcels needed to acquire as requested by the auditor's office. This information will be used for the Public Meeting Notices and shown on the Schematic.	L&G	100%
FC 12001 – ENVIRONMENTAL REPORTS		
L&G Environmental Staff is working on finalizing the Biological Impact Evaluation now that the public meeting has been held for submittal to TxDOT. L&G received comments from TxDOT-ENV and was determined that is project is considered to be an EA-FONSI type project; therefore, the Project Scoping document had to be revised and resubmitted to TxDOT for approval.	L&G	55%

FC 12002 – PUBLIC INVOLVEMENT		
L&G provided the agenda packets, boards and staff at the Public Meeting that was successfully held on July 17 th at BL Garza Middle School. The Summary & Analysis has been completed for inclusion in the Administratively Complete Environmental Document. All of the comments received at the meeting have been addressed. This task is complete.	L&G	100%
FC 12008 – ENGINEER FOR PUBLIC MEETINGS		
L&G prepared all of the Exhibits and the PowerPoint presentation for the Public Meeting that was successfully held on July 17 th at BL Garza Middle School. All of the exhibits were manned by L&G staff and viewed by the public. This task is complete.	L&G	100%
FC 12070 – ARCHEOLOGICAL & HISTORICAL RESEARCH SUB		
The PCR Archeological and Historical Reports were submitted to TxDOT Pharr District on June 21 st for their review and approval. The Arch report was cleared on July 16 th with no further work required. The Historical Report was approved pending the Research Design which was submitted on July 26, 2013 to TxDOT for their approval prior to field work.	Amaterra	11.6%
FC 13002 – RIGHT OF WAY MAPPING		
No work has been completed on this task to date.	L&G	0%
FC 16101 – HYDROLOGICAL MAP		
L&G Engineers has refined the hydrologic map based on the comments from the public meeting and will finalize the coordination with HCDD #1.	L&G	95%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E.
Project Manager

L. & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324494
INVOICE DATE: 07/31/13

RECEIVED
 AUG 01 2013
 BY: *ZZ*

BILL TO: 84
 Hidalgo County Pct #4
 c/o Commission Joseph Palacios
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 120901
 10th Street Extension Project
 WA#1 - P.O.#688820
 C-12-126-10-16

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of July 2013.						
11005-Ph. I Comp Uti	86,761.53	86,761.53		86,761.53	100.0	
11006-Design Schem	118,815.08	106,933.57	5,940.76	112,874.33	95.0	5,940.75
11007-Prelim ROW	20,017.05	20,017.05		20,017.05	100.0	
12001-EA Reports	95,024.83	44,661.67	7,601.99	52,263.66	55.0	42,761.17
12002-Pub Involment	20,019.67	15,014.75	5,004.92	20,019.67	100.0	
12008-Engr/Pub Mtgs	20,005.84	15,004.38	5,001.46	20,005.84	100.0	
12070-Arch & Hist	23,256.70		2,699.61	2,699.61	11.6	20,557.09
13002-ROW Mapping	207,906.22				0.0	207,906.22
16101-Hydro Map	30,017.18	27,015.46	1,500.86	28,516.32	95.0	1,500.86
TOTALS:	621,824.10	315,408.41	27,749.60	343,158.01	55.2	278,666.09

ORIGINAL CONTRACT SUM	\$	621,824.10
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	621,824.10
TOTAL COMPLETED TO DATE	\$	343,158.01
LESS PREVIOUS INVOICES	\$	315,408.41
CURRENT PAYMENT DUE	\$	27,749.60

[Handwritten Signature]
 PROJECT MANAGER'S SIGNATURE

3-1341 431-00-1240300 841
 PCL # 387 731
 Pur. Req. # 232402 711
 P.O. # 688820

Invoice Received By: *[Signature]* on 8/1/13
 Goods/Services Received By: _____ on _____



Invoice for Professional Services

To: L&G Consulting Engineers, Inc.
2100 West Expressway 83
Mercedes, TX 78570

From: AmaTerra Environmental, Inc.
4009 Banister Lane, Suite 300
Austin, TX 78704

Phone (512) 329-0031

Attn: Velma Garcia

Project Mgr Rachel Feit
rfeit@amaterra.com

Hidalgo County Pct. 4, 10th Street
WA #5

AmaTerra Project # 184-011- 10th Street

RECEIVED
AUG 01 2013
BY:

Invoice Date July 5, 2013	Invoice Period June 1-30, 2013	Invoice No. 184-011-01	Terms Net 30	Due Date August 4, 2013
------------------------------	-----------------------------------	---------------------------	-----------------	----------------------------

Value Completed by Work Task

Project Task	Contract Value	percent complete	Value Completed	Previously Invoiced	Amount Due
Task 1. Project Coordination Request & Archeology Background Report	\$3,103.00	87%	\$2,699.61	\$0.00	\$2,699.61
Task 2. HRSR research design, survey, and report	\$8,625.00	0.0%	\$0.00	\$0.00	\$0.00
Task 3. Archeology survey and report	\$11,528.70	0.0%	\$0.00	\$0.00	\$0.00
Total	\$23,256.70	11.6%	\$2,699.61	\$0.00	\$2,699.61

Thank You for including AmaTerra as part of your Project Team!	TOTAL	\$2,699.61
--	--------------	-------------------

EXHIBIT "C"
WORK SCHEDULE
10th Street Extension
 From SH 187 to FM 1925 (Monte Christo Rd)
 Length = 2.5 miles

FIRM	2012			2013												2014												2015														
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JULY	AUG	SEP	OCT					
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
TxDOT	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
TxDOT	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
TxDOT	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
TxDOT	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
L&G	█			█			█			█			█			█			█			█			█			█			█			█			█			█		
TxDOT	█			█			█			█			█			█			█			█			█			█			█			█			█			█		

█ L&G FUNCTION
 █ ENVIRONMENTAL ASSESSMENT WORK
 █ TXDOT FUNCTION