

SIGN: \_\_\_\_\_  
 REQ# 165046  
 PO# 631493

**Javier Hinojosa Engineering**  
 416 E. Dove Avenue  
 McAllen, TX 78504  
 956/668-1588 Fax: 956/994-8102

Invoice No. 13068

<b>Customer</b>	
Name: Hidalgo County Precinct No. 3 Address: 724 N. Breyfogle City: Mission State: Texas Zip: 78572 Attention: Commissioner Joe M. Flores	Date: August 7, 2013  <b>Project Name: Stewart Road          Drainage Outfall</b>


**Description**

Engineering services rendered for completion of the Preliminary Phase, completion of the Design Phase and towards completion of the Construction Phase for the Stewart Road from Mile 5 3/4 north approximately 3,000 LF to the County's drainage ditch for the Val Verde Acres Subdivision and Citrus Shadow Subdivision.

P.O.#631493  
 CONTRACT AMT.: \$49,311.15

Scope of Services	Contract Amount	% Completed To Date	Total Due	Less Previous Payments	Amount Due This Request	Balance To Complete
<b>Preliminary</b>						
Phase 25%	\$12,327.79	100%	\$12,327.79	\$12,327.79	\$0.00	\$0.00
<b>Design</b>						
Phase 50%	\$24,655.57	100%	\$24,655.57	\$24,655.57	\$0.00	\$0.00
<b>Construction</b>						
Phase 25%	\$12,327.79	50%	\$6,163.89	\$0.00	\$6,163.89	\$6,163.89
<b>TOTAL</b>	<b>\$49,311.15</b>	<b>87%</b>	<b>\$43,147.25</b>	<b>\$36,983.36</b>	<b>\$6,163.89</b>	<b>\$6,163.89</b>

**TOTAL AMOUNT DUE THIS INVOICE:** **\$6,163.89**

  
 Submitted By: Javier Hinojosa Engineering

Office Use Only

We Appreciate Your Business.

INVOICE RECEIVED BY  
ASU ON 8/8/13  
 GOODS/SERVICES RECEIVED BY  
Com Flores ON 8/7/13  
 3-1339-431-00-123-078-0-733