

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324549
INVOICE DATE: 09/30/13

SIGN: Comm Fibers
 REQ# 224683
 PO# 683229

BILL TO: 08
 Hidalgo County Pct. #3
 724 N. Breyfogle
 Mission, TX 78572

JOB: 120801
 Tom Gill/Liberty Road Project
 WA#1 - P.O.# 683229
 C-12-246-10-16

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of September 2013.						
11005-Pre Comp Util	32,232.54	32,232.54		32,232.54	100.0	
11006-Design Schem	263,416.43	260,782.27		260,782.27	99.0	2,634.16
11007-Prelim ROW	27,568.65	27,568.65		27,568.65	100.0	
12001-EA Reports	95,024.83	71,268.62		71,268.62	75.0	23,756.21
12002-Pub Involment	37,579.61	37,579.61		37,579.61	100.0	
12008-Engr/Pub Mtgs	20,005.84	20,005.84		20,005.84	100.0	
12009-Engr/Pub Hear	12,593.28				0.0	12,593.28
12070-Arch & Hist	41,780.40	5,031.68	1,581.14	6,612.82	15.8	35,167.58
16101-Hydro Map	37,568.78	37,568.78		37,568.78	100.0	
TOTALS:	567,770.36	492,037.99	1,581.14	493,619.13	86.9	74,151.23

ORIGINAL CONTRACT SUM \$ 567,770.36
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 567,770.36
 TOTAL COMPLETED TO DATE \$ 493,619.13
 LESS PREVIOUS INVOICES \$ 492,037.99

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 1,581.14

INVOICE RECEIVED BY NBC ON 10/2/13
 GOODS/SERVICES RECEIVED BY Comm Fibers ON 9/30/13

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324545
INVOICE DATE: 09/30/13

SIGN: *[Signature]*
 REQ# 111011
 PO# 671613

BILL TO: 08
 Hidalgo County Pct. #3
 724 N. Breyfogle
 Mission, TX 78572

JOB: 120101
 La Homa ROW - WA#1
 Limits: SH495 to FM 1924
 PO#671613

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of September 2013.						
32001-Const Mgmt	108,000.00				0.0	108,000.00
60000-Row Acq. Admin	329,000.00	329,000.00		329,000.00	100.0	
60100-Title Services	42,000.00	42,000.00		42,000.00	100.0	
60200-Appraisal Srv	49,000.00	49,000.00		49,000.00	100.0	
60220-Appraisal Srv	140,000.00	140,000.00		140,000.00	100.0	
60300-Appraisal Rvw	24,500.00	24,500.00		24,500.00	100.0	
60330-Appraisal Rev	31,500.00	31,500.00		31,500.00	100.0	
60400-Parcel Negtion	245,000.00	207,725.00	3,850.00	211,575.00	86.4	33,425.00
60500-Clsng Srvs Fee	14,000.00	4,773.00	1,647.00	6,420.00	45.9	7,580.00
TOTALS:	983,000.00	828,498.00	5,497.00	833,995.00	84.8	149,005.00

ORIGINAL CONTRACT SUM \$ 983,000.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 983,000.00
 TOTAL COMPLETED TO DATE \$ 833,995.00
 LESS PREVIOUS INVOICES \$ 828,498.00


CURRENT PAYMENT DUE \$ 5,497.00

[Signature]
 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY
[Signature] ON 10/3/13
 GOODS/SERVICES RECEIVED BY
[Signature] ON 9/30/13
 3.1342-431-00-123.045-0-841

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324554
INVOICE DATE: 09/30/13

SIGN: 
 REQ# 15684
 PO# 625225

BILL TO: 08
 Hidalgo County Pct. #3
 724 N. Breyfogle
 Mission, TX 78572

JOB: 090502
 FM 681 Project
 From FM 2221/FM 492:
 FM 681 to FM 364

Contract# C-09-192A-06-08 P.O.#625225

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of September 2013.						
13020-ROW Map/Sub	99,200.00	99,200.00		99,200.00	100.0	
15001-Surv.Plans&Des	16,611.68	16,611.68		16,611.68	100.0	
15010-Field Srvy/Sub	30,940.00	30,940.00		30,940.00	100.0	
15050-Outfall Sy/Sub	7,154.00	7,154.00		7,154.00	100.0	
16001-Rdwy Design	126,800.00	126,800.00		126,800.00	100.0	
16102-Hydraulic Dsgn	20,000.00	20,000.00		20,000.00	100.0	
16104-Outfall Dsgn	20,000.00	20,000.00		20,000.00	100.0	
16201-Signing	10,000.00	10,000.00		10,000.00	100.0	
16202-Pvmt Marking	8,000.00	8,000.00		8,000.00	100.0	
16303-Signal/III	8,490.57	8,490.57		8,490.57	100.0	
16230-Signal/III Sub	30,000.00	30,000.00		30,000.00	100.0	
16302-Traf Cntrl Pln	15,000.00	15,000.00		15,000.00	100.0	
16304-Irrigation	15,000.00	15,000.00		15,000.00	100.0	
16306-Qty Specs	15,000.00	15,000.00		15,000.00	100.0	
16307-Utilities	15,000.00	15,000.00		15,000.00	100.0	
32001-Const. Mgnmt	14,433.96		1,443.40	1,443.40	10.0	12,990.56
60000-Row Acq. Admin	145,172.17	145,172.17		145,172.17	100.0	
60100-Title Services	19,200.00	19,200.00		19,200.00	100.0	
60200-Appraisal Srv	22,400.00	21,011.20		21,011.20	93.8	1,388.80
60220-Appr Svc/Sub	64,000.00	60,000.00		60,000.00	93.8	4,000.00
60300-Appraisal Rvw	13,600.00	12,321.60		12,321.60	90.6	1,278.40
60301-Apprais Update	4,500.00	2,750.00		2,750.00	61.1	1,750.00
60330-Appr Rev/Sub	12,000.00	10,875.00		10,875.00	90.6	1,125.00
60400-Parcel Negtion	112,000.00	112,000.00		112,000.00	100.0	
60500-Clsng Srvs Fee	6,400.00	4,697.60		4,697.60	73.4	1,702.40
60600-Relocation Srv	6,000.00	6,000.00		6,000.00	100.0	
60700-Land	18,283.02	18,283.02		18,283.02	100.0	
TOTALS:	875,185.40	849,506.84	1,443.40	850,950.24	97.2	24,235.16
16002-Rdwy Design	14,133.02	14,133.02		14,133.02	100.0	
13021-ROW Map/Sub	4,150.00	4,150.00		4,150.00	100.0	
60700-Land	-18,283.02	-18,283.02		-18,283.02	100.0	
Supplemental #1						
13002-ROW Map Revise	8,932.80	8,932.80		8,932.80	100.0	

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324554
INVOICE DATE: 09/30/13
PAGE: 2

BILL TO: 08

Hidalgo County Pct. #3
 724 N. Breyfogle
 Mission, TX 78572

JOB: 090502

FM 681 Project
 From FM 2221/FM 492:
 FM 681 to FM 364

Contract# C-09-192A-06-08 P.O.#625225

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
13020-ROW Map Sub	3,000.00	3,000.00		3,000.00	100.0	
60200-Appraisal Srv	4,466.40	4,466.40		4,466.40	100.0	
60220-Appr Srv/Sub	3,000.00	3,000.00		3,000.00	100.0	
60300-Appraisal Rev	4,466.40	4,466.40		4,466.40	100.0	
60330-Appr Rev/Sub	3,200.00	3,200.00		3,200.00	100.0	
TOTALS:	902,251.00	876,572.44	1,443.40	878,015.84	97.2	24,235.16

ORIGINAL CONTRACT SUM	\$	875,185.40
CHANGE BY CHANGE ORDER	\$	27,065.60
CONTRACT SUM TO DATE	\$	902,251.00
TOTAL COMPLETED TO DATE	\$	878,015.84
LESS PREVIOUS INVOICES	\$	876,572.44


 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE	\$	1,443.40
---------------------	----	----------

INVOICE RECEIVED BY
AD ON 10/2/13
 GOODS/SERVICES RECEIVED BY
Conn Flores ON 9/30/13
 3-1315-431-00-123-071-D-841

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324553
INVOICE DATE: 09/30/13

SIGN: *[Signature]*
 REQ# 156841
 PO# 625224

BILL TO: 08
 Hidalgo County Pct. #3
 724 N. Breyfogle
 Mission, TX 78572

JOB: 090501
 FM 681
 From FM 2221 to SH 107

Contract# C-09-192-06-08 P.O.#625224

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of September 2013.						
13002-ROW Map	6,200.00	6,200.00		6,200.00	100.0	
13020-ROW Map/Sub	158,100.00	158,100.00		158,100.00	100.0	
15001-Surv.Plans&Des	677.32	677.32		677.32	100.0	
15010-Field Srvy/Sub	65,748.00	65,748.00		65,748.00	100.0	
15050-Outfall Sy Sub	15,204.00	15,204.00		15,204.00	100.0	
15060-Outfall Sy Sub	34,218.00	34,218.00		34,218.00	100.0	
16001-Rdwy Design	365,920.00	365,920.00		365,920.00	100.0	
16102-Hydraulic Dsgn	40,000.00	40,000.00		40,000.00	100.0	
16104-Outfall Dsgn	40,000.00	40,000.00		40,000.00	100.0	
16201-Signing	20,000.00	20,000.00		20,000.00	100.0	
16202-Pvmt Marking	16,000.00	16,000.00		16,000.00	100.0	
16230- Signal/Illum	90,000.00	90,000.00		90,000.00	100.0	
16302-Traf Cntrl Pln	30,000.00	30,000.00		30,000.00	100.0	
16304-Irrigation	30,000.00	30,000.00		30,000.00	100.0	
16306-Qty Specs	30,000.00	30,000.00		30,000.00	100.0	
16307-Utilities	30,000.00	30,000.00		30,000.00	100.0	
32001-Const. Mgnmt	22,075.47		2,207.55	2,207.55	10.0	19,867.92
60000-Row Acq. Admin	272,852.83	272,852.83		272,852.83	100.0	
60100-Title Services	31,800.00	31,800.00		31,800.00	100.0	
60200-Appraisal Srv	37,100.00	37,100.00		37,100.00	100.0	
60220-Appr Svc/Sub	106,000.00	106,000.00		106,000.00	100.0	
60300-Appraisal Rvw	22,525.00	22,525.00		22,525.00	100.0	
60301-Apprais Update	9,500.00	7,100.00		7,100.00	74.7	2,400.00
60330-Appr Rev/Sub	19,875.00	19,875.00		19,875.00	100.0	
60400-Parcel Negtion	185,500.00	185,500.00		185,500.00	100.0	
60500-Clsng Srvs Fee	10,600.00	7,960.00		7,960.00	75.1	2,640.00
60600-Relocation Srv	12,000.00	12,000.00		12,000.00	100.0	
60700-Land	38,716.98	38,716.98		38,716.98	100.0	
TOTALS:	1,740,612.60	1,713,497.13	2,207.55	1,715,704.68	98.6	24,907.92
16002-Rdwy Dsg-2 Set	34,566.98	34,566.98		34,566.98	100.0	
13021-ROW Map/Sub	4,150.00	4,150.00		4,150.00	100.0	
60700-Land	-38,716.98	-38,716.98		-38,716.98	100.0	
Supplemental #1						

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324553
INVOICE DATE: 09/30/13
PAGE: 2

BILL TO: 08
Hidalgo County Pct. #3
724 N. Breyfogle
Mission, TX 78572

JOB: 090501
FM 681
From FM 2221 to SH 107

Contract# C-09-192-06-08 P.O.#625224

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
13002-ROW Map Revise	8,164.40	8,164.40		8,164.40	100.0	
13020-ROW Map Sub	4,810.00	4,810.00		4,810.00	100.0	
60200-Appraisal Srv	4,082.20	4,082.20		4,082.20	100.0	
60220-Appr Srv/Sub	12,000.00	12,000.00		12,000.00	100.0	
60300-Appr Rev	4,082.20	4,082.20		4,082.20	100.0	
60330-Appr Rev/Sub	4,000.00	4,000.00		4,000.00	100.0	
12001-EA Reports	10,109.42	10,109.42		10,109.42	100.0	
03000-Direct Expense	1,010.00	1,010.00		1,010.00	100.0	
60700-Land	13,550.00	13,550.00		13,550.00	100.0	
TOTALS:	1,802,420.82	1,775,305.35	2,207.55	1,777,512.90	98.6	24,907.92

ORIGINAL CONTRACT SUM \$ 1,740,612.60
CHANGE BY CHANGE ORDER \$ 61,808.22
CONTRACT SUM TO DATE \$ 1,802,420.82
TOTAL COMPLETED TO DATE \$ 1,777,512.90
LESS PREVIOUS INVOICES \$ 1,775,305.35

CURRENT PAYMENT DUE \$ 2,207.55

PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY
NSD ON 10/3/13
GOODS/SERVICES RECEIVED BY
Comm Plan ON 9/20/13

3-1315-431-00-123-070-0-841