

October 25, 2013

Jacinto Garza
President/CEO
Attn: Robert Macheska, P.E.
2100 W. Expressway 83
Mercedes, Texas 78570

APPROVED
By Robert at 8:09 am, Oct 28, 2013

RE: Invoice #13-1007
ROW Map, Parcel Surveys, Metes and Bounds Descriptions, and Title Reports
10th St. Expansion Project
Work Authorization #2
Limits: from SH 107 to Schunior Rd.

Dear Mr. Garza:

Attached for your approval is our invoice for services rendered for the month of June 2013.


- STIG's Invoice
- Exhibit C – Work Schedule
- Progress Report #1

| FC 130 - ROW MAP | Contract Amount | Paid to Date | Current Amount Due | Contract Balance | Percent Complete |
|--|-----------------|------------------|--------------------|------------------|------------------|
| ROW Map, Parcel Surveys, Metes and Bounds Description, and Title Reports | \$130,000 | \$ - | \$19,500 | \$110,500 | 15% |
| | | <i>Total Due</i> | \$19,500 | | |

Make Checks Payable to: **ROW Surveying Services**

Thank you for your business. Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 451-2670.

Sincerely,



Julio Cerda, P.E.
President/CEO

543
20902
15010


Cc: Drew Mawyer, RPLS, Vice President

**EXHIBIT "C"
WORK SCHEDULE
10th Street Extension
From SH 107 to FM 1925 (Master Control A1)
Length = 2.5 miles**

| TASK AND DESCRIPTION | FIRM | 2012 | | | 2013 | | | | | | | | | | | | 2014 | | | | | 2015 | | | | | | |
|---|-------|------|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|------|------|-----|-----|-----|-----|--|
| | | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JULY | AUG | SEP | OCT | NOV | |
| 10th Street Extension | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase I: P&A (SH 107 - FM 1925) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Develop Alternatives & Matrix | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Select TPA | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Finalize Schematic | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TxDOT Review & Revisions | TxDOT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TxDOT Approval | TxDOT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Advertise & Conduct Public Meeting | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prepare Environmental Document | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Submit Final Draft Document | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Agency Review & Revisions | TxDOT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Environmental Decision | TxDOT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase II: PS&E (ROW/Map) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Obtain Right of Entry (Surveyors) | STIG | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Design Survey | STIG | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Update DTM & Planimetrics | STIG | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Provide Field Books | STIG | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Provide Sealed Survey Data Sheets | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Compensable Utility Oversight | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Outfall Coordination with HCDD #1 | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30% PS&E Completion | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 60% PS&E Completion | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 90% PS&E Completion | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TxDOT Approval | TxDOT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase III: ROW Map (SCH 107 - SCH 1925) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prepare ROW Map | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TxDOT Review & Revisions | TxDOT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TxDOT Approval | TxDOT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TxDOT RELEASE OF ROW | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ROW Release by TxDOT | TxDOT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase II: ROW Acq (SH 107 - Schinori) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ROW Acquisition (Approx. 52 parcels) | L&G | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Proposed Letting (SH 107 - FM 1925) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Let Project (Est. Earliest Date: November 2015) | TxDOT | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| (Dependent on Availability of Funds) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

* Note: Hidalgo County Pct. #4 has already purchased 120' of ROW from Schinori to FM 1925

L&G FUNCTION
ENVIRONMENTAL ASSESSMENT WORK
TxDOT FUNCTION



L&G Engineering

Transportation Consultants

November 1, 2013

RECEIVED
NOV 04 2013

BY: *[Signature]*

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

**RE: 10th Street Extension - Work Authorization No. 1 - Limits: SH 107 to FM 1925
PO#688820 - L&G Project#120901**

Dear Commissioner Palacios:

Attached for your approval is our invoice for services rendered for the month of October 2013.

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

This work authorization consists of engineering services required for the preparation of environmental assessment with TxDOT, public involvement, schematic, design, ROW mapping, compensable utilities management oversight, for the 10th Street Extension Project from SH 107 to FM 1925.

The following is a narrative of the progress report for this work authorization.

Work Authorization#1

| FC 11005 – PHASE I – COMPENSABLE UTILITIES | | % Complete |
|--|----------------|-------------------|
| L&G Engineering has identified all of the compensable utilities on the preliminary Schematic of record with the Railroad Commission. We have verified their physical existence on the ground and confirmed them through aerial imagery. We have begun the adjustment coordination process with the Utility Companies (initial correspondence, request for proof of property interest, etc...) and are receiving reports for the utility companies and adjusting the maps accordingly. This task is complete. | L&G | 100% |
| FC 11006 – DESIGN SCHEMATIC | | |
| L&G has finalized the schematic based on the comments from the Public Meeting and submitted it to TxDOT for approval on August 19 th . We received comments from TxDOT and resubmitted the schematic September 17 th for final approval. This task is complete. | L&G | 100% |
| FC 11007 – PRELIMINARY RIGHT OF WAY | | |
| L&G Staff have generated all of the property owners along both sides of the project as identified on the appraisal district. From the carson maps and county records we have identified the subdivisions of record and plotted the existing ownership of the existing 10 th extension. The preliminary schematic shows all property owners along the corridor. In addition we have utilized this date to estimate the total number of parcels needed to acquire as requested by the auditor's office. This information will be used for the Public Meeting Notices and shown on the Schematic. This task is complete. | L&G | 100% |
| FC 12001 – ENVIRONMENTAL REPORTS | | |
| L&G has completed the Biological Impact Evaluation and it was submitted to TxDOT on 8/28/13 without traffic data after coordinating with TxDOT. L&G is waiting for comments from TxDOT on the evaluation and working on the Administratively Complete document. | L&G | 65% |

| | | |
|--|-----------------|--------------|
| FC 12002 – PUBLIC INVOLVEMENT | | |
| This task is complete. | L&G | 100% |
| FC 12008 – ENGINEER FOR PUBLIC MEETINGS | | |
| This task is complete. | L&G | 100% |
| FC 12070 – ARCHEOLOGICAL & HISTORICAL RESEARCH SUB | | |
| The Archeological Report is clear and this task is complete. The Historical Survey was conducted on August 13, 2013 and the report was submitted to TxDOT on 10/16/13. | Amaterra | 63.2% |
| FC 13002 – RIGHT OF WAY MAPPING | | |
| L&G has developed the preliminary ownership map for the needed ROW Map and completed contracts with our sub. L&G has also held a scoping meeting with the Surveyor and conducted a field reconnaissance of the project site. L&G has provided the surveyor with the County files for the Las Alameda subdivision to assist with property ownership research and has held a coordination meeting with both surveying firms. | L&G | 30% |
| FC 13020 – RIGHT OF WAY MAPPING/SUB | | |
| ROW has coordinated with County staff for information on existing ROW purchased along 10 th Street. ROW has developed the preliminary project files, recovered the existing property corners, began the individual parcel research and is developing the “blue line” map. | ROW | 15% |
| FC 16101 – HYDROLOGICAL MAP | | |
| L&G Engineers has refined the hydrologic map based on the comments from the public meeting and has finalized the coordination with HCDD #1. This task is complete. | L&G | 100% |

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E.
Project Manager