



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers
1201 East Expressway 83 • Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

September 26, 2013
Project No: 2008-1020-03
Invoice No: 20131668

Mr. Raul Lozano
Hidalgo County Precinct 1
1902 Joe Stephens Avenue
Weslaco, TX 78596

PO# 695933
mile 2 W (mile 12 - US83)

Project 2008-1020-03 Mile 2 West CS

3-1336-431-00-121-040-0-731 \$22,498.60
3-1336-431-00-121-040-0-841 \$8,321.40
\$30,820

Work Authorization No. 3
Mile 2 West from US 83 to Mile 12 North *PO# 695933*
Contract No. C-08-226-09-30

Professional Services from August 01, 2013 to August 31, 2013
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Row of Way Staking	25,000.00	0.00	0.00	0.00	0.00
Utility Potholing Survey	22,000.00	100.00	22,000.00	0.00	22,000.00
Survey Management	7,100.00	29.58	2,100.00	0.00	2,100.00
Construction Observation	33,800.00	20.00	6,720.00	0.00	6,720.00
Total Fee	87,700.00		30,820.00	0.00	30,820.00
Total Fee					30,820.00

Billing Summary	Current	Prior	To-Date
Total Billings	30,820.00	0.00	30,820.00
Total Fee			87,700.00
Remaining Fee			56,880.00
Total this Invoice			\$30,820.00

10/8/13
RECEIVED

PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group, Inc.
738 Highway 6 South, Suite 430
Houston, Texas 77079

INVOICE RECEIVED BY
[Signature] on 10/8/13
GOODS SERVICES RECEIVED BY:
[Signature] on 8/1/13 - 8/31/13

Authorized By: *[Signature]*
Craig F. Stong, P.E.
Project Manager

Date: 9/26/2013



Project Progress Report

TO: Raul Lozano	DATE: Sept. 26, 2013
FROM: Craig F. Stong, P.E.	TEDSI PROJECT NO.: 2008-1020-03
REFERENCE: Mile 2W – US-83 to Mile 12 North	
Progress Report for August 2013 Invoice, August 1 to August 31, 2013	

ITEM	APPROXIMATE PERCENT COMPLETE
1. ROW Staking	1. 0% Complete
2. Utility Potholing Survey	2. 100% Complete
3. Survey Management	3. 29.58% Complete
4. Construction Observation	4. 20% Complete

Description

Item No. 1 – No work completed on item number one during this invoice cycle

Item No. 2 – Utility potholing survey completed as requested.

Item No. 3 – Survey management for the utility potholing survey completed

Item No. 4 – Coordination with TxDOT and Precinct on initial construction startup.