



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 # Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

November 20, 2013

Project No: 2009-1032-02

Invoice No: 20131725

Mr. Raul Lozano
Hidalgo County Precinct 1
1902 Joe Stephens Avenue
Weslaco, TX 78596

Project 2009-1032-02 Mile 6 West - Mile 9 to Mile 11

Mile 6 West - Work Authorization No. 2
P. O. No. 698569
Hidalgo County Contract No. C-08-227-02-09



Professional Services from Notice to Proceed to October 31, 2013

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
General Management-Coordination	65,874.66	5.00	3,293.73	0.00	3,293.73
Route and Design Studies	74,655.72	5.00	3,732.79	0.00	3,732.79
Field Survey	32,143.40	9.21	2,960.05	0.00	2,960.05
Right of Way - Utility Survey	21,418.06	1.04	223.78	0.00	223.78
Utility Coordination	26,411.65	0.00	0.00	0.00	0.00
Environmental & Public Involvement	83,972.54	0.65	548.84	0.00	548.84
Drainage	74,628.00	4.93	3,681.40	0.00	3,681.40
Pavement Design	28,177.95	0.00	0.00	0.00	0.00
Total Fee	407,281.98		14,440.59	0.00	14,440.59
		Total Fee			14,440.59

Billing Summary

	Current	Prior	To-Date
Total Billings	14,440.59	0.00	14,440.59
Total Fee			407,281.98
Remaining Fee			392,841.39

Total this Invoice \$14,440.59

PCT. # 1

TX007 Mile 6 West

-1315 -431-00-121-039-0-731


PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group, Inc.
738 Highway 6 South, Suite 430
Houston, Texas 77079

Authorized By: _____

Craig F. Stong, P.E.
Project Manager

Date: _____

11/20/13



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 ♦ Mission, Texas 78572
 Tel: (956) 424-7898
 Fax: (956) 424-7022

Project Progress Report

TO: Raul Lozano	DATE: Nov. 20, 2013
FROM: Craig F. Stong, P.E.	TEDSI PROJECT NO.: 2009-1032-02
REFERENCE: Mile 6W – From Mile 9 to Mile 11	
Progress Report for October 2013 Invoice, October 1 to October 31, 2013	

General Management & Coordination	TEDSI has begun the management and coordination necessary to put together contracts and begin revisions to the project schematic and supporting documents.
Route and Design Studies	TEDSI has begun work on the urban section of the schematic and rural section schematic revisions.
Field Survey	Work has begun on this task: Establish project controls and begin topo work.
Right of Way - Utility Survey	Work has begun on this task: Establish project controls and begin ROW research.
Utility Coordination	No work under this category was completed for the above referenced period.
Environmental and Public Involvement	Initial work has begun for this task.
Drainage	TEDSI has begun the outfall viability assessment and profile revisions associated with this work category.
Pavement Design	No work under this category was completed for the above referenced period.