



# TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 • Mission, Texas 78572  
Tel: (956) 424-7898  
Fax: (956) 424-7022

October 28, 2013

Project No: 2008-1020-03

Invoice No: 20131695

Mr. Raul Lozano  
Hidalgo County Precinct 1  
1902 Joe Stephens Avenue  
Weslaco, TX 78596

Project 2008-1020-03 Mile 2 West CS

Work Authorization No. 3  
Mile 2 West from US 83 to Mile 12 North  
Contract No. C-08-226-09-30

Professional Services from September 01, 2013 to September 30, 2013

Fee

12/13/13  
[Signature]

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Row of Way Staking	25,000.00	63.00	15,750.00	0.00	15,750.00
Utility Potholing Survey	22,000.00	100.00	22,000.00	22,000.00	0.00
Survey Management	7,100.00	100.00	7,100.00	2,100.00	5,000.00
Construction Observation	33,600.00	28.57143	9,600.00	4,800.00	4,800.00
Total Fee	87,700.00		54,450.00	28,900.00	25,550.00
<b>Total Fee</b>					<b>25,550.00</b>

**Billing Summary**

	Current	Prior	To-Date
Total Billings	25,550.00	28,900.00	54,450.00
Total Fee			87,700.00
Remaining Fee			33,250.00

**Total this Invoice \$25,550.00**

**Outstanding Invoices**

Number	Date	Balance
20131668	11/21/2013	28,900.00
<b>Total</b>		<b>28,900.00</b>

**Total Now Due \$54,450.00**

REQ#238816 P.O.# 695933

3-1315-431-00-121-040-0-731=\$18,651.50

TXDOT-MILE 2 WEST(MILE 12-US83)-ROADS

**PLEASE REMIT PAYMENT TO:**

TEDSI Infrastructure Group, Inc.  
738 Highway 6 South, Suite 430  
Houston, Texas 77079

REQ#238816 P.O.# 695933

3-1315-431-00-121-040-0-841=\$6,898.50

TXDOT-MILE 2 WEST(MILE 12-US83)-AID TO GOVE AGENCY

Authorized By:

Craig F. Stong, P.E.  
Project Manager

Date:

10/28/13

INVOICE RECEIVED BY

on 12/13/13

GOODS/SERVICES RECEIVED BY:

on



# Project Progress Report

<b>TO:</b> Raul Lozano	<b>DATE:</b> Oct. 28, 2013
<b>FROM:</b> Craig F. Stong, P.E.	<b>TEDSI PROJECT NO.:</b> 2008-1020-03
<b>REFERENCE:</b> Mile 2W – US-83 to Mile 12 North	

Progress Report for September 2013 Invoice, September 1 to September 30, 2013

ITEM	APPROXIMATE PERCENT COMPLETE
1. ROW Staking	1. 63% Complete
2. Utility Potholing Survey	2. 100% Complete
3. Survey Management	3. 100% Complete
4. Construction Observation	4. 40% Complete

## Description

Item No. 1 – ROW Staking completed in locations as requested by TxDOT

Item No. 2 – No Work this period on this item.

Item No. 3 – Survey management for the ROW survey completed

Item No. 4 – Coordination with TxDOT and Precinct on construction.