



# TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 • Mission, Texas 78572  
Tel: (956) 424-7898  
Fax: (956) 424-7022

November 21, 2013

Project No: 2008-1020-03

Invoice No: 20131724

Mr. Raul Lozano  
Hidalgo County Precinct 1  
1902 Joe Stephens Avenue  
Weslaco, TX 78596

Project 2008-1020-03 Mile 2 West CS

Work Authorization No. 3  
Mile 2 West from US 83 to Mile 12 North  
Contract No. C-08-226-09-30

12/13/13  
6019

**Professional Services from October 01, 2013 to October 31, 2013**  
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Row of Way Staking	25,000.00	63.00	15,750.00	15,750.00	0.00
Utility Potholing Survey	22,000.00	100.00	22,000.00	22,000.00	0.00
Survey Management	7,100.00	100.00	7,100.00	7,100.00	0.00
Construction Observation	33,600.00	42.85714	14,400.00	9,600.00	4,800.00
<b>Total Fee</b>	<b>87,700.00</b>		<b>59,250.00</b>	<b>54,450.00</b>	<b>4,800.00</b>
<b>Total Fee</b>					<b>4,800.00</b>

Billing Summary	Current	Prior	To-Date
Total Billings	4,800.00	54,450.00	59,250.00
Total Fee			87,700.00
Remaining Fee			28,450.00

**Total this Invoice \$4,800.00**

**Outstanding Invoices**

Number	Date	Balance
20131668	11/21/2013	28,900.00
20131695	11/21/2013	25,550.00
<b>Total</b>		<b>54,450.00</b>

**Total Now Due \$59,250.00**

**PLEASE REMIT PAYMENT TO:**

TEDSI Infrastructure Group, Inc.  
738 Highway 6 South, Suite 430  
Houston, Texas 77079

**REQ#238816 P.O.# 695933**

**3-1315-431-00-121-040-0-731=\$3,504.00**

**TXDOT-MILE 2 WEST(MILE 12-US83)-ROADS**


**REQ#238816 P.O.# 695933**

**3-1315-431-00-121-040-0-841=\$1,296.00**

**TXDOT-MILE 2 WEST(MILE 12-US83)-AID TO GOVE AGENCY**

Authorized By: Craig F. Stong, P.E. Date: 11/21/13  
Project Manager

INVOICE RECEIVED BY  
[Signature] on 12/13/13  
GOODS/SERVICES RECEIVED BY:  
\_\_\_\_\_ on \_\_\_\_\_

**TEDSI INFRASTRUCTURE GROUP**

*Consulting Engineers*  
1201 East Expressway 83 ♦ Mission, Texas 78572  
Tel: (956) 424-7898  
Fax: (956) 424-7022

# Project Progress Report

<b>TO:</b> Raul Lozano	<b>DATE:</b> Nov. 20, 2013
<b>FROM:</b> Craig F. Stong, P.E.	<b>TEDSI PROJECT NO.:</b> 2008-1020-03
<b>REFERENCE:</b> Mile 2W – US-83 to Mile 12 North	

Progress Report for October 2013 Invoice, October 1 to October 31, 2013

<b>ITEM</b>	<b>APPROXIMATE PERCENT COMPLETE</b>
1. ROW Staking	1. 63% Complete
2. Utility Potholing Survey	2. 100% Complete
3. Survey Management	3. 100% Complete
4. Construction Observation	4. 60% Complete

Description :

Item No. 1 – ROW Staking is on hold at this time pending clearing by utilities

Item No. 2 – No Work this period on this item.

Item No. 3 – Survey management for the ROW survey completed

Item No. 4 – Coordination with TxDOT and Precinct on construction is ongoing.