

February 3, 2014

RECEIVED
FEB 10 2014
BY: VL

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

**RE: 10th Street Extension - Work Authorization No. 1 - Limits: SH 107 to FM 1925
PO#688820 - L&G Project#120901**

Dear Commissioner Palacios:

Attached for your approval is our invoice for services rendered for the month of January 2014.

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

This work authorization consists of engineering services required for the preparation of environmental assessment with TxDOT, public involvement, schematic, design, ROW mapping, compensable utilities management oversight, for the 10th Street Extension Project from SH 107 to FM 1925.

The following is a narrative of the progress report for this work authorization.

Work Authorization#1

FC 11005 – PHASE I – COMPENSABLE UTILITIES		% Complete
L&G Engineering has identified all of the compensable utilities on the preliminary Schematic of record with the Railroad Commission. We have verified their physical existence on the ground and confirmed them through aerial imagery. We have begun the adjustment coordination process with the Utility Companies (initial correspondence, request for proof of property interest, etc...) and are receiving reports for the utility companies and adjusting the maps accordingly. This task is complete.	L&G	100%
FC 11006 – DESIGN SCHEMATIC		
L&G has finalized the schematic based on the comments from the Public Meeting and submitted it to TxDOT for approval on August 19 th . We received comments from TxDOT and resubmitted the schematic September 17 th for final approval. This task is complete.	L&G	100%
FC 11007 – PRELIMINARY RIGHT OF WAY		
L&G Staff have generated all of the property owners along both sides of the project as identified on the appraisal district. From the carson maps and county records we have identified the subdivisions of record and plotted the existing ownership of the existing 10 th extension. The preliminary schematic shows all property owners along the corridor. In addition we have utilized this date to estimate the total number of parcels needed to acquire as requested by the auditor's office. This information will be used for the Public Meeting Notices and shown on the Schematic. This task is complete.	L&G	100%
FC 12001 – ENVIRONMENTAL REPORTS		
The Administratively Complete Document was certified as administratively complete on 1/13/14 and is currently under technical review.	L&G	90%

3


RECEIVED
FEB 10 2014

BY: *[Signature]*

FC 12002 – PUBLIC INVOLVEMENT		
This task is complete.	L&G	100%
FC 12008 – ENGINEER FOR PUBLIC MEETINGS		
This task is complete.	L&G	100%
FC 12070 – ARCHEOLOGICAL & HISTORICAL RESEARCH SUB		
The Archeological Report is clear and this task is complete. The Historical Survey was approved by TxDOT in December 2013.	Amaterra	67%
FC 13002 – RIGHT OF WAY MAPPING		
L&G has developed the preliminary ownership layout for the needed ROW Map. L&G has also held a scoping meeting with the Surveyor and conducted a field reconnaissance of the project site. L&G has provided the surveyor with the County files for the Las Alameda subdivision to assist with property ownership research and has held a coordination meeting with both surveying firms. L&G continues to monitor the surveyor and provide guidance.	L&G	55%
FC 13020 – RIGHT OF WAY MAPPING/SUB		
ROW has developed the preliminary project files, recovered the existing property corners, began the individual parcel research and is developing the “blue line” map. ROW has drawn the deed sketches with boundary and lot lines and continues to recover property corners throughout the project. ROW continues to develop the parcel sketches & field notes.	ROW	55%
FC 16101 – HYDROLOGICAL MAP		
L&G Engineers has refined the hydrologic map based on the comments from the public meeting and has finalized the coordination with HCDD #1. This task is complete.	L&G	100%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E.
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324727 ✓
INVOICE DATE: 01/31/14

RECEIVED
FEB 10 2014
BY: *VR*

BILL TO: 84
 Hidalgo County Pct #4
 c/o Commission Joseph Palacios
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 120901
 10th Street Extension Project
 WA#1 - P.O.#688820
 C-12-126-10-16

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of January 2014.						
11005-Ph. I Comp Uti	86,761.53	86,761.53		86,761.53	100.0	
11006-Design Schem	118,815.08	118,815.08		118,815.08	100.0	
11007-Prelim ROW	20,017.05	20,017.05		20,017.05	100.0	
12001-EA Reports	95,024.83	71,268.62	14,253.73	85,522.35	90.0	9,502.48
12002-Pub Involment	20,019.67	20,019.67		20,019.67	100.0	
12008-Engr/Pub Mtgs	20,005.84	20,005.84		20,005.84	100.0	
12070-Arch & Hist	23,256.70	15,576.79		15,576.79	67.0	7,679.91
13002-ROW Mapping	77,906.22	42,848.42		42,848.42	55.0	35,057.80
13020-ROW Map/Sub	130,000.00	71,500.00		71,500.00	55.0	58,500.00
16101-Hydro Map	30,017.18	30,017.18		30,017.18	100.0	
TOTALS:	621,824.10	496,830.18	14,253.73	511,083.91	82.2	110,740.19

ORIGINAL CONTRACT SUM \$ 621,824.10
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 621,824.10
 TOTAL COMPLETED TO DATE \$ 511,083.91
 LESS PREVIOUS INVOICES \$ 496,830.18

 CURRENT PAYMENT DUE \$ 14,253.73

[Handwritten Signature]
 PROJECT MANAGER'S SIGNATURE

4-1341 431-00-124-080-0-841
 Pct. # 387 731
 Pur. Rsq. # 232402 711
 P.O. # 688820 *RAM*
 Invoice Received By: *[Signature]* on 2/10/14
 Goods/Services Received By: *[Signature]* on for the month of January 2014

[Handwritten mark]

EXHIBIT "C"
 WORK SCHEDULE
 10th Street Extension
 From St. 1st to 12th (Grades B4)

Client: Hillslope County

BY: *NK*

TASK AND DESCRIPTION	2012			2013			2014			2015			2016			
	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR
10th Street Extension																
Finalize EIR (Station SH-107 - FM 1035)																
Obtain Alternatives & Matrix																
Finalize Schematic																
TxDOT Review & Revisions																
TxDOT Approval																
Advertise & Conduct Public Meeting																
Prepare Environmental Document																
Submittal Draft Document																
Agency Review & Revisions																
Environmental Decision																
PRELIMINARY ROW MAP																
Obtain Right of Entry (Reservation)																
Design Surveys																
Update DTM & Planimetrics																
Provide Final Books																
Provide Staked Survey Data Sheets																
Coordinate Utility Overlap																
Outfall Coordination with HICDD #1																
30% PS&E Completion																
60% PS&E Completion																
80% PS&E Completion																
100% PS&E Completion																
100% M&A Completion																
TxDOT Approval																
Prepare ROW Map																
TxDOT Review & Revisions																
TxDOT Approval																
INITIAL BASE COURSE																
ROW Release by TxDOT																
ROW ACQUISITION (SH-107 - Station 0+)																
ROW Acquisition (Approx. 32 parcels)																
FINAL ROW MAP (SH-107 - Station 0+)																
Let Project (Est. Earliest Date: March 2016)																
(Dependent on Availability of Funds)																

LAG FUNCTION
 ENVIRONMENTAL ASSESSMENT WORK
 TxDOT FUNCTION

* Note: Hillslope County Pct. #4 has already purchased 120 of ROW from Schaner to FM 1035