

L&G Engineering

Transportation Consultants

March 3, 2014

RECEIVED
MAR 06 2014
BY: *VZ*

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

**RE: 10th Street Extension - Work Authorization No. 2 - Limits: SH 107 to FM 1925
PO#700265 - L&G Project#120902**

Dear Commissioner Palacios:

As per our contract, Section 1.6, Request for Payment, we are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of February 2014. Attached are the following:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

The following is a narrative of the progress report for this work authorization.

Work Authorization#2


FC 15001 – FIELD SURVEYS		% Complete
L&G has coordinated with the surveying firm and provided them with all of the relevant data to begin their work. L&G has conducted a field visit with the surveyor to discuss any possible issues. L&G has provided DLS with the TxDOT control information set on SH 107 & FM 1925. L&G has also provided DLS with a standard ROE letter for their use. L&G has reviewed their topographic data for completeness.	L&G	95%
FC 15010 – FIELD SURVEYS - SUB		
DLS has set all of the primary and secondary project controls. They have finalized the topographic survey and provided the cad files (2D & 3D). Once the utility potholes come in, they will provide us with the utility pickups.	DLS	95%
FC 16001 – ROADWAY DESIGN		
L&G has received TxDOT's comments on the 30% PS&E package submitted. L&G continues to develop the PS&E design in preparation for the 60% submittal at the end of March.	L&G	50%
FC 16002 – ROADWAY DESIGN - OUTFALL		
L&G has received TxDOT's comments on the 30% PS&E package submitted. L&G continues to develop the outfall design in preparation for the 60% submittal at the end of March.	L&G	50%
FC 16205 – SIGNAL DESIGN		
L&G has performed all of the traffic counts and turning movements for the traffic warrant studies along the following intersecting roads with 10 th St: Schunior Ave., Chapin Rd., Russell Rd., Rogers Rd., & FM 1925 (Monte Cristo Rd.). That information has been provided to ETSI for their warrant report and signal design. L&G continues to manage ETSI's efforts.	L&G	45%
FC 16250 – SIGNAL DESIGN – SUB		
Warrant Studies: All of the data has been collected and analyzed. A draft report has been completed and submitted to TxDOT for review.	ETSI	44.9%

mx

Signal Design: This work has not begun.		
FC 16308 – PERMITTED UTILITIES		
The utility locations were plotted and placed on the U&D's on the 30% PS&E package submitted to TxDOT. L&G Engineering continues to update the U&D's in preparation for the 60% submittal. L&G continues to coordinate with all of the utility companies. L&G has determined a possible conflict with a line owned by HCID #1 and has scheduled a meeting with Pct. #4 staff and the Irrigation District to further discuss.	L&G	50%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E.
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324742
INVOICE DATE: 02/28/14

RECEIVED
MAR 06 2014
BY: VL

BILL TO: 84

Hidalgo County Pct #4
 c/o Commission Joseph Palacios
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 120902

10th Street Extension Project
 WA#2 PO#700265
 C-12-126-10-16


DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of February 2014.						
15001-Field Survey	45,001.00	42,750.95		42,750.95	95.0	2,250.05
15010-Field Srvy/Sub	80,000.00	76,000.00		76,000.00	95.0	4,000.00
16001-Rdwy Dsgn	799,217.00	319,686.80	79,921.70 - 10 ² / ₁₀	399,608.50	50.0	399,608.50
16002-Rdwy Dsgn-Outf	48,000.00	19,200.00	4,800.00 - 10 ² / ₁₀	24,000.00	50.0	24,000.00
16205-Sign,Marki,Dsg	59,721.00	26,874.45		26,874.45	45.0	32,846.55
16250-Sigl Dsgn-Sub	60,281.00	27,091.85		27,091.85	44.9	33,189.15
16308-Permtd Utilit	95,000.00	38,000.00	9,500.00 - 10 ² / ₁₀	47,500.00	50.0	47,500.00
TOTALS:	1,187,220.00	549,604.05	94,221.70	643,825.75	54.2	543,394.25

ORIGINAL CONTRACT SUM \$ 1,187,220.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 1,187,220.00
 TOTAL COMPLETED TO DATE \$ 643,825.75
 LESS PREVIOUS INVOICES \$ 549,604.05

 CURRENT PAYMENT DUE \$ 94,221.70


 PROJECT MANAGER'S SIGNATURE

4-1315 431-00-124-0300-841
 Pct. # 1348 731
 Pur. Req. # 245287
 P.O. # 700265 LAB

Invoice Received By: 
 on 3/6/14
 Goods/Services Received By: _____
 on _____

M

EXHIBIT "C"
WORK SCHEDULE
10th Street Extension - WA #2
 From SH 107 to FM 1925 (Moore-Chicko Rd)
 Length = 2.5 miles

Handwritten initials/signature

TASK AND DESCRIPTION	2013			2014			2015			2016													
	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JULY	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR		
10th Street Extension (SH 107-FM1925)																							
WA #2: EA, PI, Schematic & ROW/Map																							
Assess & Conduct Public Meeting																							
TxDOT Schematic Approval																							
TxDOT ROW Map Approval																							
Environmental Decision																							
WA #2: Design Survey & PS&E																							
Design Survey																							
Permitted Utility Coordination																							
Original Coordination with HICDD #1																							
Final Coordination with HICDD #1																							
80% PS&E Completion																							
90% PS&E Completion																							
95% PS&E Completion																							
100% Mylars Completion																							
TxDOT Approval																							
TxDOT RELEASE OF ROW																							
ROW Release																							
WA #3: ROW Acq. (SH 107 - Schunior)																							
ROW Acquisition (Approx. 32 parcels)																							
Proposed Release (SH 107 - FM 1925)																							
Get Project (Est. Earliest Date: March 2018)																							

L&G FUNCTION
 TxDOT FUNCTION

* Note: Hidalgo County Pct. #4 has already purchased 120' of ROW from Schunior to FM 1925