

Public Involvement (TEDSI)	15,886.00 ✓	0.00	0.00	0.00	0.00
Public Involvement (RABA)	29,114.00 ✓	0.00	0.00	0.00	0.00
Total Fee	1,033,645.00	64,374.50	5,110.00	59,264.50	
		Total Fee			59,264.50

Billing Summary

	Current	Prior	To-Date
Total Billings	59,264.50 ✓	5,110.00	64,374.50
Total Fee			1,033,645.00
Remaining Fee			969,270.50

Total this Invoice \$59,264.50

Outstanding Invoices

Number	Date	Balance
20141825-B	2/27/2014	5,110.00 ✓
Total		5,110.00


Total Now Due **\$64,374.50**

PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group, Inc.
738 Highway 6 South
Houston, Texas 77079

Authorized By: *Craig F. Stong* Date: March 19, 2014
 Craig F. Stong, P.E.
 Project Manager

INVOICE RECEIVED BY: May ON 3/25/14
 GOODS/SERVICES RECEIVED BY: Hector Fabian ON 3/19/14

PO # <u>701988</u> ✓
<u>4-1315-431-00-122-062-0-841</u> ✓
Req # <u>246219</u> ✓



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers
 1201 East Expressway 83 • Mission, Texas 78572
 Tel: (956) 424-7898
 Fax: (956) 424-7022

March 19, 2014

Project No: 2012-1118-03

Invoice No: 20141845

Mr. Raul Silguero, Jr.
 Hidalgo County Precinct No. 2
 300 West Hall Acres
 Suite G
 Pharr, TX 78577

Project 2012-1118-03 Dicker Road PS&E

Contract No. C-12-119-07-31
P. O. Number 701988 ✓
Account No. 3-1315-431-00-122-062-0-841 ✓
Requisition No. 246219 ✓
Work Authorization No. 3 ✓

Professional Services from February 01, 2014 to February 28, 2014

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
General Management (TEDSI)	33,120.00 ✓	10.00	3,312.00 ✓	1,656.00 ^{50%}	1,656.00
Utility Coordination (TEDSI)	69,080.00 ✓	10.00	6,908.00 ✓	3,454.00 ^{50%}	3,454.00
General PS&E (TEDSI)	83,250.00 ✓	10.00	8,325.00 ✓	0.00	8,325.00
Traffic Control Plan (TEDSI)	81,060.00 ✓	10.00	8,106.00 ✓	0.00	8,106.00
Roadway Detail (TEDSI)	168,935.00 ✓	10.00	16,893.50 ✓	0.00	16,893.50
Drainage Detail (TEDSI)	54,710.00 ✓	10.00	5,471.00 ✓	0.00	5,471.00
Signing, Pav Mrk & Traffic Sig (TEDSI)	121,805.00 ✓	10.00	12,180.50 ✓	0.00	12,180.50
EPIC & SW3P (TEDSI)	31,785.00 ✓	10.00	3,178.50 ✓	0.00	3,178.50
Bridge Design (TEDSI)	105,920.00 ✓	0.00	0.00	0.00	0.00
Project Direct Cost (TEDSI)	30,000.00 ✓	0.00	0.00	0.00	0.00
Stakeholder Meeting (TEDSI)	36,480.00 ✓	0.00	0.00	0.00	0.00
Environmental Doc (TEDSI)	24,128.70 ✓	0.00	0.00	0.00	0.00
Environmental Doc (RABA)	120,643.50 ✓	0.00	0.00	0.00	0.00
Environmental Doc (TEDSI) (Reserve)	2,364.80 ✓	0.00	0.00	0.00	0.00
Environmental Doc (RABA) (Reserve)	25,363.00 ✓	0.00	0.00	0.00	0.00

**TEDSI INFRASTRUCTURE GROUP**

Consulting Engineers
 1201 E. Expressway 83 ♦ Mission, Texas 78572
 (956) 424-7898

Project Progress Report

TO: Hidalgo County Precinct No. 2	DATE: March 19, 2014
FROM: Mr. Craig F. Stong, P.E., Project Manager	TEDSI PROJECT NO.: 2012-1118-03
REFERENCE: Dicker Road: PS&E	
Progress Report for Invoice No. 20141845, February 1, 2014 to February 28, 2014	

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
General Management	10%	TEDSI	TEDSI continues to coordinate with the client and subs for this project
Utility Coordination	10%	TEDSI	TEDSI has begun the initial field coordination for this project
General PS&E	10%	TEDSI	TEDSI has begun the assembly of titlesheet, preliminary index, and associated standards
Traffic Control Plan	10%	TEDSI	TEDSI has begun development of the conceptual TCP and associated typical and cut sheets
Roadway Detail	10%	TEDSI	TEDSI is working on the project alignment and profile and is setting up the project plan and profile
Drainage Detail	10%	TEDSI	TEDSI has started setting up the utility & drainage sheets for this project
Signing, Pav Mrk & Traffic Sig	10%	TEDSI	TEDSI has begun the preliminary traffic work for dicker rd
EPIC & SW3P	10%	TEDSI	TEDSI has cut sheets for the SW3P for Dicker Rd.
Bridge Design	0%	TEDSI	
Project Direct Cost	0%	TEDSI	
Stakeholder Meeting	0%	TEDSI	
Environmental Doc	0%	TEDSI	
Environmental Doc	0%	RABA	
Environmental Doc Reserve	0%	TEDSI	
Environmental Doc Reserve	0%	RABA	
Public Involvement	0%	TEDSI	
Public Involvement	0%	RABA	