



Engineering Services Invoice

Date	Invoice #
6/4/2014	1820

Bill To
Hidalgo County Precinct No. 4 Mr. Joseph Palacios 1051 N. Doolittle Edinburg, TX 78542

RECEIVED
JUN 18 2014
BY: *[Signature]*

P.O. No.	Contract No.	PCE Project #
694874	C-13-058-06-25	HDC12117

Description	Contract Amt.	Prior Billings	Curr. Billing %	% Completed	Amt. Due
PRELIMINARY PHASE					
Professional Engineering Services to Date, including the completion of the Preliminary Phase for the Curry Estates Subdivision Drainage Improvements Project. San Carlos, Texas	4,320.00	4,320.00 ✓	0.00%	100.00%	0.00
Professional Surveying Services to Date, including Topographic Survey for Curry Estate Phase I & II, San Carlos, Hidalgo County, Texas.	3,500.00	3,500.00 ✓	0.00%	100.00%	0.00
DESIGN PHASE					
Professional Engineering Services to Date, including the completion of the Design Phase for the Curry Estates Subdivision Drainage Improvements Project. San Carlos, Texas.	4,590.00	4,590.00 ✓	0.00%	100.00%	0.00
CONSTRUCTION PHASE					
Professional Engineering Services to Date, including site visits and construction staking for the Curry Estates Subdivision Drainage Improvements.	1,870.00 ✓		29.14%	29.14%	545.00
Professional Surveying Services to date, including Construction Staking for Drainage Improvements for Curry Estates Subdivision. Hidalgo County, Texas (Rio Delta Surveying Invoice # 14-595)	2,500.00		100.00% ✓	100.00%	2,500.00 ✓

Please remit to the address below. Thank you.	Total	\$3,045.00
	Payments/Credits	\$0.00
	Balance Due	\$3,045.00 ✓



Rio Delta Surveying

24593 FM 88, Monte Alto, Texas 78538

www.riodeltasurveying.com

RECEIVED
JUN 18 2014

BY: *VZ*

T.B.P.L.S. Firm
10013900

Invoice #

14-595

Invoice

Bill To		
Perez Consulting Engineers 808 Dallas Ave McAllen, Texas 78501		
Date	Project No.	Terms
3/20/2014	RIO14-103	Due on receipt

Description	Amount
RE: Curry Estates Subdivision For Construction Staking for Drainage Improvement for above reference project;	2,500.00

All work is complete!	Subtotal	\$2,500.00
	Sales Tax (6.25%)	\$0.00
	Total	\$2,500.00
	Payments/Credits	\$0.00
	Balance Due	\$2,500.00

Now Accepting Credit Cards:
 Visa
 MasterCard
 American Express

Phone: (956) 380-5154; Fax: (956) 380-5156


PEREZ CONSULTING ENGINEERS

808 DALLAS AVENUE
MCALLEN, TX 78501



**Lone Star
National Bank**

www.lonestarnationalbank.com
88-1168-1149



5/29/2014

PAY TO THE ORDER OF Rio Delta Surveying

\$ **2,500.00

Two Thousand Five Hundred and 00/100***** DOLLARS



[Handwritten Signature]
AUTHORIZED SIGNATURE

MEMO
Inv. # 14-595

⑈006274⑈ ⑆114911687⑆ 25 7217 6⑈

PEREZ CONSULTING ENGINEERS

6274

Rio Delta Surveying

5/29/2014

Date	Type	Reference	Original Amt.	Balance Due	Discount	Payment
5/15/2014	Bill		2,500.00	2,500.00		2,500.00
					Check Amount	2,500.00

Lone Star National Ba Inv. # 14-595

2,500.00

PEREZ CONSULTING ENGINEERS

6274

Rio Delta Surveying

5/29/2014

Date	Type	Reference	Original Amt.	Balance Due	Discount	Payment
5/15/2014	Bill		2,500.00	2,500.00		2,500.00
					Check Amount	2,500.00

Lone Star National Ba Inv. # 14-595

2,500.00

RECEIVED
JUN 18 2014
BY: *[Signature]*


FIELD REPORT

808 Dallas Avenue
McAllen, TX 78501
956/631-4482
www.perezce.com
TX Registration # F-2158



To:	Steven E. Cruz Director of Operations Hidalgo County Precinct 4	Report No.:	1
Project:	Curry Estates Drainage Improvements	Project No.:	C-30-058-06-25
Location:	La Blanca, Texas	PCE File Code:	HDC12117 - Construction
Weather:	PC - 75°	Date & Time:	4-24-14 10:00 AM
Prepared By:	Jorge D. Perez	Date Prepared:	4-24-14

Present During Observations:

Jorge D. Perez, P.E.


Observations:

Visited the Project Site and noticed the construction staking was complete.

The County has removed the fence between Lots 40 and 41 and one piece of machinery is located along the fence line.

No materials were observed on the project site.

Excavation has not started.

Attachments: None

CC: File

FIELD REPORT

808 Dallas Avenue
McAllen, TX 78501
956/631-4482
www.perezce.com
TX Registration # F-2158



To:	<u>Steven E. Cruz Director of Operations Hidalgo County Precinct 4</u>	Report No.:	<u>2</u>
Project:	<u>Curry Estates Drainage Improvements</u>	Project No.:	<u>C-30-058-06-25</u>
Location:	<u>La Blanca, Texas</u>	PCE File Code:	<u>HDC12117 - Construction</u>
Weather:	<u>PC - 80°</u>	Date & Time:	<u>6-3-14 10:00 AM</u>
Prepared By:	<u>Jorge D. Perez</u>	Date Prepared:	<u>6-3-14</u>

Present During Observations:

Jorge D. Perez, P.E. (PCE)

A handwritten signature in blue ink, appearing to read 'Jorge D. Perez', is written over the typed name.

Observations:

- 24" RCP has been installed to Plan Station 14+50 along La Quinta Lane.
- The tie-in to the discharge ditch is complete and inlets not yet installed at Lori Lane.
- 24" and 18" pipe (Class 3) was strung out along La Quinta Lane.
- Construction is satisfactory. Site is clean

NAWSC adjusted a water service at Plan Station 14+50 Line A (East side) to pass under the new 24" RCP.

It was brought to my attention that there had been some discrepancy with one of the "cuts" along La Quinta Lane. The County called the Surveyor and problem was resolved. No other problems have been encountered to this date.

Attachments: Progress Photos (3 Pages)

CC: File

RECEIVED
'JUN 18 2014
BY: *VT*

June 3, 2014
Hidalgo County Precinct 4 Construction Crew
Installing 24" Reinforced Concrete Pipe
La Quinta Lane
Curry Estates Subdivision
Dump Truck Hauling Excess Excavation from Site

