



# L&G Engineering

Transportation Consultants

July 1, 2014

Commissioner Joseph Palacios  
Hidalgo County Precinct 4  
1051 N. Doolittle Rd  
Edinburg, TX 78542

RECEIVED  
JUL 03 2014

BY: \_\_\_\_\_

**RE: 10<sup>th</sup> Street Extension - Work Authorization No. 2 - Limits: SH 107 to FM 1925  
PO#700265 - L&G Project#120902**

Dear Commissioner Palacios:

As per our contract, Section 1.6, Request for Payment, we are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of June 2014. Attached are the following:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

The following is a narrative of the progress report for this work authorization.

### Work Authorization#2

FC 15001 – FIELD SURVEYS		% Complete
NO UPDATE: This task is complete.	L&G	100%
FC 15010 – FIELD SURVEYS - SUB		
NO UPDATE: This task is complete.	DLS	100%
FC 16001 – ROADWAY DESIGN		
UPDATED: L&G continues to develop the PS&E and has significantly completed all aspects of the design. We are working toward the 90% submittal to TxDOT.	L&G	75%
FC 16002 – ROADWAY DESIGN - OUTFALL		
NO UPDATE: L&G continues to develop the PS&E and has significantly completed all aspects of the outfall design. We have identified all of the outfalls and have determined the hydraulic/hydrologic needs of the project. We are finalizing the sheets, working toward a 90% submittal to TxDOT.	L&G	75%
FC 16205 – SIGNAL DESIGN		
NO UPDATE: See Progress Report Dated 5-1-14.	L&G	65%
FC 16250 – SIGNAL DESIGN – SUB		
NO UPDATE: See Progress Report Dated 5-1-14.	ETSI	66.4%
FC 16308 – PERMITTED UTILITIES		
NO UPDATE: L&G coordinated a meeting with HCID #1 & Pct. #4 staff to address the raised irrigation canal relocation issue. We have identified all of the utilities on the project and continue to coordinate their adjustment.	L&G	75%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E.  
Project Manager

RECEIVED  
JUL 01 2014

BY: *Maura D. Price*

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11324859**  
**INVOICE DATE: 06/30/14**

**RECEIVED**  
**JUL 03 2014**

**BY: .....**

**BILL TO: 84**

Hidalgo County Pct #4  
 c/o Commission Joseph Palacios  
 1051 N. Doolittle Rd.  
 Edinburg, TX 78541

**JOB: 120902**

10th Street Extension Project  
 WA#2 PO#700265  
 C-12-126-10-16

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of June 2014.						
15001-Field Survey	45,001.00	45,001.00		45,001.00	100.0	
15010-Field Srvy/Sub	80,000.00	80,000.00		80,000.00	100.0	
16001-Rdwy Dsgn	799,217.00	559,451.90	39,960.85	599,412.75	75.0	199,804.25
16002-Rdwy Dsgn-Outf	48,000.00	33,600.00	2,400.00	36,000.00	75.0	12,000.00
16205-Sign,Marki,Dsg	59,721.00	38,818.65		38,818.65	65.0	20,902.35
16250-Sigl Dsgn-Sub	60,281.00	40,004.98		40,004.98	66.4	20,276.02
16308-Permted Utilit	95,000.00	66,500.00	4,750.00	71,250.00	75.0	23,750.00
<b>TOTALS:</b>	<b>1,187,220.00</b>	<b>863,376.53</b>	<b>47,110.85</b>	<b>910,487.38</b>	<b>76.7</b>	<b>276,732.62</b>

ORIGINAL CONTRACT SUM	\$ 1,187,220.00
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,187,220.00
TOTAL COMPLETED TO DATE	\$ 910,487.38
LESS PREVIOUS INVOICES	\$ 863,376.53
<b>CURRENT PAYMENT DUE</b>	<b>\$ 47,110.85</b>

  
 \_\_\_\_\_  
 PROJECT MANAGER'S SIGNATURE

3

EXHIBIT "C"  
 WORK SCHEDULE  
 10th Street Extension - WA #2  
 From SH 107 to FM 1925 (Monte Christo Rd)  
 Length = 2.5 miles

JUL 03 2014

TASK AND DESCRIPTION	FIRM	2013					2014												2015					2016																
		JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JULY	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR						
<b>10th Street Extension (SH 107-FM1925)</b>																																								
<b>WA#1: EA, PI, Schematic &amp; ROW Map</b>																																								
Advertisement & Conduct Public Meeting	L&G																																							
TxDOT Schematic Approval	TxDOT																																							
TxDOT ROW Map Approval	TxDOT																																							
Environmental Decision	TxDOT																																							
<b>WA#2: Design Survey &amp; PS&amp;E</b>																																								
Design Survey	DLS																																							
Permitted Utility Coordination	L&G																																							
Utility Coordination with HCDD #1	L&G																																							
30% PS&E Completion	L&G																																							
60% PS&E Completion	L&G																																							
90% PS&E Completion	L&G																																							
95% PS&E Completion	L&G																																							
100% Mylars Completion	L&G																																							
TxDOT Approval	TxDOT																																							
<b>TxDOT RELEASE OF ROW</b>																																								
ROW Release	TxDOT																																							
<b>WA#3: ROW Acq. (SH 107 - Schunior)*</b>																																								
ROW Acquisition (Approx. 52 parcels)	L&G																																							
<b>Proposed Lotting (SH 107 - FM 1925)</b>																																								
Let Project (Est. Earliest Date: March 2016)	TxDOT																																							

\* - Note: Hidalgo County Pct. #4 has already purchased 120' of ROW from Schunior to FM 1925

L&G FUNCTION  
 TxDOT FUNCTION