



August 1, 2014

Commissioner Joseph Palacios  
Hidalgo County Precinct 4  
1051 N. Doolittle Rd  
Edinburg, TX 78542

**RE: FM 1925 – Work Authorization No. 1 – Limits: FM 907 East to East of SH 68 (Uresti St.)  
PO#703928 - L&G Project#131301**

Dear Commissioner Palacios:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of July 2014.

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

This work authorization consists of engineering services required for the preparation of environmental assessment with TxDOT, public involvement, schematic, preliminary ownership and office surveys, for the FM 1925 project from FM 907 (Alamo Rd.) East to East of SH 68 (Uresti St.). The following is a narrative of the progress report for this work authorization.

### Work Authorization#1

TASK		% Complete
<b>FC 11005 – PRELIMINARY COMPENSABLE UTILITIES</b>		
<b>UPDATED:</b> L&G has identified all of the utilities present on the preliminary schematic from the RR Commission database and field visits. We have verified their existence on the ground and confirmed them through aerial imagery. We have placed them on the schematic and continue the coordination efforts.	L&G	60%
<b>FC 11006 – DESIGN SCHEMATIC</b>		
<b>UPDATED:</b> L&G has prepared the schematic to present at the public meeting. The HCMPO has finalized their MTP update and we met with TxDOT on July 23 <sup>rd</sup> to review the schematic for the public meeting. We will begin advertising in August for the public meeting to present the schematic.	L&G	60%
<b>FC 11007 – PRELIMINARY OFFICE SURVEYS FOR SCHEMATIC</b>		
<b>UPDATED:</b> L&G has identified the property owners along the route based on the data available from the appraisal district. We continue to investigate the subdivisions of record from the Carson Maps and County records. We continue to place the ownership data on the preliminary schematic and have made multiple field visits to the project site.	L&G	60%
<b>FC 11008 – SCHEMATIC FOR INTERSECTING STREETS</b>		
<b>UPDATED:</b> L&G has developed the intersection configurations and has incorporated them with the preliminary schematic.	L&G	60%

<b>FC 11009 – FINALIZE SCHEMATICS (with TxDOT Input)</b>		
<b>NO UPDATE:</b> This task has not begun.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12001 – PUBLIC INVOLVEMENT – MEETING</b>		
<b>UPDATED:</b> L&G has prepared all of the exhibits and material for the Public Meeting. The HCMPO has finalized their MTP update and we met with TxDOT on July 23 <sup>rd</sup> to coordinate our plan of action for advertisement. We will begin advertising in August for the public meeting to present the schematic.	<b>L&amp;G</b>	<b>60%</b>
<b>FC 12002 – EA REPORTS</b>		
<b>NO UPDATE:</b> (See Progress Report Dated 3-3-14)	<b>L&amp;G</b>	<b>10%</b>
<b>FC 12007 – ARCHAEOLOGICAL &amp; HISTORICAL RESEARCH</b>		
<b>NO UPDATE:</b> (See Progress Report Dated 5-1-14)	<b>L&amp;G</b>	<b>5%</b>
<b>FC 12008 – ENGINEERING SUPPORT AT PUBLIC MTGS/HEARINGS</b>		
<b>UPDATED:</b> L&G has prepared all of the exhibits and material for the Public Meeting. The HCMPO has finalized their MTP update and we met with TxDOT on July 23 <sup>rd</sup> to coordinate our plan of action for advertisement. We will begin advertising in August for the public meeting to present the schematic.	<b>L&amp;G</b>	<b>60%</b>
<b>FC 12070 – ARCHEOLOGICAL &amp; HISTORICAL RESEARCH - SUB</b>		
<b>NO UPDATE:</b> (See Progress Report Dated 6-2-14).	<b>AmaTerra</b>	<b>5.8%</b>
<b>FC 16101 – HYDRO MAP</b>		
<b>UPDATED:</b> L&G has developed the contour map of the project identifying all of the low points and drainage patterns. The drainage areas contributing the project hydrology have been identified and mapped. We have identified the needed outfalls and continue to perform the capacity analysis to assure they serve the drainage needs of the project.	<b>L&amp;G</b>	<b>60%</b>

Should you have any questions or require additional information, please give me a call at (956) 585-1909.

Sincerely,

Robert Macheska, P.E.  
Project Manager

RECEIVED  
AUG 01 2014  
BY: *Maria D. Lucio*

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #:** 11324883 ✓  
**INVOICE DATE:** 07/31/14

**BILL TO: 84**

Hidalgo County Pct #4  
 c/o Commission Joseph Palacios  
 1051 N. Doolittle Rd.  
 Edinburg, TX 78541

**JOB: 131301**

FM1925 (Phase II)  
 Limits: FM907 East to East SH68  
 WA#1 - PO#703928

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of July 2014.						
11005-Pre Comp Utili	18,000.00 ✓	9,000.00 ✓	1,800.00 ✓	10,800.00 ✓	60.0 ✓	7,200.00
11006-Design Schem	154,575.00 ✓	77,287.50 ✓	15,457.50 ✓	92,745.00 ✓	60.0 ✓	61,830.00
11007-Pre Office Srv	21,000.00 ✓	10,500.00 ✓	2,100.00 ✓	12,600.00 ✓	60.0 ✓	8,400.00
11008-Schem Inter St	40,000.00 ✓	20,000.00 ✓	4,000.00 ✓	24,000.00 ✓	60.0 ✓	16,000.00
11009-Finalize Schem	39,000.00 ✓				0.0	39,000.00
12001-Pub Invol/Meet	50,000.00 ✓	25,000.00 ✓	5,000.00 ✓	30,000.00 ✓	60.0 ✓	20,000.00
12002-EA Reports	95,000.00 ✓	9,500.00 ✓		9,500.00 ✓	10.0 ✓	85,500.00
12007-Arch & Hist	308.00 ✓	15.40 ✓		15.40 ✓	5.0 ✓	292.60
12008-Eng/Pub Mtgs	60,000.00 ✓	30,000.00 ✓	6,000.00 ✓	36,000.00 ✓	60.0 ✓	24,000.00
12070-Arch & Hist	29,692.00 ✓	1,713.04 ✓		1,713.04 ✓	5.8 ✓	27,978.96
16101-Hydro Map	42,000.00 ✓	21,000.00 ✓	4,200.00 ✓	25,200.00 ✓	60.0 ✓	16,800.00
<b>TOTALS:</b>	<b>549,575.00 ✓</b>	<b>204,015.94 ✓</b>	<b>38,557.50 ✓</b>	<b>242,573.44 ✓</b>	<b>44.1 ✓</b>	<b>307,001.56 ✓</b>

ORIGINAL CONTRACT SUM	\$	549,575.00
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	549,575.00
TOTAL COMPLETED TO DATE	\$	242,573.44
LESS PREVIOUS INVOICES	\$	204,015.94
<b>CURRENT PAYMENT DUE</b>	<b>\$</b>	<b>38,557.50 ✓</b>

  
 PROJECT MANAGER'S SIGNATURE

*ma*

