

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956)565-9813 Fax (956)565-9018

INVOICE#: 11324884
INVOICE DATE: 7/31/2014

BILL TO:34
 Hidalgo County Pct#1
 902 Joe Stephens
 Weslaco, TX 78596

JOB:090202
 FM 493 South WA#2
PO#644483
 C08-417-12-09

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of July 2014.						
<i>Note: ROW Map for 105 Parcels with J.E. Saenz & Associates (105 Parcels for 65% to be completed) and Design Surveys (95% to be complete).</i>						
13003-ROW Map	25,745.50	25,745.50		25,745.50	100.0	
13030-ROW Map/Sub (\$367,500 x 65%)	238,875.00	238,875.00		238,875.00	100.0	
15010-Design Srv/Sub (\$58,420 x 95%)	55,500.00	55,500.00		55,500.00	100.0	
TOTALS:	320,120.50	320,120.50	0.00	320,120.50		0.00
<i>Note: Supplemental#1 for additional 25 Parcels to ROW Map with Guzman & Munoz (For 100% to be complete)</i>						
13004-ROW Map Mgmt.	15,014.00	15,014.00		15,014.00	100.0	
13020-ROW Map/Sub	40,492.88	40,492.88		40,492.88	100.0	
15010-Design Survey/Sub	13,257.12	13,257.12		13,257.12	100.0	
09010-Photo & Misc/Sub	8,750.00	8,750.00		8,750.00	100.0	
13041-60% ROW Map (Blue Line)	37,500.00	37,500.00		37,500.00	100.0	
TOTALS:	115,014.00	115,014.00	0.00	115,014.00		0.00
<i>Note: ROW Map for 105 Parcels with SAM Engineering & Surveying, Inc for 35% to complete ROW Map.</i>						
15010-Design Survey/Sub	131,545.00	126,772.50	4,772.50	131,545.00	100.0	-
TOTALS:	131,545.00	126,772.50	4,772.50	131,545.00		-
GRAND TOTALS:	566,679.50	561,907.00	4,772.50	566,679.50	100.0	0.00

INVOICE RECEIVED BY

 on 8/18/14
 GOODS/SERVICES RECEIVED BY:
 on July 20/14

PCT. # 1
 CD 2010A+B FM 493
 4-1336-431-00-121-041-0-841
 1342 053


 PROJECT MANAGER' SIGNATURE

ORIGINAL CONTRACT SUM	\$ 451,665.50
CHANGE BY CHANGE ORDER	\$ 115,014.00
CONTRACT SUM TO DATE	\$ 566,679.50
TOTAL COMPLETED TO DATE	\$ 566,679.50
LESS PREVIOUS INVOICES	\$ 561,907.00
CURRENT PAYMENT DUE	\$ 4,772.50


 ↑

SAMES, INC.

200 S. Cage Blvd.
Pharr, TX 78577

Office (956) 702-8880 - Fax (956) 702-8883



Engineering Reg. No. F-10602
Surveying Reg. No. 101416-00

Invoice

Bill To
L & G Engineering Transportation Consultants 2100 W. Expressway 83 Mercedes, Texas 78570

Date	7/21/2014
Invoice #	14-174-2
Job #	SUR 12.078
Terms	Due on receipt


Project Description	Rate	Quantity	Amount
SUR: FM493 Right Of Way Mapping & Surveying Inv #8(FINAL INVOICE)	4,772.50		4,772.50
(A) Research \$13,645.00			
(B) Control Work \$16,645.00			
(C) Right Of Way \$30,400.00			
(D) Parcels Plats \$31,475.00			
(E) Topography \$21,900.00			
(F) QA/QC \$17,475.00			
Total Contract \$131,545.00			
Paid Up To Date \$126,772..50			
Balance \$ 4,772.50 (Final Payment)			

APPROVED
By Robert at 11:54 am, Jul 21, 2014

THANK YOU FOR YOUR BUSINESS
AND
THE OPPORTUNITY TO SERVE YOU!

543
090202
13031

Subtotal	\$4,772.50
Sales Tax (8.25%)	\$0.00
Total	\$4,772.50



August 1, 2014

Hon. A. C. Cuellar
Hidalgo County Commissioner, Pct. #1
Attn: Olga Garza
1902 Joe Stevens
Weslaco, TX 78596

**RE: FM 493 South, Work Authorization No. 2
C08-417-12-09, PO# 644483, L&G Job#090202**

Dear Commissioner Cuellar:

Attached for your approval is **our final invoice** for services rendered for the month of July 2014. The ROW Map for 105 Parcels with J.E.S. on the original contract was completed at 65% and Design Surveys at 95% and his contract was terminated. Sam Engineering & Surveying, Inc (SAMES) was contracted to complete the ROW Map and survey work. SAMES has completed all of the parcel updates requested by TxDOT. TxDOT is currently acquiring the Right of Way (ROW) and have closed 105 of the 135 parcels for an approximate 78% completion percentage. SAMES has also completed all of the survey work and this project has received bids and been awarded to Foremost Paving. This will complete our work associated with this Work Authorization.

The following is attached:

- L & G's Invoice of Sub-consultant work.
- Sub-consultant Invoice **THIS INVOICE IS ONLY FOR SUBCONTRACTOR WORK OF:**
 - **SAM ENGINEERING & SURVEYING, INC.**
- Exhibit C "Project Schedule"

The ROW Map for 105 Parcels with J.E.S. on the original contract was completed at 65% and Design Surveys at 95% and his contract was terminated.

Original Contract

TASK		% COMPL
FC 13001 – RIGHT-OF-WAY MAP		
No Update: This task is complete.	L&G	100%
FC 13010 – RIGHT-OF-WAY MAP/SUB		
No Update: This task is complete.	J.E.S.	100%
FC 15010 – DESIGN SURVEYS/SUB		
No Update: This task is complete.	J.E.S.	100%

Supplemental #1

TASK		% COMPL
FC 13004 – RIGHT-OF-WAY MAP MANAGEMENT		
No Update: This task is complete.	L&G	100%
FC 13020 – RIGHT-OF-WAY MAP/SUB		
No Update: This task is complete.	G&M	100%
FC 15010 – DESIGN SURVEYS/SUB		
No Update: This task is complete.	G&M	100%
FC 09010 – PHOTOS&MISC/SUB		
No Update: This task is complete.	G&M	100%
FC 13041 – 60% RIGHT-OF-WAY (BLUE LINE)		
No Update: This task is complete.	L&G	100%

J.E. Saenz & Associates (J.E.S) replaced with SAM Engineering and Surveying, Inc. (SAMES) to complete 105 Parcel ROW Map

FC 13011 – RIGHT-OF-WAY MAP/SUB		
Updated: This task is complete.	SAMES	100%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,



Robert Macheska, P.E.
Project Manager