



September 2, 2014

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

RECEIVED
SEP 02 2014
BY: *Manuel Garcia*

**RE: FM 1925 – Work Authorization No. 1 – Limits: FM 907 East to East of SH 68 (Sharp Rd.)
PO#703928 - L&G Project#131301**

Dear Commissioner Palacios:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of August 2014.

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

This work authorization consists of engineering services required for the preparation of environmental assessment with TxDOT, public involvement, schematic, preliminary ownership and office surveys, for the FM 1925 project from FM 907 (Alamo Rd.) East to East of SH 68 (Sharp Rd.). The following is a narrative of the progress report for this work authorization.

Work Authorization#1

TASK		% Complete
FC 11005 – PRELIMINARY COMPENSABLE UTILITIES		
UPDATED: L&G has identified all of the utilities present on the preliminary schematic from the RR Commission database and field visits. We have verified their existence on the ground and confirmed them through aerial imagery. We have placed them on the schematic and continue the coordination efforts.	L&G	70%
FC 11006 – DESIGN SCHEMATIC		
UPDATED: L&G has prepared the schematic to present at the public meeting. L&G met with TxDOT & Pct. #4 personnel for a mock public meeting. At that meeting L&G submitted the schematic for final review. TxDOT requested we delay the public meeting until October therefore; we will begin advertising in September for the public meeting to present the schematic.	L&G	70%
FC 11007 – PRELIMINARY OFFICE SURVEYS FOR SCHEMATIC		
UPDATED: L&G has identified the property owners along the route based on the data available from the appraisal district. We continue to investigate the subdivisions of record from the Carson Maps and County records. We have placed all of the ownership data on the preliminary schematic and have made multiple field visits to the project site.	L&G	70%

FC 11008 – SCHEMATIC FOR INTERSECTING STREETS		
UPDATED: L&G developed multiple options for the Sharp Rd realignment. We met with Pct. #4 personnel and Raul Sesin, P.E., and have determined the preferred option to present to the public at the upcoming public meeting. The preferred option has been placed on the schematic.	L&G	70% ✓
FC 11009 – FINALIZE SCHEMATICS (with TxDOT Input)		
NO UPDATE: This task has not begun.	L&G	0% ✓
FC 12001 – PUBLIC INVOLVEMENT – MEETING		
UPDATED: L&G has prepared all of the exhibits and material for the Public Meeting. We have held the Mock Public Meeting with TxDOT & Pct. #4 personnel. TxDOT requested we delay the public meeting until October therefore; we will begin advertising in September for the public meeting to present the schematic.	L&G	70% ✓
FC 12002 – EA REPORTS		
UPDATED: The Environmental Scoping document was submitted to TxDOT on 7/24/14. L&G continues to work on the technical reports.	L&G	15% ✓
FC 12007 – ARCHAEOLOGICAL & HISTORICAL RESEARCH		
NO UPDATE: (See Progress Report Dated 5-1-14)	L&G	5% ✓
FC 12008 – ENGINEERING SUPPORT AT PUBLIC MTGS/HEARINGS		
UPDATED: L&G has prepared all of the exhibits and material for the Public Meeting. We have held the Mock Public Meeting with TxDOT & Pct. #4 personnel. TxDOT requested we delay the public meeting until October therefore; we will begin advertising in September for the public meeting to present the schematic.	L&G	70% ✓
FC 12070 – ARCHEOLOGICAL & HISTORICAL RESEARCH - SUB		
NO UPDATE: (See Progress Report Dated 6-2-14).	AmaTerra	5.8% ✓
FC 16101 – HYDRO MAP		
UPDATED: L&G has developed the contour map of the project identifying all of the low points and drainage patterns. The drainage areas contributing the project hydrology have been identified and mapped. We have identified the needed outfalls and continue to perform the capacity analysis to assure they serve the drainage needs of the project.	L&G	70% ✓

Should you have any questions or require additional information, please give me a call at (956) 585-1909.

Sincerely,

Robert Macheska, P.E.
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324919
INVOICE DATE: 08/31/14

BILL TO: 84

Hidalgo County Pct #4
 c/o Commission Joseph Palacios
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 131301

FM1925 (Phase II)
 Limits:FM907 East to East SH68
 WA#1 - PO#703928

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of August 2014.						
11005-Pre Comp Utili	18,000.00 ✓	10,800.00 ✓	1,800.00 ✓	12,600.00 ✓	70.0 ✓	5,400.00 ✓
11006-Design Schem	154,575.00 ✓	92,745.00 ✓	15,457.50 ✓	108,202.50 ✓	70.0 ✓	46,372.50 ✓
11007-Pre Office Srv	21,000.00 ✓	12,600.00 ✓	2,100.00 ✓	14,700.00 ✓	70.0 ✓	6,300.00 ✓
11008-Schem Inter St	40,000.00 ✓	24,000.00 ✓	4,000.00 ✓	28,000.00 ✓	70.0 ✓	12,000.00 ✓
11009-Finalize Schem	39,000.00 ✓				0.0	39,000.00 ✓
12001-Pub Invol/Meet	50,000.00 ✓	30,000.00 ✓	5,000.00 ✓	35,000.00 ✓	70.0 ✓	15,000.00 ✓
12002-EA Reports	95,000.00 ✓	9,500.00 ✓	4,750.00 ✓	14,250.00 ✓	15.0 ✓	80,750.00 ✓
12007-Arch & Hist	308.00 ✓	15.40 ✓		15.40 ✓	5.0 ✓	292.60 ✓
12008-Eng/Pub Mtgs	60,000.00 ✓	36,000.00 ✓	6,000.00 ✓	42,000.00 ✓	70.0 ✓	18,000.00 ✓
12070-Arch & Hist	29,692.00 ✓	1,713.04 ✓		1,713.04 ✓	5.8 ✓	27,978.96 ✓
16101-Hydro Map	42,000.00 ✓	25,200.00 ✓	4,200.00 ✓	29,400.00 ✓	70.0 ✓	12,600.00 ✓
TOTALS:	549,575.00 ✓	242,573.44 ✓	43,307.50 ✓	285,880.94 ✓	52.0	263,694.06 ✓

ORIGINAL CONTRACT SUM \$ 549,575.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 549,575.00
 TOTAL COMPLETED TO DATE \$ 285,880.94
 LESS PREVIOUS INVOICES \$ 242,573.44


 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 43,307.50 ✓



Purchase Order COUNTY OF HIDALGO

PO# 703928

DATE: 01/29/14

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 280046

REQ: 00248609

PHONE: (956) 565-9813

Fax: (956) 565-6746

EMAIL:

SHIP TO: HIDALGO CO. PCT 4

1051 N. DOOLITTLE
EDINBURG TX 78542

L & G CONSULTING ENGINEERS, INC.
2100 W. EXPRESSWAY 83
MERCEDS TX 78570

CONTACT:

SITE: COMMISSIONER, PRECINCT 4

SPECIAL INSTRUCTIONS: Pct. 4 Reg # 1585

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-13-336-12-10 (12/10/13 - 12/09/14)		
		Approved CC 12/10/13 AI- 42061 Regular		
		For: FM 1925- from FM907 (Alamo Road) East to East of SH68 (Uresti Street)		
1.00	EACH	CC Work Authorization #1- for Professional Engineering Services in connection to Job Specific Project: Environmental Assessment, Public Involvement, Schematic and Hydrologic Design for the "FM 1925- from FM 907 (Alamo Road) East to East of SH 68 (Uresti Street)	549,575.00	549,575.00
		TOTAL:		549,575.00
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		***** For Hidalgo County use only		
		4-1303-431-00-124-127-0-841	549,575.00	

Authorized by: _____

Martha L Salazar mls