

**TEDSI INFRASTRUCTURE GROUP****TEDSI***Consulting Engineers*1201 E. Expressway 83 + Mission, Texas 78572
(936) 424-7898**Letter of Transmittal**

TO: Mr. Steven Cruz Hidalgo County Precinct #4 1102 N. Doolittle Road Edinburg, Texas 78539	DATE: September 2, 2014
--	-----------------------------------

REF.: Mon Mack Road PS&E June & July Invoice	TEDSI PROJECT NO.: 2014-1156-01
--	---


TRANSMITTED:			
<input checked="" type="checkbox"/> For Your Use	<input type="checkbox"/> Please comment	<input type="checkbox"/> Approved as Noted	
<input type="checkbox"/> As Requested	<input type="checkbox"/> Reply ASAP	<input type="checkbox"/> As Noted Below	


VIA:			
<input checked="" type="checkbox"/> US Mail	<input type="checkbox"/> Courier	<input type="checkbox"/> Hand Carry	
<input type="checkbox"/> E-Mail	<input type="checkbox"/> LoneStar Overnight	<input type="checkbox"/> FedEx	

COPIES	DESCRIPTION
1	TEDSI Invoice No. 20142005 for Project No. 2014-1156-01 (June Invoice)
1	Sub Invoice (Aranda & Associates)
1	Project Progress Report
1	CD PDF Files
1	TEDSI Invoice No. 20142044 for Project No. 2014-1156-01 (July Invoice)
1	Project Progress Report
1	CD PDF Files

REMARKS:

Thank you,

Signed: for: 
Jose A. Sanchez, P.E.



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 ♦ Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

July 23, 2014

Project No: 2014-1156-01

Invoice No: 20142005

Mr. Steven Cruz
Hidalgo County Precinct 4
1102 N. Doolittle Road
Edinburg, TX 78539

Project 2014-1156-01 Mon Mack Road PS&E

Plans, Specifications & Estimates (PS&E) Engineering Services
For the reconstruction of Mon Mack Road
From Mile 11N Road north for 0.4 miles
Contract # C-13-188-02-11
P.O. No. 706062

Professional Services from Notice to Proceed to June 30, 2014

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Basic Services	20,000.00	25.00	5,000.00	0.00	5,000.00
Survey	5,000.00	90.00	4,500.00	0.00	4,500.00
Total Fee	25,000.00		9,500.00	0.00	9,500.00
Total Fee					9,500.00
Billing Summary		Current	Prior	To-Date	
Total Billings		9,500.00	0.00	9,500.00	
Total Fee				25,000.00	
Remaining Fee				15,500.00	
Total this Invoice					\$9,500.00


PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group, Inc.
738 Highway 6 South, Suite 430
Houston, Texas 77079

Authorized By:

Jose A. Sanchez, P.E.
Project Manager

Date:

07/23/2014



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 ♦ Mission, Texas 78572

Tel: (956) 424-7898

Fax: (956) 424-7022

Project: Mon Mack Rd
 Limits: Mile 11N Rd north for 0.4 miles
 Contract # C-13-188-02-11
 P.O. No. 706062

Bill Through: NTP to 06-30-2014
 Client: Hidalgo County Pct 4
 Invoice No: 20142005

TASK DESCRIPTION	FEE (\$)	PREVIOUSLY INVOICED		INVOICED TO DATE		BALANCE	AMOUNT DUE THIS INVOICE
		AMOUNT	% COMPLETED	AMOUNT	% COMPLETED		
BASIC ENGINEERING DESIGN SERVICES							
<i>Subtask - Basic Services</i>	\$20,000.00	\$0.00	0.00%	\$5,000.00	25.00%	\$15,000.00	\$5,000.00
SUBTOTAL (BASIC ENGINEERING DESIGN SERVICES) =	\$20,000.00	\$0.00	0.00%	\$5,000.00	25.00%	\$15,000.00	\$5,000.00
SURVEY SERVICES							
<i>Subtask - Field Surveying</i>	\$5,000.00	\$0.00	0.00%	\$4,500.00	90.00%	\$500.00	\$4,500.00
SUBTOTAL (SURVEY SERVICES) =	\$5,000.00	\$0.00	0.00%	\$4,500.00	90.00%	\$500.00	\$4,500.00
GRAND TOTAL =	\$25,000.00	\$0.00	0.00%	\$9,500.00	38.00%	\$15,500.00	\$9,500.00
							TOTAL THIS INVOICE = \$9,500.00

**TEDSI INFRASTRUCTURE GROUP****TEDSI***Consulting Engineers*
1201 E. Expressway 83 ♦ Mission, Texas 78572
(956) 424-7898**Project
Progress Report**

TO: Mr. Steven Cruz Hidalgo County Precinct No. 4	DATE: September 25, 2014
FROM: Jose A. Sanchez, P.E., Project Manager	TEDSI PROJECT NO.: 2014-1156-01
REFERENCE: Reconstruction of Mon Mack Rd from Mile 11N Rd north to 0.4 miles Contract# C-13-188-02-11 P.O. No. 706062	
Progress Report for Invoice No.: 20142005 Professional Services From: Notice to Proceed to June 30, 2014	

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
BASIC ENGINEERING DESIGN SERVICES			
Subtask- Basic Services	25%	TEDSI	Started development of roadway plans: Title Sheet Project Layout TCP Drainage Plans and Profiles
SURVEY SERVICES			
Subtask-Field Surveying	90%	ARANDA	Completed Field Survey

**TEDSI INFRASTRUCTURE GROUP****TEDSI***Consulting Engineers*1201 E. Expressway 83 ♦ Mission, Texas 78572
(956) 424-7898

Project Progress Report

TO: Steven Cruz	DATE: 08-29-2014
FROM: Jose A. Sanchez, P.E.	TEDSI PROJECT NO.: 2014-1156-01
REFERENCE: Progress Report – Mon Mack Rd	

Reconstruction of Mon Mack Rd from Mile 11N Rd north to 0.4 miles
Contract # C-13-188-02-11
P.O. No. 706062

This Progress Report is for the period through June 30, 2014.

- I. Basic Services
Started development of roadway plans:
 - Title sheet
 - Project Layout
 - TCP
 - Drainage
 - Plan and Profiles

- II. Survey Services
Completed Field Survey.

Work to be Completed next period:

Continue development of Basic Services, start Utility Coordination.



Aranda & Associates Inc.
 1552 Dove Ave.
 McAllen, TX 78504
 Phone # 956-631-0944
 Fax # 956-631-0992
 melanie@arandaworld.com

Invoice

Date	Invoice #
6/30/2014	13149

Invoice To:
TEDSI Infrastructure Group Inc. 1201 E Expressway 83 Mission, TX 78572

Invoice Client Account

Project Name:	Mile 11 N 0.4 miles TOPO
Sub-Project Name:	Mon Mack Rd

Service Performed	Description	Amount
Field Design Survey Services	Provide surveying services required for the preparation of the plans, specification and estimates (PS&E) for Mon Mack Rd. 1. Cross Sections 2. Topographics survey of entire project length Invoiced at 90%	4,500.00

	Subtotal	\$4,500.00
	Sales Tax (8.25%)	\$0.00
	Total	\$4,500.00



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 ♦ Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

August 28, 2014

Project No: 2014-1156-01

Invoice No: 20142044

Mr. Steven Cruz
Hidalgo County Precinct 4
1102 N. Doolittle Road
Edinburg, TX 78539

Project 2014-1156-01 Mon Mack Road PS&E

Plans, Specifications & Estimates (PS&E) Engineering Services
For the reconstruction of Mon Mack Road
From Mile 11N Road north for 0.4 miles
Contract # C-13-188-02-11
P. O. No. 706062

Professional Services from July 01, 2014 to July 31, 2014

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Basic Services	20,000.00	60.00	12,000.00	5,000.00	7,000.00
Survey	5,000.00	90.00	4,500.00	4,500.00	0.00
Total Fee	25,000.00		16,500.00	9,500.00	7,000.00
Total Fee					7,000.00

Billing Summary

	Current	Prior	To-Date
Total Billings	7,000.00	9,500.00	16,500.00
Total Fee			25,000.00
Remaining Fee			8,500.00

Total this Invoice \$7,000.00

Outstanding Invoices

Number	Date	Balance
20142005	7/23/2014	9,500.00
Total		9,500.00

Total Now Due \$16,500.00

PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group, Inc.
738 Highway 6 South, Suite 430
Houston, Texas 77079

Authorized By: _____

Jose A. Sanchez, P.E.
Project Manager

Date: _____

08/29/2014



TEDSI
TBPE F-1640

TEDSI INFRASTRUCTURE GROUP

Consulting Engineers
1201 East Expressway 83 ♦ Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

Project: Mon Mack Rd
Limits: Mile 11N Rd north for 0.4 miles
Contract # C-13-188-02-11
P.O. No. 706062

Bill Through: 07-01-14 to 07-31-14
Client: Hidalgo County Pct 4
Invoice No: 20142044

TASK DESCRIPTION	FEE (\$)	PREVIOUSLY INVOICED		INVOICED TO DATE		BALANCE	AMOUNT DUE THIS INVOICE
		AMOUNT	% COMPLETED	AMOUNT	% COMPLETED		
BASIC ENGINEERING DESIGN SERVICES							
<i>Subtask - Basic Services</i>	\$20,000.00	\$5,000.00	25.00%	\$12,000.00	60.00%	\$8,000.00	\$7,000.00
SUBTOTAL (BASIC ENGINEERING DESIGN SERVICES) =	\$20,000.00	\$5,000.00	25.00%	\$12,000.00	60.00%	\$8,000.00	\$7,000.00
SURVEY SERVICES							
<i>Subtask - Field Surveying</i>	\$5,000.00	\$4,500.00	90.00%	\$4,500.00	90.00%	\$500.00	\$0.00
SUBTOTAL (SURVEY SERVICES) =	\$5,000.00	\$4,500.00	90.00%	\$4,500.00	90.00%	\$500.00	\$0.00
GRAND TOTAL =	\$25,000.00	\$9,500.00	38.00%	\$16,500.00	66.00%	\$8,500.00	\$7,000.00
						TOTAL THIS INVOICE = \$7,000.00	

**TEDSI INFRASTRUCTURE GROUP****TEDSI***Consulting Engineers*
1201 E. Expressway 83 ♦ Mission, Texas 78572
(956) 424-7898**Project
Progress Report**

TO: Mr. Steven Cruz Hidalgo County Precinct No. 4		DATE: September 25, 2014
FROM: Jose A. Sanchez, P.E., Project Manager		TEDSI PROJECT NO.: 2014-1156-01
REFERENCE: Reconstruction of Mon Mack Rd from Mile 11N Rd north to 0.4 miles Contract# C-13-188-02-11 P.O. No. 706062		
Progress Report for Invoice No.: 20142044 Professional Services From: July 01 to July 31, 2014		

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
BASIC ENGINEERING DESIGN SERVICES			
Subtask- Basic Services	60%	TEDSI	Continued development of roadway plans: Title Sheet Project Layout Typical Sections Horizontal Alignment TCP Plan and Profiles Driveway Table Earthworks Drainage Area Map Cross-sections Bid Documents Utility Coordination
SURVEY SERVICES			
Subtask-Field Surveying	90%	ARANDA	No work this period

**TEDSI INFRASTRUCTURE GROUP****TEDSI***Consulting Engineers*1201 E. Expressway 83 ♦ Mission, Texas 78572
(956) 424-7898

Project Progress Report

TO: Steven Cruz	DATE: 08-29-2014
FROM: Jose A. Sanchez, P.E.	TEDSI PROJECT NO.: 2014-1156-01
REFERENCE: Progress Report – Mon Mack Rd	

Reconstruction of Mon Mack Rd from Mile 11N Rd north to 0.4 miles
Contract # C-13-188-02-11
P.O. No. 706062

This Progress Report is for the period from July 1, 2014 through July 31, 2014.

- I. Basic Services
 - Continued development of roadway plans:
 - Title sheet
 - Project Layout
 - Typical Sections
 - Horizontal Alignment
 - TCP
 - Plan and Profiles
 - Driveway Table
 - Earthworks
 - Drainage Area Map
 - Cross-sections
 - Bid Documents
 - Utility Coordination

- II. Survey Services
 - No work this period

Work to be Completed next period:

Continue development of Basic Services, Utility Coordination.