

**TEDSI INFRASTRUCTURE GROUP****TEDSI***Consulting Engineers*1201 E. Expressway 83 ♦ Mission, Texas 78572  
(956) 424-7898

## Letter of Transmittal

**TO:** Mr. Steven Cruz  
Hidalgo County Precinct #4  
1102 N. Doolittle Road  
Edinburg, Texas 78539

**DATE:** September 2, 2014

**REF.:** Roosevelt Road PS&E June & July Invoice

**TEDSI PROJECT NO.:** 2014-1157-01

**TRANSMITTED:**

<input checked="" type="checkbox"/> For Your Use	<input type="checkbox"/> Please comment	<input type="checkbox"/> Approved as Noted
<input type="checkbox"/> As Requested	<input type="checkbox"/> Reply ASAP	<input type="checkbox"/> As Noted Below

**VIA:**


<input checked="" type="checkbox"/> US Mail	<input type="checkbox"/> Courier	<input type="checkbox"/> Hand Carry
<input type="checkbox"/> E-Mail	<input type="checkbox"/> LoneStar Overnight	<input type="checkbox"/> FedEx

COPIES	DESCRIPTION
1	TEDSI Invoice No. 20142006 for Project No. 2014-1157-01
1	Sub Invoice (Aranda & Associates)
1	Project Progres Report
1	CD PDF Files
1	TEDSI Invoice No. 20142045 for Project No. 2014-1157-01
1	Project Progres Report
1	CD PDF Files

**REMARKS:**

Thank you,

Signed: for: Clay  
Jose A. Sanchez, P.E.



**TEDSI INFRASTRUCTURE GROUP**

*Consulting Engineers*

1201 East Expressway 83 ♦ Mission, Texas 78572  
Tel: (956) 424-7898  
Fax: (956) 424-7022

July 23, 2014

Project No: 2014-1157-01

Invoice No: 20142006

Mr. Steven Cruz  
Hidalgo County Precinct 4  
1102 N. Doolittle Road  
Edinburg, TX 78539

Project 2014-1157-01 Roosevelt Road PS&E

**Reconstruction of Roosevelt Road from the Junction with  
Owassa Road to FM 1423 (Valverde Road)  
Contract # C-13-189-02-11  
P.O. No. 706063**

**Professional Services from Notice to Proceed to June 30, 2014**  
**Fee**

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Basic Services	25,000.00	25.00	6,250.00	0.00	6,250.00
Special Services	20,000.00	0.00	0.00	0.00	0.00
Survey Services	10,250.00	90.00	9,225.00	0.00	9,225.00
Total Fee	55,250.00		15,475.00	0.00	15,475.00
<b>Total Fee</b>					<b>15,475.00</b>


Billing Summary	Current	Prior	To-Date
Total Billings	15,475.00	0.00	15,475.00
Total Fee			55,250.00
Remaining Fee			39,775.00

**Total this Invoice \$15,475.00**

**PLEASE REMIT PAYMENT TO:  
TEDSI Infrastructure Group, Inc.  
738 Highway 6 South, Suite 430  
Houston, Texas 77079**

Authorized By:   
\_\_\_\_\_  
Jose A. Sanchez, P.E.  
Project Manager

Date: 07/23/2014



# TEDSI INFRASTRUCTURE GROUP

*Consulting Engineers*

1201 East Expressway 83 ♦ Mission, Texas 78572

Tel: (956) 424-7898

Fax: (956) 424-7022

Project: Roosevelt Rd  
 Limits: Jct with Owassa Rd to FM 1423 (Valverde Rd)  
 Contract # C-13-189-02-11  
 P.O. No. 706063

Bill Through: NTP to 06-30-2014  
 Client: Hidalgo County Pct 4  
 Invoice No: 20142006

TASK DESCRIPTION	FEE (\$)	PREVIOUSLY INVOICED		INVOICED TO DATE		BALANCE	AMOUNT DUE THIS INVOICE	
		AMOUNT	% COMPLETED	AMOUNT	% COMPLETED			
<b>BASIC ENGINEERING DESIGN SERVICES</b>								
<i>Subtask - Basic Services</i>	\$25,000.00	\$0.00	0.00%	\$6,250.00	25.00%	\$18,750.00	\$6,250.00	
SUBTOTAL (BASIC ENGINEERING DESIGN SERVICES) =		\$25,000.00	\$0.00	0.00%	\$6,250.00	25.00%	\$18,750.00	\$6,250.00
<b>SPECIAL SERVICES</b>								
<i>Subtask - Traffic Signalization</i>	\$10,000.00	\$0.00	0.00%	\$0.00	0.00%	\$10,000.00	\$0.00	
<i>Subtask - Irrigation Design</i>	\$10,000.00	\$0.00	0.00%	\$0.00	0.00%	\$10,000.00	\$0.00	
SUBTOTAL (SPECIAL SERVICES) =		\$20,000.00	\$0.00	0.00%	\$0.00	0.00%	\$20,000.00	\$0.00
<b>SURVEY SERVICES</b>								
<i>Subtask - Field Surveying</i>	\$10,250.00	\$0.00	0.00%	\$9,225.00	90.00%	\$1,025.00	\$9,225.00	
SUBTOTAL (SURVEY SERVICES) =		\$10,250.00	\$0.00	0.00%	\$9,225.00	90.00%	\$1,025.00	\$9,225.00
GRAND TOTAL =		\$55,250.00	\$0.00	0.00%	\$15,475.00	28.01%	\$39,775.00	\$15,475.00
<b>TOTAL THIS INVOICE =</b>							<b>\$15,475.00</b>	

**TEDSI INFRASTRUCTURE GROUP****TEDSI****Consulting Engineers**  
1201 E. Expressway 83 • Mission, Texas 78572  
(956) 424-7898**Project  
Progress Report**

<b>TO:</b> Mr. Steven Cruz Hidalgo County Precinct No. 4		<b>DATE:</b> September 25, 2014
<b>FROM:</b> Jose A. Sanchez, P.E., Project Manager		<b>TEDSI PROJECT NO.:</b> 2014-1157-01
<b>REFERENCE:</b> Reconstruction of Roosevelt Rd from the Junction with Owassa Rd to FM 1423 (Valverde Rd) Contract# C-13-189-02-11 P.O. No. 714028		
<b>Progress Report for Invoice No.:</b> 20142006 Professional Services From: Notice to Proceed to June 30, 2014		

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
<b>BASIC ENGINEERING DESIGN SERVICES</b>			
Subtask- Basic Services	25%	TEDSI	Started development of roadway plans: Title Sheet Project Layout TCP Drainage Plans and Profiles
<b>SPECIAL SERVICES</b>			
Subtask-Traffic Signalization	0%	TEDSI	No work this period
Subtask-Irrigation Design	0%	TEDSI	No work this period
<b>SURVEY SERVICES</b>			
Subtask-Field Surveying	90%	ARANDA	Completed Field Survey

**TEDSI INFRASTRUCTURE GROUP****TEDSI***Consulting Engineers*1201 E. Expressway 83 ♦ Mission, Texas 78572  
(956) 424-7898**Project  
Progress Report**

<b>TO:</b> Steven Cruz	<b>DATE:</b> 07-23-2014
<b>FROM:</b> Jose A. Sanchez, P.E.	<b>TEDSI PROJECT NO.:</b> 2014-1157-01
<b>REFERENCE:</b> Progress Report – Roosevelt Rd	

Reconstruction of Roosevelt Rd from the Junction with Owassa Rd to FM 1423 (Valverde Rd)  
Contract # C-13-189-02-11  
P.O. No. 706063

*This Progress Report is for the period through June 30, 2014.*

- I. Basic Services  
Started development of roadway plans:
  - Title sheet
  - Project Layout
  - TCP
  - Drainage
  - Plan and Profiles
  
- II. Special Services  
No work this period
  
- III. Survey Services  
Completed Field Survey.

**Work to be Completed next period:**

Continue development of Basic Services, start Utility Coordination.



Aranda & Associates Inc.  
 1552 Dove Ave.  
 McAllen, TX 78504  
 Phone # 956-631-0944  
 Fax # 956-631-0992  
 melanie@arandaworld.com

# Invoice

Date	Invoice #
6/30/2014	13150

**Invoice To:**  
 TEDSI Infrastructure Group Inc.  
 1201 E Expressway 83  
 Mission, TX 78572

**Invoice Client Account**  
 Roosevelt Rd-Junction with Owassa Rd to  
 FM 1423 ( Valverde Rd)  
 Aproximately 0.5 miles

<b>Project Name:</b>	Owassa to FM 1423 TOPO
<b>Sub-Project Name:</b>	Roosevelt Rd.

Service Performed	Description	Amount
Field Design Survey Services	Provide the following engineering services required for the preparation of the plan, specifications and estimates (PS&E) for Roosevelt Rd.  1 Cross Sections 2 Topographics survey of entire project length .  Invoiced at 90%	9,225.00

	<b>Subtotal</b>	\$9,225.00
	<b>Sales Tax (8.25)</b>	\$0.00
	<b>Total</b>	<b>\$9,225.00</b>

Zimbra

maria.lucio@co.hidalgo.tx.us

---

**PO for Roosevelt Rd**

---

**From :** Maria Lucio <maria.lucio@co.hidalgo.tx.us>

Tue, Sep 09, 2014 03:58 PM


**Subject :** PO for Roosevelt Rd**To :** jsalinas@tedsi.com, mlupher@tedsi.com**Cc :** Steven Cruz <steven.cruz@co.hidalgo.tx.us>, Gloria Beltran <gloria.beltran@co.hidalgo.tx.us>, Veronica Lopez <veronica.lopez@co.hidalgo.tx.us>, Leticia H. Saenz <leticia.saenz@co.hidalgo.tx.us>, Marcos Lopez <marcos.lopez@co.hidalgo.tx.us>

Good Afternoon,


Due to an accounting oversight we have issued a new purchase order for Roosevelt Rd. Please utilize PO # 714028 for the project, should you have any questions please let me know.

Thank you, have a great day!

Sincerely,  
Maria (Lulu) Lucio  
Program Manager  
Hidalgo County Precinct #4  
Ph:956-292-7000 Ext. 4026  
Fax:956-381-5905  
maria.lucio@co.hidalgo.tx.us



Invoice Submitted  
prior to this email  
vendor is aware  
of new PO #



**TEDSI INFRASTRUCTURE GROUP**

*Consulting Engineers*

1201 East Expressway 83 ♦ Mission, Texas 78572  
Tel: (956) 424-7898  
Fax: (956) 424-7022

August 28, 2014

Project No: 2014-1157-01

Invoice No: 20142045

Mr. Steven Cruz  
Hidalgo County Precinct 4  
1102 N. Doolittle Road  
Edinburg, TX 78539

Project 2014-1157-01 Roosevelt Road PS&E

**Reconstruction of Roosevelt Road from the Junction with  
Owassa Road to FM 1423 (Valverde Road)  
Contract # C-13-189-02-11  
P.O. No. 706063**

**Professional Services from July 01, 2014 to July 31, 2014**

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Basic Services	25,000.00	40.00	10,000.00	6,250.00	3,750.00
Special Services	20,000.00	0.00	0.00	0.00	0.00
Survey Services	10,250.00	90.00	9,225.00	9,225.00	0.00
Total Fee	55,250.00		19,225.00	15,475.00	3,750.00
<b>Total Fee</b>					<b>3,750.00</b>


Billing Summary	Current	Prior	To-Date
Total Billings	3,750.00	15,475.00	19,225.00
Total Fee			55,250.00
Remaining Fee			36,025.00
<b>Total this Invoice</b>			<b>\$3,750.00</b>

Outstanding Invoices	Number	Date	Balance
	20142006	7/23/2014	15,475.00
<b>Total</b>			<b>15,475.00</b>
<b>Total Now Due</b>			<b>\$19,225.00</b>

**PLEASE REMIT PAYMENT TO:**  
TEDSI Infrastructure Group, Inc.  
738 Highway 6 South, Suite 430  
Houston, Texas 77079

Authorized By:   
Jose A. Sanchez, P.E.  
Project Manager

Date: 08/29/2014



**TEDSI INFRASTRUCTURE GROUP**

*Consulting Engineers*

1201 East Expressway 83 ♦ Mission, Texas 78572

Tel: (956) 424-7898

Fax: (956) 424-7022

Project: Roosevelt Rd  
 Limits: Jct with Owassa Rd to FM 1423 (Valverde Rd)  
 Contract # C-13-189-02-11  
 P.O. No. 706063

Bill Through: 07-01-14 to 07-31-14  
 Client: Hidalgo County Pct 4  
 Invoice No: 20142045

TASK DESCRIPTION	FEE (\$)	PREVIOUSLY INVOICED		INVOICED TO DATE		BALANCE	AMOUNT DUE THIS INVOICE	
		AMOUNT	% COMPLETED	AMOUNT	% COMPLETED			
<b>BASIC ENGINEERING DESIGN SERVICES</b>								
<i>Subtask - Basic Services</i>	\$25,000.00	\$6,250.00	25.00%	\$10,000.00 ✓	40.00%	\$15,000.00	\$3,750.00 ✓	
SUBTOTAL (BASIC ENGINEERING DESIGN SERVICES) =		\$25,000.00	\$6,250.00	25.00%	\$10,000.00	40.00%	\$15,000.00	\$3,750.00 ✓
<b>SPECIAL SERVICES</b>								
<i>Subtask - Traffic Signalization</i>	\$10,000.00	\$0.00	0.00%	\$0.00	0.00%	\$10,000.00	\$0.00	
<i>Subtask - Irrigation Design</i>	\$10,000.00	\$0.00	0.00%	\$0.00	0.00%	\$10,000.00	\$0.00	
SUBTOTAL (SPECIAL SERVICES) =		\$20,000.00	\$0.00	0.00%	\$0.00	0.00%	\$20,000.00	\$0.00
<b>SURVEY SERVICES</b>								
<i>Subtask - Field Surveying</i>	\$10,250.00	\$9,225.00	90.00%	\$9,225.00 ✓	90.00%	\$1,025.00	\$0.00	
SUBTOTAL (SURVEY SERVICES) =		\$10,250.00	\$9,225.00	90.00%	\$9,225.00 ✓	\$1,025.00	\$0.00	
GRAND TOTAL =		\$55,250.00	\$15,475.00	28.01%	\$19,225.00 ✓	\$36,025.00 ✓	\$3,750.00 ✓	
<b>TOTAL THIS INVOICE =</b>							<b>\$3,750.00 ✓</b>	

**TEDSI INFRASTRUCTURE GROUP****TEDSI***Consulting Engineers*  
1201 E. Expressway 83 ♦ Mission, Texas 78572  
(956) 424-7898**Project  
Progress Report**

<b>TO:</b> Mr. Steven Cruz Hidalgo County Precinct No. 4		<b>DATE:</b> September 25, 2014
<b>FROM:</b> Jose A. Sanchez, P.E., Project Manager		<b>TEDSI PROJECT NO.:</b> 2014-1157-01
<b>REFERENCE:</b> Reconstruction of Roosevelt Rd from the Junction with Owassa Rd to FM 1423 (Valverde Rd) Contract# C-13-189-02-11 P.O. No. 714028		
<b>Progress Report for Invoice No.:</b> 20142045 Professional Services From: July 01 to July 31, 2014		

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
<b>BASIC ENGINEERING DESIGN SERVICES</b>			
Subtask- Basic Services	40%	TEDSI	Continued development of roadway plans: Title Sheet Project Layout TCP Drainage Plans and Profiles Utility Coordination
<b>SPECIAL SERVICES</b>			
Subtask-Traffic Signalization	0%	TEDSI	No work this period
Subtask-Irrigation Design	0%	TEDSI	No work this period
<b>SURVEY SERVICES</b>			
Subtask-Field Surveying	90%	ARANDA	No work this period

**TEDSI INFRASTRUCTURE GROUP****TEDSI***Consulting Engineers*1201 E. Expressway 83 ♦ Mission, Texas 78572  
(956) 424-7898

# Project Progress Report

TO:

Steven Cruz

DATE:

08-29-2014

FROM:

Jose A. Sanchez, P.E.

TEDSI PROJECT NO.:

2014-1157-01

REFERENCE:

Progress Report – Roosevelt Rd

Reconstruction of Roosevelt Rd from the Junction with Owassa Rd to FM 1423 (Valverde Rd)

Contract # C-13-189-02-11

P.O. No. 706063

*This Progress Report is for the period July 1, 2014 through July 31, 2014.*

- I. Basic Services  
Continued development of roadway plans:  
Title sheet  
Project Layout  
TCP  
Drainage  
Plan and Profiles  
Utility Coordination
- II. Special Services  
No work this period
- III. Survey Services  
No work this period

**Work to be Completed next period:**

Continue development of Basic Services, Utility Coordination.