

CERTIFICATE OF CONSTRUCTION COMPLETION

THIS IS TO CERTIFY THAT ON 16th DAY OF September, 2014 A FINAL INSPECTION was made of the project herein described.

CONTRACT

CONTRACT DATE: May 22, 2014
OWNER: Hidalgo County Precinct No. 2
CONSTRUCTION CONTRACTOR: Facility Solutions Group
OF THE CITY OF Pharr STATE OF Texas

PROJECT DESCRIPTION

CONSTRUCTION OF Gonzalez Zamora Subdivision Solar Light Project

CONTRACT NO: TASB/Buy Board, PO # 709445
Located in or near the City/Precinct Of Hidalgo County Precinct No. 2

THIS IS TO CERTIFY”

1. That the work has been completed in accordance with the plans and specifications and all addenda, change orders, supplemental agreements thereto, and with the following exceptions:
None
2. That the sum of \$0.00, deducted from the final payment of the Contractor is a fair and equitable settlement for the foregoing except work.
3. That the contractor has presented a “Certificate of Release” starting under oath, that all claims arising out of the performance of work have been fulfilled, and the Owner is released from all claims arising under or by virtue of said contract.
4. That the CONTRACTOR has presented in behalf of itself and its sureties, satisfactory evidence that it is bound to repair, replace, and make good any faulty workmanship and/or materials discovered in the work within a period of one year from this date, as provided in said contract.

5. Amount of Original Contract	<u>\$170,169.70</u>
Present Amount of Contract	<u>\$170,169.70</u>
Total Amount of earned to Date	<u>\$170,169.70</u>
Less: previous payments	<u>\$0.00</u>
Balance	<u>\$170,169.70</u>
Authorized deductions	<u>\$0.00</u>
AMOUNTY OF FINAL PAYMENT	<u>\$170,169.70</u>

6. That the final payment in the amount of One Hundred Seventy Thousand One Hundred Sixty Nine Dollars and Seventy Cents is now due and payable.


Engineer's Signature


CONCURRED BY:

FSG Electric
Contractor's Name

By: Cary Brown

Title: Mgr.

CONCURRED BY:


City/Precinct

By: _____

Title: County Commissioner