

L&G Consulting Engineers, Inc.

May 1, 2015

RECEIVED
MAY 01 2015
BY: *[Signature]*

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

**RE: 10th Street Extension - Work Authorization No. 2 - Limits: SH 107 to FM 1925
PO#700265 - L&G Project#120902**

Dear Commissioner Palacios:

As per our contract, Section 1.6, Request for Payment, we are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of April 2015. Attached are the following:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

The following is a narrative of the progress report for this work authorization.

Work Authorization#2

FC 15001 – FIELD SURVEYS		% Complete
NO UPDATE: This task is complete.	L&G	100%
FC 15010 – FIELD SURVEYS - SUB		
NO UPDATE: This task is complete.	DLS	100%
FC 16001 – ROADWAY DESIGN		
NO UPDATE: See Progress Report Dated 4-1-15.	L&G	90%
FC 16002 – ROADWAY DESIGN – OUTFALL		
NO UPDATE: See Progress Report Dated 4-1-15.	L&G	90%
FC 16205 – SIGNAL DESIGN		
NO UPDATE: See Progress Report Dated 4-1-15.	L&G	90%
FC 16250 – SIGNAL DESIGN – SUB		
NO UPDATE: See Progress Report Dated 4-1-15.	ETSI	94.8%
FC 16308 – PERMITTED UTILITIES		
NO UPDATE: See Progress Report Dated 4-1-15.	L&G	90%

[Handwritten mark]

Supplemental #1 to Work Authorization #2

FC 16205 – SIGNAL DESIGN		% Complete
<p>UPDATED: Based on the traffic warrant analysis, an additional signal at Schunior and two flashing beacons (one at Russell Rd & one at Rogers Rd) were warranted. ETSI designed these beacons and signal, L&G reviewed them and has submitted the corresponding sheets to TxDOT to include in the 90% PS&E submittal. We will now await TxDOT's comments on the plan set.</p>	L&G	90% ✓
FC 16250 – SIGNAL DESIGN/SUB		
<p>NO UPDATE: Based on the traffic warrant analysis, an additional signal at Schunior and two flashing beacons (one at Russell Rd & one at Rogers Rd) were warranted. These beacons and signal have been designed and submitted to TxDOT along with the 90% PS&E submittal. We will now await TxDOT's comments on the plan set.</p>	ETSI	90% ✓

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.


Sincerely,



Robert Macheska, P.E., CFM
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11325141
INVOICE DATE: 04/30/15



BILL TO: 84

Hidalgo County Pct #4
 c/o Commission Joseph Palacios
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 120902

10th Street Extension Project
 WA#2 PO#700265
 C-12-126-10-16

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of April 2015.						
15001-Field Survey	45,001.00	45,001.00 ✓		45,001.00	100.0 ✓	
15010-Field Srvy/Sub	80,000.00	80,000.00 ✓		80,000.00	100.0 ✓	
16001-Rdwy Dsgn	799,217.00	719,295.30 ✓		719,295.30 ✓	90.0 ✓	79,921.70 ✓
16002-Rdwy Dsgn-Outf	48,000.00	43,200.00 ✓		43,200.00 ✓	90.0 ✓	4,800.00 ✓
16205-Sign,Marki,Dsg	59,721.00	53,748.90 ✓		53,748.90 ✓	90.0 ✓	5,972.10 ✓
16250-Sigl Dsgn-Sub	60,281.00	57,168.50 ✓		57,168.50 ✓	94.8 ✓	3,112.50 ✓
16308-Permted Utilit	95,000.00	85,500.00 ✓		85,500.00 ✓	90.0 ✓	9,500.00 ✓
TOTALS:	1,187,220.00	1,083,913.70	0.00	1,083,913.70	91.3	103,306.30 ✓
Supplemental #1 to Work Authorization #2						
16205-Signal Design	5,001.00		4,500.00 ✓	4,500.00	90.0	501.00 ✓
16250-Signal Dsgn/SU	24,977.60		22,479.84 ✓	22,479.84	90.0	2,497.76 ✓
TOTALS:	1,217,198.60 ✓	1,083,913.70	26,979.84 ✓	1,110,893.54	91.3	106,305.06 ✓

ORIGINAL CONTRACT SUM \$ 1,187,220.00
 CHANGE BY CHANGE ORDER \$ 29,978.60
 CONTRACT SUM TO DATE \$ 1,217,198.60
 TOTAL COMPLETED TO DATE \$ 1,110,893.54
 LESS PREVIOUS INVOICES \$ 1,083,913.70

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 26,979.84

mk



5300 Hollister Road, Suite 220
 Houston, Texas 77040
 Tel. (713) 956-9601
 Fax (713) 956-9667
 TAX ID: 76-0583436

INVOICE NUMBER: 2013-10-1
 INVOICE DATE: 04/30/2015
 FOR SERVICES PROVIDED FROM: 01/01/2015
 TO: 04/30/2015

TO:
 Mr. Jacinto Garza, P.E.
 President
 L & G Engineering
 2100 W. Expressway 83
 Mercedes, Texas 78570

PROJECT NAME:
 10th STREET:
 FROM SH 107 TO FM 1925
ADDITIONAL SIGNAL DESIGN SERVICES FOR
SCHUNIOR, RUSSELL AND ROGERS INTERSECTIONS

TASK NO.	DESCRIPTION OF SERVICES PROVIDED	% COMPLETE	TOTAL FEE	AMOUNT INVOICED TO DATE	PREVIOUSLY INVOICED AMOUNT	AMOUNT DUE THIS INVOICE
INVOICE SUMMARY	CATEGORY A - TRAFFIC SIGNAL DESIGN	90.00%	\$24,977.60	\$22,479.84	\$0.00	\$22,479.84
	TOTAL DUE	90.00%	\$24,977.60	\$22,479.84	\$0.00	\$22,479.84
TOTAL DUE THIS INVOICE: _____						\$22,479.84

SHEET 1 OF 2

PLEASE MAKE CHECKS PAYABLE TO:

Ergonomic Transportation Solutions, Inc.
 Attn: Harry Simeonidis
 P.O. Box 926333
 Houston, TX 77292-6333

THANK YOU FOR GIVING US THE OPPORTUNITY TO SERVE YOU

543
 120902
 16250

TASK AND DESCRIPTION	FIRM	2016						
		JUL	SEP	OCT	NOV	DEC	JAN	FEB
10th Street Extension (SH 107-FM1925)								
WA #1: EA, PI, Schematic & ROW Map								
Advertise & Conduct Public Meeting	L&G							
TxDOT Schematic Approval	TxDOT							
TxDOT ROW Map Approval	TxDOT							
Environmental Decision	TxDOT							
WA #2: Design Survey & PS&E								
Design Survey	DLS							
Permitted Utility Coordination	L&G							
Outfall Coordination with HCDD #1	L&G							
30% PS&E Completion	L&G							
60% PS&E Completion	L&G							
90% PS&E Completion	L&G							
95% PS&E Completion	L&G							
100% Mylars Completion	L&G							
TxDOT Approval	TxDOT							
TXDOT RELEASE OF ROW								
ROW Release	TxDOT							
WA #3: ROW Acq. (SH 107 - Schunior)*								
ROW Acquisition (Approx. 64 parcels)								
ROW Acquisition Process	L&G							
Construction Mngmnt - Bid Analysis & Contract Award								
Receive TxDOT approval to advertise including pre-bid & DBE Conf	TxDOT							
Advertise (1st) & post in civcast (3 weeks prior to bid opening)	Cty/L&G							
Advertise (2nd) & post in www.civcastusa.com	Cty/L&G							
Advertise (3rd) & post in www.civcastusa.com	Cty/L&G							
Conduct DBE conference & Pre-Bid Meeting	Cty/L&G							
Open Bids (verify apparent low bidder)(7 weeks prior to letting)	Cty/L&G							
Submit Bids to TxDOT (low bidder concurrence)(6 wks to letting)	Cty/L&G							
Receive concurrence from TxDOT	TxDOT							
Recommend to County; Award to Low Bidder	L&G							
Award Contract at Commissioner's Court (Letting Date)	County							
Construction Management - Contract Execution								
Assist the County with Execution of the Contract	L&G							
Construction Operations (SH 107 - FM 1925)								
Construction Begins (Est. Start Date: March 2016)	County							

* - Note: Hidalgo County Pct. #4 has already purchased 120' of ROW from Schunior to FM 1925



