

# L&G Consulting Engineers, Inc.

July 1, 2015

Commissioner Joseph Palacios  
Hidalgo County Precinct 4  
1051 N. Doolittle Rd  
Edinburg, TX 78542

RECEIVED  
JUL 01 2015  
BY: *D. Lucio*

**RE: FM 1925 - Work Authorization No. 1 - Limits: 10<sup>th</sup> Street to McColl  
PO#725312 - L&G Project#150601**

Dear Commissioner Palacios:

Attached for your approval is our invoice for services rendered for the month of June 2015.

- L & G's Invoice
- Exhibit C – Work Schedule

This work authorization consists of engineering services required for the preparation of roadway schematic, hydrological map, and schematic surveys, coordinate environmental assessment with TxDOT public involvement for environmental assessment, and preliminary compensable utilities identification for the FM 1925 project from 10<sup>th</sup> Street to McColl Road. The following is a narrative of the progress report for this work authorization.

### Work Authorization #1

FC 11001 – DESIGN SCHEMATIC		% Complete
<b>UPDATED:</b> L&G continues to develop the schematic based off of the discussions during the TxDOT DCC meeting. We are coordinating with TxDOT to hold a scoping meeting so that we can schedule the public meeting.	L&G	50%
<b>FC 11005 – PRELIM COMPENSABLE UTILITIES IDENTIFICATION</b>		
<b>UPDATED:</b> L&G has identified the utilities present on the preliminary schematic from our database. We continue to verify their field location and coordinate with the individual utility companies for their property interest.	L&G	50%
<b>FC 11007 – PRELIMINARY ROW OWNERSHIP</b>		
<b>UPDATED:</b> L&G has field verified multiple utilities along the project, taken pictures of potential impacts and taken a detailed inventory along the outfall.	L&G	75%
<b>FC 11009 – UPDATE SCHEMATIC BASED ON FIELD SURVEYS</b>		
<b>NO UPDATE:</b> This task has not started.	L&G	0%
<b>FC 12001 – ENVIRONMENTAL REPORTS</b>		
<b>UPDATED:</b> L&G began drafting Environmental Scoping document and Risk Assessments and coordinating with TxDOT for an environmental scoping meeting.	L&G	20%
<b>FC 12002 – PUBLIC INVOLVEMENT – PUBLIC MEETING</b>		
<b>NO UPDATE:</b> (See Progress Report Dated 6-1-15).	L&G	10%
<b>FC 12003 – PUBLIC INVOLVEMENT – PUBLIC HEARING</b>		
<b>NO UPDATE:</b> This task has not started.	L&G	0%


<b>FC 12008 – ARCHEOLOGICAL &amp; HISTORICAL RESEARCH</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12080 – ARCHEOLOGICAL &amp; HISTORICAL RESEARCH/SUB</b>		
<b>NO UPDATE:</b> This task has not started.	<b>Amatera</b>	<b>0%</b>
<b>FC 12009 – ENGINEERING TECH SUPPORT AT PUBLIC MEETING</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12011 – ENGINEERING TECH SUPPORT AT PUBLIC HEARING</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 16101 – HYDROLOGIC MAP</b>		
<b>UPDATED:</b> L&G has developed a preliminary Hydrologic Map which was shown to TxDOT at the DCC meeting on May 20 <sup>th</sup> . We will continue to develop the Hydrologic Map in preparation for the upcoming public meeting.	<b>L&amp;G</b>	<b>50%</b>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

Robert Macheska, P.E., CFM  
Project Manager

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**



**INVOICE #: 11325178**  
**INVOICE DATE: 06/30/15**

**BILL TO: 84**

Hidalgo County Pct #4  
 c/o Commission Joseph Palacios  
 1051 N. Doolittle Rd.  
 Edinburg, TX 78541

**JOB: 150601**

FM1925 (10th Street to McColl)  
 WA #1 - P.O #725312

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of June 2015.						
11001-Schematics	97,840.00 ✓	24,460.00 ✓	24,460.00	48,920.00 ✓	50.0 ✓	48,920.00 ✓
11005-Pre1 Comp Ut1	18,000.00 ✓	4,500.00 ✓	4,500.00	9,000.00 ✓	50.0 ✓	9,000.00 ✓
11007-Design Schem	21,000.00 ✓	10,500.00 ✓	5,250.00	15,750.00 ✓	75.0 ✓	5,250.00 ✓
11009-Update Schemat	39,000.00 ✓				0.0	39,000.00 ✓
12001-EA Reports	95,000.00 ✓	9,500.00 ✓	9,500.00	19,000.00 ✓	20.0 ✓	76,000.00 ✓
12002-Pub Involv-PM	25,000.00 ✓	2,500.00 ✓		2,500.00 ✓	10.0 ✓	22,500.00 ✓
12003-Pub Involv-PH	25,000.00 ✓				0.0	25,000.00 ✓
12008-Arch & Histori	4,894.60 ✓				0.0	4,894.60 ✓
12009-Eng Pub Mtgs	24,000.00 ✓				0.0	24,000.00 ✓
12011-Eng Pub Hearin	12,000.00 ✓				0.0	12,000.00 ✓
12080-Arch & Hist/SU	25,105.40 ✓				0.0	25,105.40 ✓
16101-Hydro Map	42,000.00 ✓	10,500.00 ✓	10,500.00	21,000.00 ✓	50.0 ✓	21,000.00 ✓
<b>TOTALS:</b>	<b>428,840.00 ✓</b>	<b>61,960.00 ✓</b>	<b>54,210.00 ✓</b>	<b>116,170.00 ✓</b>	<b>27.1</b>	<b>312,670.00 ✓</b>

ORIGINAL CONTRACT SUM \$ 428,840.00  
 CHANGE BY CHANGE ORDER \$ 0.00  
 CONTRACT SUM TO DATE \$ 428,840.00  
 TOTAL COMPLETED TO DATE \$ 116,170.00 ✓  
 LESS PREVIOUS INVOICES \$ 61,960.00 ✓

\_\_\_\_\_  
 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 54,210.00



