

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000

0000


0000

0000

0000

0000

0000



INVOICE RECEIVED BY

 SERVICES PROVIDED BY

Project: Mile 2 North
 Owner: Hidalgo County
 Engineer: L&G Engineer
 Contractor: IOC Company, LLC

Pay Application: 2

6/30/2015

LINE NO	ITEM NO	DESCRIPTION	BID QUANTITY	UNIT	UNIT PRICE	ORIGINAL CONTRACT PRICE	WORK COMPLETED TO DATE						MATERIAL ON HAND		TOTAL WORK COMPLETED & STORED	5% RETAINAGE	BALANCE TO FINISH		
							PREVIOUS APPLICATION		THIS PERIOD		TOTAL		QUANTITY	VALUE			QUANTITY	VALUE	
							QUANTITY	VALUE	QUANTITY	VALUE	QUANTITY	VALUE							
5	100-2002	PREPARING ROW	32.61	STA	\$ 1,000.00	32610.00													
10	104-2009	REMOVING CONC (RIPRAP)	12.00	SY	\$ 35.00	420.00													
15	104-2022	REMOVING CONC (CURB AND GUTTER)	126.00	LF	\$ 22.00	2772.00													
20	106-2001	OBITERATING ABANDONED ROAD	6.24	STA	\$ 1,300.00	8112.00													
25	110-2001	EXCAVATION (ROADWAY)	12,437.00	CY	\$ 3.95	41663.95													
30	132-2006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	668.00	CY	\$ 3.75	2505.00													
35	160-2005	FURNISHING AND PLACING TOPSOIL	50.00	CY	\$ 55.00	2750.00													
40	164-2028	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	0.77	AC	\$ 3,600.00	2772.00													
45	164-2030	CELL FBR MLCH SEED(TEMP)(WARM)	0.77	AC	\$ 3,600.00	2772.00													
50	168-2001	VEGETATIVE WATERING	1,000.00	MG	\$ 13.00	13000.00													
55	204-2003	SPRINKLING (DUST CONTROL)	130.00	MG	\$ 25.00	3250.00													
60	247-2225	FL BS (RDWY DELITY E GR 4)(FNAL POS)	4,742.35	CY	\$ 20.00	94847.00													
65	251-229	REWORK BS MATL(TY B)9.5"(DIO)RG POS)	827.00	CY	\$ 13.00	10751.00													
70	260-2011	LIME TRT (EXST MATL)(12")	21,156.11	SY	\$ 2.05	43370.03													
75	260-2016	LIME (HYD. COM. OR QK)(SLURRY)	518.83	TON	\$ 176.60	91625.38													
80	260-2054	LIME TRT (NEW BASE)(10")	20,079.83	SY	\$ 2.00	40159.66													
85	310-2026	PRIME COAT (EC-30)	3,782.64	GAL	\$ 4.95	18724.07													
90	400-2005	CEM STABIL BKFL	138.00	CY	\$ 85.00	11730.00													
95	400-2006	CUT & RESTORING PAV	54.00	SY	\$ 66.00	3564.00													
100	400-2007	STRUCT EXCAV (SPECIAL)	305.00	CY	\$ 35.00	10675.00													
105	400-2011	SAND BACKFILL	1,408.00	CY	\$ 22.00	30976.00													
110	402-2001	TRENCH EXCAVATION PROTECTION	2,785.00	LF	\$ 1.65	4595.25													
115	416-2032	DRILL SHAFT (TRF SIG POLE)(36 IN)	60.80	LF	\$ 250.00	15200.00													
120	432-2000	RIPRAP (CONC)(18 IN)	42.00	LF	\$ 410.00	17220.00													
125	464-2089	RC PIPE (CL III)(18 IN)(SPL)	314.00	LF	\$ 37.00	11618.00													
130	464-2090	RC PIPE (CL III)(24 IN)(SPL)	714.00	LF	\$ 41.50	29613.00													
135	464-2091	RC PIPE (CL III)(30 IN)(SPL)	142.00	LF	\$ 60.00	8520.00													
140	464-2092	RC PIPE (CL III)(36 IN)(SPL)	1,320.00	LF	\$ 75.00	99000.00													
145	464-2093	RC PIPE (CL III)(42 IN)(SPL)	396.00	LF	\$ 97.50	38610.00													
150	465-4008	INLET (COMPL)(PCU)(3FTX3FT)	2.00	EA	\$ 3,000.00	6000.00													
155	465-4036	INLET (COMPL)(PCU)(4FTX3FT)	1.00	EA	\$ 3,600.00	3600.00													
160	465-4037	INLET (COMPL)(PSL)(RC)(4FTX3FT)	2.00	EA	\$ 4,100.00	8200.00													
165	465-4090	INLET (COMPL)(PSL)(FG)(3FTX3FT)	2.00	EA	\$ 3,200.00	6400.00													
170	465-4201	PCU (3FTX3FT) W/ 2 EXT.	6.00	EA	\$ 4,050.00	24300.00													
175	465-4202	PCU (4FTX3FT) W/ 1 EXT.	1.00	EA	\$ 4,800.00	4800.00													
180	465-4203	PCU (4FTX3FT) W/ 2 EXT.	4.00	EA	\$ 5,400.00	21600.00													
185	465-4205	PCU (5FTX3FT) W/ 2 EXT.	2.00	EA	\$ 5,800.00	11600.00													
190	496-2004	REMOV STR (PIPE)	2.00	EA	\$ 1,200.00	2400.00													
195	496-2007	REMOV STR (PIPE)	174.00	EA	\$ 10.00	1740.00													
200	496-2042	REMOV STR (SMALL)	1.00	EA	\$ 1,200.00	1200.00													
205	500-2001	MOBILIZATION	1.00	LS	\$ 100,000.00	100000.00	0.10	\$ 10,000.00											
210	502-2001	BARRICADES, SIGNS AND TRAFFIC HANDLING	12.00	MO	\$ 2,600.00	31200.00			1.00	\$ 2,600.00									
215	508-2002	CONSTRUCTING DETOURS	2,868.00	SY	\$ 16.10	46174.80													
220	529-2012	CONC CURB & GUTTER (TY A)(BARRIER)	5,766.00	LF	\$ 11.30	65155.80													
225	530-2010	DRIVEWAYS (CONC)	142.00	SY	\$ 4,500.00	6390.00													
230	530-2011	DRIVEWAYS (CONC)	429.00	SY	\$ 24.25	10403.25													
235	531-2005	CURB RAMPS (TY 1)	14.00	EA	\$ 1,050.00	14700.00													
240	531-2006	CURB RAMPS (TY 2)	4.00	EA	\$ 1,200.00	4800.00													
245	531-2015	CONC SIDEWALKS (4")	1,270.00	SY	\$ 34.01	43191.70													
250	618-2024	CONDIT (PVC) (SCHD 40)(4")	16.00	LF	\$ 17.86	285.76													
255	620-2009	ELEC CONDR (NO. 6) BARE	140.00	LF	\$ 3.10	434.00													
260	620-2010	ELEC CONDR (NO. 6) INSULATED	70.00	LF	\$ 3.33	233.10													
265	621-2004	TRAY CABLE (4 COND) (12 AWG)	390.00	LF	\$ 2.50	975.00													
270	625-2004	ZINC-COAT STL WIRE STRAND (3/8 IN)	255.00	LF	\$ 2.98	759.90													
275	628-2145	ELEC SRV TY T 120/240 000 (N5)(G)(LTS)(O)	2.00	EA	\$ 1,845.23	3690.46													
280	644-2022	IN SM RD SN SUP&AM TYS80(1)SAIP	18.00	EA	\$ 425.00	7650.00													
285	644-2077	REMOV SM RD SN SUP & AM (SIGN ONLY)	22.00	EA	\$ 75.00	1650.00													
290	662-2004	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	8,348.00	LF	\$ 0.50	4174.00													
295	662-2016	WK ZN PAV MRK NON-REMOV (W) 2" (SLD)	361.00	LF	\$ 6.90	2496.90													
300	662-2032	WK ZN PAV MRK NON-REMOV (V) 4" (SLD)	13,534.00	LF	\$ 0.50	6767.00													
305	666-2003	REFL PAV MRK TY I (W) 4" (BRK)(100MIL)	1,270.00	LF	\$ 0.55	698.50													
310	666-2036	REFL PAV MRK TY I (W) 8" (SLD)(100MIL)	625.00	LF	\$ 2.86	1787.50													
315	666-2042	REFL PAV MRK TY I (W) 12" (SLD)(100MIL)	926.00	LF	\$ 4.64	4296.64													
320	666-2048	REFL PAV MRK TY I (W) 24" (SLD)(100MIL)	261.00	LF	\$ 10.48	2735.28													
325	666-2111	REFL PAV MRK TY I (W) 4" (SLD)(100MIL)	6,720.00	LF	\$ 0.54	3628.80													
330	668-2064	PREFAB PAV MRK TY B (W) (ARROW)	8.00	EA	\$ 380.95	3047.60													
335	668-2074	PREFAB PAV MRK TY B (W) (WORD)	4.00	EA	\$ 464.28	1857.12													
340	672-2012	REFL PAV MRK TY I-C	105.00	EA	\$ 4.52	474.60													
345	672-2015	REFL PAV MRK TY II-A	342.00	EA	\$ 3.81	1303.02													
350	680-2001	INSTALL HWY TRF SIG (FLASH BEACON)	2.00	EA	\$ 1,785.70	3571.40													
355	682-2027	VEH SIG SEC (12 IN) LED (RED)	16.00	EA	\$ 220.24	3523.84													
360	684-2010	TRF SIG CBL (TY A)(12 AWG) (5 COND)	250.00	LF	\$ 2.68	670.00													
365	686-2018	INS TRF SIG PL AM(S) STR (TY D) LUM	4.00	EA	\$ 6,488.05	25952.20													
370	1122-2011	CONSTRUCTION SIG (INSTALL) (TY 2)	78.00	SY	\$ 155.00	12090.00													
375	1122-2019	CONSTRUCTION EXITS (REMOVE)	78.00	SY	\$ 15.00	1170.00													
380	1122-2037	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	180.00	LF	\$ 4.00	720.00													
385	1122-2048	BIODGD EROSN CONT LOGS (12" DIA)INSTALL	520.00	LF	\$ 7.50	3900.00													
390	3268-2039	D-GR HMA TY D-SAC-R PG64-22	3,228.49	TON	\$ 80.00	258279.20													
395	4035-2005	RC LOW HEAD PRESSR PIPE (CL III)(24")	228.00	LF	\$ 60.00	13680.00													
400	4035-2006	RC LOW HEAD PRESSR PIPE (CL III)(30")	161.00	LF	\$ 90.00	14490.00													
405	4035-2009	RC LOW HEAD PRESSR PIPE (CL III)(36")	39.00	LF	\$ 250.00	9750.00													
410	4035-2012	RC LOW HEAD PRESSR PIPE (CL III)(42")	48.00	LF	\$ 260.00	12480.00													
415	4061-2014	WELL GATE (24")	4.00	EA	\$ 9,900.00	39600.00													
420	4269-2003	PRESS IRRIG PVC PIPE (24 IN)	318.00	LF	\$ 106.00	33708.00													

TOTAL ITEM EARNINGS THIS CONTRACT

\$ 10,000.00

\$ 2,600.00

\$ 12,600.00

\$ 139,328.60

\$ 151,928.60

\$ 7,596.43

Hidalgo County Mile 2 Roadway Project

CONTRACT ID BID # 2014-153-07-16-YSS ESTIMATE 2 CONTRACTOR MONTHLY ESTIMATE

CONTRACT # C 14-153-02-17


<u>PROJECT:</u>	MILE 2 ROAD	<u>HIGHWAY:</u>	MILE 2
<u>AWARD AMOUNT:</u>	\$ 1,569,523.71	<u>PO #:</u>	725568
<u>PROJECTED AMOUNT:</u>	\$ 1,569,523.71	<u>COUNTY:</u>	HIDALGO
<u>ADJ. PROJECTED AMOUNT:</u>		<u>CSJ:</u>	0921-02-323
<u>CONTRACTOR:</u>	IOC COMPANY, LLC		


ESTIMATE NUMBER 2
ESTIMATE PERIOD 06/01/15 TO 06/30/15
 % COMPLETE 9.68%
 % TIME USED 1.67%
 % RETAINAGE 5.00

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$151,928.60	\$146,708.60	\$5,220.00
RETAINAGE	\$ (7,596.43)	\$ (7,335.43)	\$ (261.00)
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$144,332.17	\$139,373.17	\$4,959.00

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR


 PROJECT ENGINEER 7/6/2015
 DATE


 CONTRACTOR 7/6/2015
 DATE

Hidalgo County Mile 2 North Project

CONTRACT ID BID # 2014-153-07-16-YSS ESTIMATE 2 CONTRACTOR MONTHLY ESTIMATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	5/26/2015	<u>ASSESSED LIQ DAMAGES:</u>	0		
<u>TIME CHARGES BEGIN:</u>	5/25/2015	<u>LIQ DAMAGE RATE:</u>	\$785.00		
<u>BID DAYS:</u>	120	<u>LIQUIDATED DAMAGES:</u>	0		
<u>C. O. ADJUSTED DAYS:</u>	0			DAYS AT	
<u>CURRENT DAYS:</u>	120			PER DAY	\$785.00
<u>DAYS CHARGED TO DATE:</u>	2	<u>TOTAL:</u>	\$0.00		
<u>PHYSICAL WORK COMPLETE:</u>	0				

DAILY BREAKDOWN

PERIOD SUMMARY

DATE OR DAYS	DAYS CHARGED	DAYS	CREDITED		DATE OR DAYS	DAYS CHARGED	DAYS CREDITED
6/1/2015		1	Too Wet		30	2	28
6/2/2015	1						
6/3/2015	1						
6/4/2015		1	Utilitiy Delay Period (Letter Submitted)	HOLIDAY			0
6/5/2015		1	Utilitiy Delay Period	OTHER - SEE REMARKS			20
6/6/2015		1	Saturday	SATURDAY			4
6/7/2015		1	Sunday	SUNDAY			4
6/8/2015		1	Utilitiy Delay Period				
6/9/2015		1	Utilitiy Delay Period				
6/10/2015		1	Utilitiy Delay Period				
6/11/2015		1	Utilitiy Delay Period				
6/12/2015		1	Utilitiy Delay Period				
6/13/2015		1	Saturday				
6/14/2015		1	Sunday				
6/15/2015		1	Utilitiy Delay Period				
6/16/2015		1	Utilitiy Delay Period				
6/17/2015		1	Utilitiy Delay Period				
6/18/2015		1	Utilitiy Delay Period				
6/19/2015		1	Utilitiy Delay Period				
6/20/2015		1	Saturday				
6/21/2015		1	Sunday				
6/22/2015		1	Utilitiy Delay Period				
6/23/2015		1	Utilitiy Delay Period				
6/24/2015		1	Utilitiy Delay Period				
6/25/2015		1	Utilitiy Delay Period				
6/26/2015		1	Utilitiy Delay Period				
6/27/2015		1	Saturday				
6/28/2015		1	Sunday				
6/29/2015		1	Utilitiy Delay Period				
6/30/2015		1	Utilitiy Delay Period				

Hidalgo County Mile 2 North Roadway Project

CONTRACT ID BID # 2014-153-07-16-YSS ESTIMATE 2 CONTRACTOR MONTHLY ESTIMATE

CONTRACT LINE ITEMS

LINE NUBR	ITEM CODE	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5	100-2002	PREPARING ROW	STA	\$ 1,000.00	32.61	0.00	0.00	\$ -
10	104-2009	REMOVING CONC (RIPRAP)	SY	\$ 35.00	12.00	0.00	0.00	\$ -
15	104-2022	REMOVING CONC (CURB AND GUTTER)	LF	\$ 22.00	126.00	0.00	0.00	\$ -
20	106-2001	OBLITERATING ABANDONED ROAD	STA	\$ 1,300.00	6.24	0.00	0.00	\$ -
25	110-2001	EXCAVATION (ROADWAY)	CY	\$ 3.35	12,437.00	0.00	0.00	\$ -
30	132-2006	EMBANKMENT (FINAL){DENS CONT}{TY C}	CY	\$ 3.75	668.00	0.00	0.00	\$ -
35	160-2005	FURNISHING AND PLACING TOPSOIL	CY	\$ 55.00	50.00	0.00	0.00	\$ -
40	164-2028	CELL FBR MLCH SEED(PERM){URBAN}{CLAY}	AC	\$ 3,600.00	0.77	0.00	0.00	\$ -
45	164-2030	CELL FBR MLCH SEED(TEMP){WARM}	AC	\$ 3,600.00	0.77	0.00	0.00	\$ -
50	168-2001	VEGETATIVE WATERING	MG	\$ 13.00	1,000.00	0.00	0.00	\$ -
55	204-2003	SPRINKLING (DUST CONTROL)	MG	\$ 25.00	130.00	0.00	0.00	\$ -
60	247-2225	FL BS (ROWY DEL){TY E GR 4}{FNAL POS}	CY	\$ 20.00	4,742.35	0.00	0.00	\$ -
65	251-229	REWORK BS MATL(TY B){9.5"}{DC}{ORG POS}	CY	\$ 13.00	827.00	0.00	0.00	\$ -
70	260-2011	LIME TRT (EXST MATL) (12")	SY	\$ 2.05	21,156.11	0.00	0.00	\$ -
75	260-2016	LIME (HYD, COM, OR QK(SLURRY))	TON	\$ 176.60	518.83	0.00	0.00	\$ -
80	260-2054	LIME TRT (NEW BASE){10"}	SY	\$ 2.00	20,079.83	0.00	0.00	\$ -
85	310-2026	PRIME COAT (EC-30)	GAL	\$ 4.95	3,782.64	0.00	0.00	\$ -
90	400-2005	CEM STABIL BKFL	CY	\$ 85.00	138.00	0.00	0.00	\$ -
95	400-2006	CUT & RESTORING PAV	SY	\$ 66.00	54.00	0.00	0.00	\$ -
100	400-2007	STRUCT EXCAV (SPECIAL)	CY	\$ 35.00	305.00	0.00	0.00	\$ -
105	400-2011	SAND BACKFILL	CY	\$ 22.00	1,408.00	0.00	0.00	\$ -
110	402-2001	TRENCH EXCAVATION PROTECTION	LF	\$ 1.65	2,785.00	0.00	0.00	\$ -
115	416-2032	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	\$ 250.00	60.80	0.00	0.00	\$ -
120	432-2001	RIPRAP (CONC){4 IN}	CY	\$ 410.00	12.00	0.00	0.00	\$ -
125	464-2089	RC PIPE (CL III){18 IN}{SPL}	LF	\$ 37.00	314.00	0.00	0.00	\$ -
130	464-2090	RC PIPE (CL III){24 IN}{SPL}	LF	\$ 41.50	714.00	0.00	0.00	\$ -
135	464-2091	RC PIPE (CL III){30 IN}{SPL}	LF	\$ 60.00	142.00	0.00	0.00	\$ -
140	464-2092	RC PIPE (CL III){36 IN}{SPL}	LF	\$ 75.00	1,320.00	0.00	0.00	\$ -
145	464-2093	RC PIPE (CL III){42 IN}{SPL}	LF	\$ 97.50	396.00	0.00	0.00	\$ -
150	465-4008	INLET (COMPL){PCU}{3FTX5FT}	EA	\$ 3,000.00	2.00	0.00	0.00	\$ -
155	465-4036	INLET (COMPL){PSL}{RC}{4FTX4FT}	EA	\$ 3,600.00	1.00	0.00	0.00	\$ -
160	465-4037	INLET (COMPL){PSL}{RC}{4FTX5FT}	EA	\$ 4,100.00	2.00	0.00	0.00	\$ -
165	465-4090	INLET (COMPL){PSL}{FG}{3FTX3FT-3FTX3FT}	EA	\$ 3,200.00	2.00	0.00	0.00	\$ -
170	465-4201	PCU (3FTX5FT) W/ 2 EXT.	EA	\$ 4,050.00	6.00	0.00	0.00	\$ -
175	465-4202	PCU (4FTX5FT) W/ 1 EXT.	EA	\$ 4,800.00	1.00	0.00	0.00	\$ -
180	465-4203	PCU (4FTX5FT) W/ 2 EXT.	EA	\$ 5,400.00	4.00	0.00	0.00	\$ -

Hidalgo County Mile 2 North Roadway Project

185	465-4205	PCU (SFTXSFT) W/ 2 EXT	EA	\$	5,800.00	2.00	0.00	0.00	\$	-
190	496-2004	REMOV STR (SET)	EA	\$	1,100.00	2.00	0.00	0.00	\$	-
195	496-2007	REMOV STR (PIPE)	LF	\$	10.00	174.00	0.00	0.00	\$	-
200	496-2042	REMOV STR (SMALL)	EA	\$	1,200.00	1.00	0.00	0.00	\$	-
205	500-2001	MOBILIZATION	LS	\$	100,000.00	1.00	0.00	0.10	\$	10,000.00
210	502-2001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$	2,600.00	12.00	0.00	0.00	\$	-
215	508-2002	CONSTRUCTING DETOURS	SY	\$	16.10	2,868.00	0.00	0.00	\$	-
220	529-2012	CONC CURB & GUTTER (TY A)(BARRIER)	LF	\$	11.30	5,766.00	0.00	0.00	\$	-
225	530-2010	DRIVEWAYS (CONC)	SY	\$	45.00	142.00	0.00	0.00	\$	-
230	530-2011	DRIVEWAYS (ACP)	SY	\$	24.25	429.00	0.00	0.00	\$	-
235	531-2005	CURB RAMPS (TY 1)	EA	\$	1,050.00	14.00	0.00	0.00	\$	-
240	531-2006	CURB RAMPS (TY 2)	EA	\$	1,200.00	4.00	0.00	0.00	\$	-
245	531-2015	CONC SIDEWALKS (4")	SY	\$	34.01	1,270.00	0.00	0.00	\$	-
250	618-2024	CONDT (PVC) (SCHD 40) (4")	LF	\$	17.86	16.00	0.00	0.00	\$	-
255	620-2009	ELEC CONDR (NO. 6) BARE	LF	\$	3.10	140.00	0.00	0.00	\$	-
260	620-2010	ELEC CONDR (NO. 6) INSULATED	LF	\$	3.33	70.00	0.00	0.00	\$	-
265	621-2004	TRAY CABLE (4 CONDR) (12 AWG)	LF	\$	2.50	390.00	0.00	0.00	\$	-
270	625-2004	ZINC-COAT STL WIRE STRAND (3/8 IN)	LF	\$	2.98	255.00	0.00	0.00	\$	-
275	628-2145	ELC SRV TY T 120/240 000 (NS)GS(L)TS(O)	EA	\$	1,845.23	2.00	0.00	0.00	\$	-
280	644-2022	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	\$	425.00	18.00	0.00	0.00	\$	-
285	644-2077	REMOVE SM RD SN SUP & AM (SIGN ONLY)	EA	\$	75.00	22.00	0.00	0.00	\$	-
290	662-2004	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	\$	0.50	8,348.00	0.00	0.00	\$	-
295	662-2016	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	\$	6.90	361.00	0.00	0.00	\$	-
300	662-2032	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	\$	0.50	13,534.00	0.00	0.00	\$	-
305	666-2003	REFL PAV MRK TY I (W) 4" (BRK)(100MIL)	LF	\$	0.55	1,270.00	0.00	0.00	\$	-
310	666-2036	REFL PAV MRK TY I (W) 8" (SLD)(100MIL)	LF	\$	2.86	625.00	0.00	0.00	\$	-
315	666-2042	REFL PAV MRK TY I (W) 12"(SLD)(100MIL)	LF	\$	4.64	926.00	0.00	0.00	\$	-
320	666-2048	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	\$	10.48	261.00	0.00	0.00	\$	-
325	666-2111	REFL PAV MRK TY I (Y) 4" (SLD)(100MIL)	LF	\$	0.54	6,720.00	0.00	0.00	\$	-
330	668-2064	PREFAB PAV MRK TY B (W) (ARROW)	EA	\$	380.95	8.00	0.00	0.00	\$	-
335	668-2074	PREFAB PAV MRK TY B (W) (WORD)	EA	\$	464.28	4.00	0.00	0.00	\$	-
340	672-2012	REFL PAV MRKR TY I-C	EA	\$	4.52	105.00	0.00	0.00	\$	-
345	672-2015	REFL PAV MRKR TY II-A-A	EA	\$	3.81	342.00	0.00	0.00	\$	-
350	680-2001	INSTALL HWY TRF SIG (FLASH BEACON)	EA	\$	1,785.70	2.00	0.00	0.00	\$	-
355	682-2027	VEH SIG SEC (12 IN) LED (RED)	EA	\$	220.24	16.00	0.00	0.00	\$	-
360	684-2010	TRF SIG CBL (TY A) (12 AWG) (5 CONDR)	LF	\$	2.68	250.00	0.00	0.00	\$	-
365	686-2018	INS TRF SIG PL AM(S) STR (TY D) LUM	EA	\$	6,488.05	4.00	0.00	0.00	\$	-
370	1122-2017	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	\$	55.00	78.00	0.00	0.00	\$	-
375	1122-2019	CONSTRUCTION EXITS (REMOVE)	SY	\$	15.00	78.00	0.00	0.00	\$	-
380	1122-2037	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	\$	4.00	180.00	0.00	0.00	\$	-
385	1122-2048	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	\$	7.50	520.00	0.00	0.00	\$	-
390	3268-2039	D-GR HMA TY-D SAC-B PG64-22	TON	\$	80.00	3,228.49	0.00	0.00	\$	-
395	4035-2005	RC LOW HEAD PRSSR PIPE (CL III)(24")	LF	\$	60.00	228.00	0.00	0.00	\$	-

Hidalgo County Mile 2 North Roadway Project

400	4035-2006	RC LOW HEAD PRSSR PIPE (CL III)(30IN)	LF	\$	90.00	161.00	0.00	0.00	\$	-
405	4035-2009	RC LOW HEAD PRSSR PIPE (CL III)(36")	LF	\$	250.00	39.00	0.00	0.00	\$	-
410	4035-2012	RC LOW HEAD PRSSR PIPE (CL III)(42")	LF	\$	260.00	48.00	0.00	0.00	\$	-
415	4061-2014	WELL GATE (24")	EA	\$	9,900.00	4.00	0.00	0.00	\$	-
420	4269-2003	PRESS IRRIG PVC PIPE (24 IN)	LF	\$	106.00	318.00	0.00	0.00	\$	-
425	9000-001	MATERIAL ON HAND	LS	\$	1.00	-		136708.60	\$	136,708.60
430	9001-001	MATERIAL ON HAND (USED)	LS	\$	1.00	-		0.00	\$	-
TOTAL ITEM EARNINGS THIS CONTRACT									\$	146,708.60

Hidalgo County Mile 2 North Roadway Project

CONTRACT ID BID # 2014-153-07-16-YSS ESTIMATE 2 CONTRACTOR MONTHLY ESTIMATE

WORK PERFORMED THIS PERIOD

LINE NUBR	ITEM CODE	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	TOTAL BID QUANTITY	QTY PAID TO DATE
5	100-2002	PREPARING ROW	STA	\$ 1,000.00	0.00	\$ -	32.61	0.00
10	104-2009	REMOVING CONC (RIPRAP)	SY	\$ 35.00	0.00	\$ -	12.00	0.00
15	104-2022	REMOVING CONC (CURB AND GUTTER)	LF	\$ 22.00	0.00	\$ -	126.00	0.00
20	106-2001	OBLITERATING ABANDONED ROAD	STA	\$ 1,300.00	0.00	\$ -	6.24	0.00
25	110-2001	EXCAVATION (ROADWAY)	CY	\$ 3.35	0.00	\$ -	12,437.00	0.00
30	132-2006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	\$ 3.75	0.00	\$ -	668.00	0.00
35	160-2005	FURNISHING AND PLACING TOPSOIL	CY	\$ 55.00	0.00	\$ -	50.00	0.00
40	164-2028	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	AC	\$ 3,600.00	0.00	\$ -	0.77	0.00
45	164-2030	CELL FBR MLCH SEED(TEMP)(WARM)	AC	\$ 3,600.00	0.00	\$ -	0.77	0.00
50	168-2001	VEGETATIVE WATERING	MG	\$ 13.00	0.00	\$ -	1,000.00	0.00
55	204-2003	SPRINKLING (DUST CONTROL)	MG	\$ 25.00	0.00	\$ -	130.00	0.00
60	247-2225	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	\$ 20.00	0.00	\$ -	4,742.35	0.00
65	251-229	REWORK BS MATL(TY B)(9.5")(DC)(ORG POS)	CY	\$ 13.00	0.00	\$ -	827.00	0.00
70	260-2011	LIME TRT (EXST MATL) (12")	SY	\$ 2.05	0.00	\$ -	21,156.11	0.00
75	260-2016	LIME (HYD, COM, OR QX(SLURRY))	TON	\$ 176.60	0.00	\$ -	518.83	0.00
80	260-2054	LIME TRT (NEW BASE)(10")	SY	\$ 2.00	0.00	\$ -	20,079.83	0.00
85	310-2026	PRIME COAT (EC-30)	GAL	\$ 4.95	0.00	\$ -	3,782.64	0.00
90	400-2005	CEM STABIL BKFL	CY	\$ 85.00	0.00	\$ -	138.00	0.00
95	400-2006	CUT & RESTORING PAV	SY	\$ 66.00	0.00	\$ -	54.00	0.00
100	400-2007	STRUCT EXCAV (SPECIAL)	CY	\$ 35.00	0.00	\$ -	305.00	0.00
105	400-2011	SAND BACKFILL	CY	\$ 22.00	0.00	\$ -	1,408.00	0.00
110	402-2001	TRENCH EXCAVATION PROTECTION	LF	\$ 1.65	0.00	\$ -	2,785.00	0.00
115	416-2032	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	\$ 250.00	0.00	\$ -	60.80	0.00
120	432-2001	RIPRAP (CONC)(4 IN)	CY	\$ 410.00	0.00	\$ -	12.00	0.00
125	464-2089	RC PIPE (CL III)(18 IN)(SPL)	LF	\$ 37.00	0.00	\$ -	314.00	0.00
130	464-2090	RC PIPE (CL III)(24 IN)(SPL)	LF	\$ 41.50	0.00	\$ -	714.00	0.00
135	464-2091	RC PIPE (CL III)(30 IN)(SPL)	LF	\$ 60.00	0.00	\$ -	142.00	0.00
140	464-2092	RC PIPE (CL III)(36 IN)(SPL)	LF	\$ 75.00	0.00	\$ -	1,320.00	0.00
145	464-2093	RC PIPE (CL III)(42 IN)(SPL)	LF	\$ 97.50	0.00	\$ -	396.00	0.00
150	465-4008	INLET (COMPL)(PCU)(3FTX5FT)	EA	\$ 3,000.00	0.00	\$ -	2.00	0.00
155	465-4036	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	\$ 3,600.00	0.00	\$ -	1.00	0.00
160	465-4037	INLET (COMPL)(PSL)(RC)(4FTX5FT)	EA	\$ 4,100.00	0.00	\$ -	2.00	0.00
165	465-4090	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	\$ 3,200.00	0.00	\$ -	2.00	0.00

Hidalgo County Mile 2 North Roadway Project

170	465-4201	PCU (3FTX5FT) W/ 2 EXT.	EA	\$	4,050.00	0.00	\$	-	6.00	0.00
175	465-4202	PCU (4FTX5FT) W/ 1 EXT.	EA	\$	4,800.00	0.00	\$	-	1.00	0.00
180	465-4203	PCU (4FTX5FT) W/ 2 EXT.	EA	\$	5,400.00	0.00	\$	-	4.00	0.00
185	465-4205	PCU (5FTX5FT) W/ 2 EXT	EA	\$	5,800.00	0.00	\$	-	2.00	0.00
190	496-2004	REMOV STR (SET)	EA	\$	1,100.00	0.00	\$	-	2.00	0.00
195	496-2007	REMOV STR (PIPE)	LF	\$	10.00	0.00	\$	-	174.00	0.00
200	496-2042	REMOV STR (SMALL)	EA	\$	1,200.00	0.00	\$	-	1.00	0.00
205	500-2001	MOBILIZATION	LS	\$	100,000.00	0.00	\$	-	1.00	0.10
210	502-2001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$	2,600.00	1.00	\$	2,600.00	12.00	1.00
215	508-2002	CONSTRUCTING DETOURS	SY	\$	16.10	0.00	\$	-	2,868.00	0.00
220	529-2012	CONC CURB & GUTTER (TY A)(BARRIER)	LF	\$	11.30	0.00	\$	-	5,766.00	0.00
225	530-2010	DRIVEWAYS (CONC)	SY	\$	45.00	0.00	\$	-	142.00	0.00
230	530-2011	DRIVEWAYS (ACP)	SY	\$	24.25	0.00	\$	-	429.00	0.00
235	531-2005	CURB RAMPS (TY 1)	EA	\$	1,050.00	0.00	\$	-	14.00	0.00
240	531-2006	CURB RAMPS (TY 2)	EA	\$	1,200.00	0.00	\$	-	4.00	0.00
245	531-2015	CONC SIDEWALKS (4")	SY	\$	34.01	0.00	\$	-	1,270.00	0.00
250	618-2024	CONDT (PVC) (SCHD 40) (4")	LF	\$	17.86	0.00	\$	-	16.00	0.00
255	620-2009	ELEC CONDR (NO. 6) BARE	LF	\$	3.10	0.00	\$	-	140.00	0.00
260	620-2010	ELEC CONDR (NO. 6) INSULATED	LF	\$	3.33	0.00	\$	-	70.00	0.00
265	621-2004	TRAY CABLE (4 CONDR) (12 AWG)	LF	\$	2.50	0.00	\$	-	390.00	0.00
270	625-2004	ZINC-COAT STL WIRE STRAND (3/8 IN)	LF	\$	2.98	0.00	\$	-	255.00	0.00
275	628-2145	ELC SRV TY T 120/240 000 (NS)GS(L)TS(O)	EA	\$	1,845.23	0.00	\$	-	2.00	0.00
280	644-2022	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	\$	425.00	0.00	\$	-	18.00	0.00
285	644-2077	REMOVE SM RD SN SUP & AM (SIGN ONLY)	EA	\$	75.00	0.00	\$	-	22.00	0.00
290	662-2004	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	\$	0.50	0.00	\$	-	8,348.00	0.00
295	662-2016	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	\$	6.90	0.00	\$	-	361.00	0.00
300	662-2032	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	\$	0.50	0.00	\$	-	13,534.00	0.00
305	666-2003	REFL PAV MRK TY I (W) 4" (BRK){100MIL}	LF	\$	0.55	0.00	\$	-	1,270.00	0.00
310	666-2036	REFL PAV MRK TY I (W) 8" (SLD){100MIL}	LF	\$	2.86	0.00	\$	-	625.00	0.00
315	666-2042	REFL PAV MRK TY I (W) 12"(SLD){100MIL}	LF	\$	4.64	0.00	\$	-	926.00	0.00
320	666-2048	REFL PAV MRK TY I (W) 24"(SLD){100MIL}	LF	\$	10.48	0.00	\$	-	261.00	0.00
325	666-2111	REFL PAV MRK TY I (Y) 4" (SLD){100MIL}	LF	\$	0.54	0.00	\$	-	6,720.00	0.00
330	668-2064	PREFAB PAV MRK TY B (W) (ARROW)	EA	\$	380.95	0.00	\$	-	8.00	0.00
335	668-2074	PREFAB PAV MRK TY B (W) (WORD)	EA	\$	464.28	0.00	\$	-	4.00	0.00
340	672-2012	REFL PAV MRKR TY I-C	EA	\$	4.52	0.00	\$	-	105.00	0.00
345	672-2015	REFL PAV MRKR TY II-A-A	EA	\$	3.81	0.00	\$	-	342.00	0.00
350	680-2001	INSTALL HWY TRF SIG (FLASH BEACON)	EA	\$	1,785.70	0.00	\$	-	2.00	0.00
355	682-2027	VEH SIG SEC (12 IN) LED (RED)	EA	\$	220.24	0.00	\$	-	16.00	0.00
360	684-2010	TRF SIG CBL (TY A) (12 AWG) (5 CONDR)	LF	\$	2.68	0.00	\$	-	250.00	0.00

Hidalgo County Mile 2 North Roadway Project

365	686-2018	INS TRF SIG PL AM(S) STR (TY D) LUM	EA	\$	6,488.05	0.00	\$	-	4.00	0.00
370	1122-2017	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	\$	55.00	0.00	\$	-	78.00	0.00
375	1122-2019	CONSTRUCTION EXITS (REMOVE)	SY	\$	15.00	0.00	\$	-	78.00	0.00
380	1122-2037	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	\$	4.00	0.00	\$	-	180.00	0.00
385	1122-2048	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	\$	7.50	0.00	\$	-	520.00	0.00
390	3268-2039	D-GR HMA TY-D SAC-8 PG64-22	TON	\$	80.00	0.00	\$	-	3,228.49	0.00
395	4035-2005	RC LOW HEAD PRSSR PIPE (CL III)(24")	LF	\$	60.00	0.00	\$	-	228.00	0.00
400	4035-2006	RC LOW HEAD PRSSR PIPE (CL III)(30IN)	LF	\$	90.00	0.00	\$	-	161.00	0.00
405	4035-2009	RC LOW HEAD PRSSR PIPE (CL III)(36")	LF	\$	250.00	0.00	\$	-	39.00	0.00
410	4035-2012	RC LOW HEAD PRSSR PIPE (CL III)(42")	LF	\$	260.00	0.00	\$	-	48.00	0.00
415	4061-2014	WELL GATE (24")	EA	\$	9,900.00	0.00	\$	-	4.00	0.00
420	4269-2003	PRESS IRRIG PVC PIPE (24 IN)	LF	\$	106.00	0.00	\$	-	318.00	0.00
425	9000-001	MATERIAL ON HAND	LS	\$	1.00	2620.00	\$	2,620.00		139328.60
430	9001-001	MATERIAL ON HAND (USED)	LS	\$	1.00	0.00	\$	-		0.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$ 5,220.00



WORK REPORT

Form 1257
(Rev. 08/12)
Page 1 of 1

Project BID # 2014-153-07-16-YSS County HIDALGO Hwy. MILE 2 ROAD
 Item Description BARRICADES, SIGNS AN Item Number 465-4038
 Control-Section-Job 0921-02-323 Plan Quantity 12.00
 Line Number 210 Unit of Measure MO

PAY QUANTITY	DESCRIPTION AND LOCATION	REMARKS
1	Month Of June 2015	

MEASUREMENTS AND CALCULATIONS

From Moorefield Rd to La Homa Rd and all streets in between

Measured and Calculated By Joaquin Gonzalez III Date 06-12-15
 Checked By Jorge L. Garcia Date 7-1-15 Report Number 1

CSJ: 9021-02-323
 PROJECT: MILE 2 ROAD
 HIGHWAY: MILE 2 ROAD
 COUNTY: HIDALGO

**REQUEST FOR PAYMENT OF MATERIALS ON HAND
SUMMARY PAGE**

Sheet Totals		Amount
Sheet <u>1</u>	of <u>2</u>	118,569.90
Sheet <u>2</u>	of <u>2</u>	20,758.70
Sheet <u>3</u>	of <u>3</u>	0.00
Sheet _____	of _____	
Sheet _____	of _____	
Sheet _____	of _____	
Sheet _____	of _____	
Sheet _____	of _____	
Sheet _____	of _____	
Sheet _____	of _____	
Total Value:		139,328.60
Less Previous Total Value:		136,708.60
Net Change This Estimate:		2,620.00

1. Materials are non-perishable and suitable for incorporation into the work.
2. All materials are stored properly to prevent deterioration, contamination or intermingling of stockpiles.
3. Paid invoices are available for review for any materials that have been presented for payment.
4. All materials are identified and set apart for this project and have not been included in a request for payment on any other Texas Department of Transportation (Department) project.
5. The signatory hereby warrants that they have the authority to execute this request.

I certify that the quantities and values shown on this request for payment are true and correct. The materials are stored on the project site, or in a Department-approved location(s), and meet all requirements of the contract.

IOC COMPANY, LLC

 Contractor

SERGIO MANDUJANO

 Name (Print or Type)

PROJECT MANAGER

 Title

S. Mandujano

 Signature

07/02/15

 Date

CSJ: 9021-02-323
 PROJECT: MILE 2 ROAD
 HIGHWAY: MILE 2 ROAD
 COUNTY: HIDALGO

REQUEST FOR PAYMENT OF MATERIAL ON HAND

CONTRACTOR IOC COMPANY, LLC

Estimate Period From 06/01/15 To 06/30/15

[Click on (+) to ADD items (-) to DELETE items]

Item and Description Number (0000-0000)	Material Description and Location	Unit of Meas	Received This Period	Previous Quantity On Hand	Used This Period	Balance On Hand	Unit Price \$	Total Installed to Date	Plan Qty	Total Value \$
464-2089	RC PIPE (CL III)(18 IN)(SPL)	LF	0.0000	314.0000	0.0000	314.0000	17.6500	0.0000	314.0000	5,542.1000
464-2090	RC PIPE (CL III)(24 IN)(SPL)	LF	0.0000	714.0000	0.0000	714.0000	23.2500	0.0000	714.0000	16,600.5000
464-2091	RC PIPE (CL III)(30 IN)(SPL)	LF	0.0000	142.0000	0.0000	142.0000	34.4500	0.0000	142.0000	4,891.9000
464-2092	RC PIPE (CL III)(36 IN)(SPL)	LF	0.0000	1,320.0000	0.0000	1,320.0000	49.9500	0.0000	1,320.0000	65,934.0000
464-2093	RC PIPE (CL III)(42 IN)(SPL)	LF	0.0000	396.0000	0.0000	396.0000	64.6500	0.0000	396.0000	25,601.4000

Sheet Total 118,569.90

Item and Description Number (0000-0000)	Material Description	Unit of Meas	Received This Period	Previous Quantity On Hand	Used This Period	Balance On Hand	Unit Price \$	Total Installed to Date	Plan Qty	Total Value \$
4035-2005	RC LOW HEAD PRSSR PIPE (CL III)(24")	LF	0.0000	228.0000	0.0000	228.0000	23.2500	0.0000	228.0000	5,301.0000
4035-2006	RC LOW HEAD PRSSR PIPE (CL III)(30")	LF	0.0000	161.0000	0.0000	161.0000	34.4500	0.0000	161.0000	5,546.4500
4035-2009	RC LOW HEAD PRSSR PIPE (CL III)(36")	LF	0.0000	39.0000	0.0000	39.0000	49.9500	0.0000	39.0000	1,948.0500
4035-2012	RC LOW HEAD PRSSR PIPE (CL III)(42")	LF	0.0000	48.0000	0.0000	48.0000	64.6500	0.0000	48.0000	3,103.2000
686-2018	TRF SIG PLE STL STR ANCHOR BOLTS	EA	0.0000	4.0000	0.0000	4.0000	560.0000	0.0000	4.0000	2,240.0000
680-2001	HWY FLASHING BEACON	EA	2.0000	0.0000	0.0000	2.0000	310.0000	0.0000	2.0000	620.0000
682-2027	VEH SIG SEC 12 LED RED	EA	16.0000	0.0000	0.0000	16.0000	125.0000	0.0000	16.0000	2,000.0000

Sheet Total 20,758.70



Chapel Hill Mfg.

27895 Robinson Rd., #200
 Conroe, TX 77385
 Tel: (281) 367-3999
 Fax: (281) 367-2891

INVOICE

INVOICE DATE	INVOICE NO.	PAGE
06/16/15	406519	1

Terms: NET 30 DAYS

SOLD TO

AUSTIN TRAFFIC SIGNAL
 CONSTRUCTION CO., INC
 P.O. BOX 130
 ROUND ROCK, TX 78680-0130

SHIP TO

AUSTIN TRAFFIC SIGNAL
 C/O STEVE RUTLEDGE
 2431 FM 493 N/US83
 DONNA, TX 78537

Job 1668 1669

ORDER NO.	ORDER DATE	CUSTOMER NO.	SALES REP	PURCHASE ORDER NO.	POST DATE	SHIP VIA
284928	05/08/15	3572	CH	1520551	06/16/15	MOTOR FREIGHT

ITEM NUMBER	QUANTITY ORDERED	QUANTITY SHIPPED	STK UNIT	ITEM DESCRIPTION	UNIT PRICE	PRICE UNIT	DISCOUNT	EXTENDED PRICE
*0	5.000	5.000	EACH	680-2001 FLASHER CABINET ASSY TXDOT TO INCL	310.00	EACH		1,550.00
2859	5.000	5.000	EA	FLASHER CABINET ASSEMBLY TX SPEC, W/FLSH, W/O HUBS	.00	EA		.00
2591	5.000	5.000	EA	HUB, MYERS, 1"	.00	EA		.00
*	1.000	1.000	EACH	END OF ASSEMBLY	.00	EACH		.00
*0	40.000	40.000	EACH	682-2027 VEH SIG SEC 12" RED LED POLY YEL HOUSING	125.00	EACH		5,000.00
*1000	40.000	40.000	EACH	SIG-TPY-107-CTN-JVN-1A	6873/12290	EACH	20308101	.00
*1000	8.000	8.000	EACH	SPAN1-YA1-1T3-S	4993/9982	EACH	20308201	.00
*1000	16.000	16.000	EACH	SPNTM-Y21-A1Y-3S	10352/20699	EACH	20308301	.00
*	1.000	1.000	EACH	END OF ASSEMBLY	.00	EACH		.00
*	1.000	1.000	EACH	MARK ALL: PO# 152055/JOB#1668 & 1669	.00	EACH		.00

ENTERED _____
 SCANNED _____
 COMPLETE _____

SALES AMOUNT	
MISC. CHARGES	
FREIGHT	
SALES TAX	
TOTAL	
PAYMENT REC'D	
BALANCE DUE	

1.5% Finance chg per month after 30 days



Chapel Hill Mfg.

27895 Robinson Rd., #200
 Conroe, TX 77385
 Tel: (281) 367-3999
 Fax: (281) 367-2891

INVOICE

INVOICE DATE	INVOICE NO	PAGE
06/16/15	406519	2

Terms: NET 30 DAYS

SOLD TO

AUSTIN TRAFFIC SIGNAL
 CONSTRUCTION CO., INC
 P.O. BOX 130
 ROUND ROCK, TX 78680-0130

SHIP TO

AUSTIN TRAFFIC SIGNAL
 C/O STEVE RUTLEDGE
 2431 FM 493 N/US83
 DONNA, TX 78537

ORDER NO	ORDER DATE	CUSTOMER NO.	SALES REP	PURCHASE ORDER NO.	POST DATE	SHIP VIA
284928	05/08/15	3572	CH	1520551	06/16/15	MOTOR FREIGHT.

ITEM NUMBER	QUANTITY ORDERED	QUANTITY SHIPPED	STK UNIT	ITEM DESCRIPTION	UNIT PRICE	PRICE UNIT	DISCOUNT	EXTENDED PRICE
	1.000	1.000	EACH	CITY OF MISSION, TEXAS/ MILE 2 ROAD	.00	EACH		
				16 Beacon handles	125			2000
				2 Cabinets 16x19	310			620
				3 Cabinets 16x19	310			930
				24 Beacon handles	125			3000
					6,550			

RECEIVED
 JUN 29 2015

APPROVED BY

SALES AMOUNT	6,550.00
MISC. CHARGES	.00
FREIGHT	180.00
SALES TAX	.00
TOTAL	6,730.00
PAYMENT REC'D	
BALANCE DUE	

1.5% Finance chg per month after 30 days

Traffic Signals

NOTE: Refresh the page to view the most current list.

The following materials are pre-qualified for use with the Department's *Standard Specifications for Construction and Maintenance of Highways, Streets, and Bridges* and are associated with Department Material Specifications (DMS) referenced in Standard Specification Items 680, 681, 682, 685, and 690, which pertain to the installation of highway traffic signals.

MATERIAL PRODUCER LIST (MPL) OF DMS-11120, "VEHICLE SIGNAL HEADS"

The following products are pre-qualified for use on the projects where vehicle signal heads are furnished or installed as required by the item descriptive code. Signal heads are subject to testing. No substitutions of products will be allowed when pre-qualified products are shown. Where miscellaneous parts, brackets, hardware, nuts, bolts, washers, or other incidentals are necessary and are not shown as pre-qualified products, the contractor shall furnish products that meet the requirements of the plans and specifications.

Vehicle Signal Housings	
Manufacturer / Distributor	Model / Number
Chapel Hill	TPY or TAY series
Econolite	TPY or TAY series
McCain	MTSTP or MTSTA series
Trafficware (Engineered by Naztec)	12004 or 12007 series
Semex	TLOT1 – 07
Brown Traffic Products, Inc.- Eagle	SA or SIG series
Peek Traffic	HSS83E003FO-TXDOT, HSS85E005FO-TXDOT, PSS83E003FO-TXDOT, PSS85E005FO-TXDOT