

TO OWNER: Hidalgo County Purchasing Dept  
2812 S. Business Hwy 281  
Edinburg TX 78539

PROJECT: Remodel Administration Building (1st & 2nd  
Floors) at 100 E. Cano St., Edinburg, TX

APPLICATION NO.: Twenty  
PERIOD TO: 7/31/2015  
Contract No: 12-029-10-23  
Purchase Order: 698457  
CONTRACT DATE: 10/23/2012

FROM CONTRACTOR: D. Wilson Construction Company  
P.O. Box 3455  
McAllen, TX 78502-3455

VIA: Alcocer Garcia Associates, Inc  
George Garcia  
1333 East Jasmine Avenue  
McAllen, TX78501

CONTRACT FOR: General Construction

*[Handwritten Signature]*  
8.5.2015

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract.  
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$ 3,375,220.00
2. Net Change by Change Orders	388,847.20
3. CONTRACT SUM TO DATE (Line 1 + 2)	3,764,067.20
4. TOTAL COMPLETED & STORED TO DATE (Column G on )	3,764,067.20
5. RETAINAGE:	
a. 5% of Completed Work	\$ 188,203.36
(Columns D + E on Continuation Sheet)	
b. Release of Retainage:	(171,222.71)
(Column F on Continuation Sheet)	
Total Retainage (Line 5a + 5b or Total in Column I of Continuation Sheet)	16,980.65
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	3,747,086.55
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	3,707,606.19
8. CURRENT PAYMENT DUE	\$ 39,480.36
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 16,980.65

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 393,274.20	\$ —
Total approved this Month	—	(4,427.00)
<b>TOTALS</b>	<b>393,274.20</b>	<b>(4,427.00)</b>
<b>NET CHANGES by Change Order</b>		<b>\$ 388,847.20</b>

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: D. Wilson Construction Company

By: *[Handwritten Signature]* Date: July 28, 2015

State of Texas, County of Hidalgo

Subscribed and sworn to before me this 28th day of July, 2015



Notary Public Pilar Anzaldúa Garza  
My Commission expires 03/16/2016

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 39,480.36

(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: *[Handwritten Signature]* Date: 8-3-15

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Remodel Administration Bldg  
 Job # 12-561  
 Retainage 5%

Application No.: Twenty  
 Application Date: 7/31/2015  
 Period From: 7/1/2015  
 To: 7/31/2015

Item No.	Description Of The Work	Scheduled Value	Work Completed		Stored Materials	Total Amount	Percent Complete	Balance To Finish	Retainage
			Previous	This Period					
01-010	General Conditions	167,854.00	167,854.00	—	—	167,854.00	100%	—	8,392.70
01-011	Overhead & profit, for increase	2,844.00	2,844.00	—	—	2,844.00	100%	—	142.20
01-012	Mobilization	10,000.00	10,000.00	—	—	10,000.00	100%	—	500.00
01-405	Building Permit	8,930.00	8,930.00	—	—	8,930.00	100%	—	446.50
91-870	Bond	37,600.00	37,600.00	—	—	37,600.00	100%	—	1,880.00
91-870	Bond and insurance for increase	1,493.00	1,493.00	—	—	1,493.00	100%	—	74.65
91-871	Builder's Risk Policy	5,300.00	5,300.00	—	—	5,300.00	100%	—	265.00
91-874	Liability insurance	22,000.00	22,000.00	—	—	22,000.00	100%	—	1,100.00
<b>Demolition</b>									
02-051	Extra Dumpster for Demolition	19,400.00	19,400.00	—	—	19,400.00	100%	—	970.00
02-052	Interior Temp Air Ventilation for Skytrack	3,500.00	3,500.00	—	—	3,500.00	100%	—	175.00
02-053	Remove Vaults, labor	7,780.00	7,780.00	—	—	7,780.00	100%	—	389.00
02-054	Remove Vaults, material	11,000.00	11,000.00	—	—	11,000.00	100%	—	550.00
02-055	Remove Vaults, disposal	2,220.00	2,220.00	—	—	2,220.00	100%	—	111.00
02-056	Cost increase, Vaults, Demolition	21,500.00	21,500.00	—	—	21,500.00	100%	—	1,075.00
02-057	Remove Wood Ramp	532.00	532.00	—	—	532.00	100%	—	26.60
02-058	Remove Fire Extinguishers	388.00	388.00	—	—	388.00	100%	—	19.40
02-059	Remove Entry Mats	452.00	452.00	—	—	452.00	100%	—	22.60
02-057	Remove Existing Escalator	7,550.00	7,550.00	—	—	7,550.00	100%	—	377.50
02-058	Relocate exist Elevator Equipment	6,000.00	6,000.00	—	—	6,000.00	100%	—	300.00
02-059	Remove Existing Lift Station	1,200.00	1,200.00	—	—	1,200.00	100%	—	60.00
02-061	Misc. Demolition	12,000.00	12,000.00	—	—	12,000.00	100%	—	600.00
02-062	Remove/Patch Asphalt and Curbs at Gen Pad	2,500.00	2,500.00	—	—	2,500.00	100%	—	125.00
02-063	Remove/Patch Asphalt under Canopy Footing	2,000.00	2,000.00	—	—	2,000.00	100%	—	100.00
02-064	Temp. Barricades, Chute, Dust Partitions	7,000.00	7,000.00	—	—	7,000.00	100%	—	350.00
02-065	Sawcut Asphalt Paving for Conduit to Generat	1,720.00	1,720.00	—	—	1,720.00	100%	—	86.00
02-066	Repair Asphalt Paving	1,700.00	1,700.00	—	—	1,700.00	100%	—	85.00
02-830	Chain Link Fence at Generator Pad	700.00	700.00	—	—	700.00	100%	—	35.00
<b>Concrete work</b>									
03-070	Metel Deck Slab, Concrete	2,759.00	2,759.00	—	—	2,759.00	100%	—	137.95
03-072	Generator Pad, Concrete	3,139.00	3,139.00	—	—	3,139.00	100%	—	156.95
03-073	MEP Pads	2,575.00	2,575.00	—	—	2,575.00	100%	—	128.75
03-075	Bollards at Generator Pad	1,600.00	1,600.00	—	—	1,600.00	100%	—	80.00

Remodel Administration Bldg	Application No.: Twenty
Job # 12-561	Application Date: 7/31/2015
Retainage 5%	Period From: 7/1/2015
	To: 7/31/2015

Item No.	Description Of The Work	Scheduled Value	Work Completed		Stored Materials	Total Amount	Percent Complete	Balance To Finish	Retainage
			Previous	This Period					
03-076	Repair SOG after Vault Removals	6,175.00	6,175.00	—	—	6,175.00	100%	—	308.75
03-077	Metal Deck Slab, Labor	4,040.00	4,040.00	—	—	4,040.00	100%	—	202.00
03-078	Concrete Pan Fill, Labor	400.00	400.00	—	—	400.00	100%	—	20.00
03-079	Generator Pad, Labor	3,434.00	3,434.00	—	—	3,434.00	100%	—	171.70
03-080	Repair Plumbing Trenches	21,743.00	21,743.00	—	—	21,743.00	100%	—	1,087.15
03-081	Sawcut Concrete for Electrical	2,733.00	2,733.00	—	—	2,733.00	100%	—	136.65
03-082	Repair Concrete for Electrical	2,089.00	2,089.00	—	—	2,089.00	100%	—	104.45
03-110	Metal Deck Slab, Pump	1,325.00	1,325.00	—	—	1,325.00	100%	—	66.25
03-200	Metal Deck Slab, Rebar	6,206.00	6,206.00	—	—	6,206.00	100%	—	310.30
03-250	Metal Deck Slab, Accessories	400.00	400.00	—	—	400.00	100%	—	20.00
03-251	Generator Pad, Accessories	400.00	400.00	—	—	400.00	100%	—	20.00
03-530	Grout Column Bases	400.00	400.00	—	—	400.00	100%	—	20.00
<b>Masonry</b>									
04-101	Masonry at Generator Pad, labor	2,470.00	2,470.00	—	—	2,470.00	100%	—	123.50
04-102	Masonry at Generator Pad, material	3,380.00	3,380.00	—	—	3,380.00	100%	—	169.00
<b>Steel</b>									
<b>Structural Steel</b>									
05-101	Main steel	39,271.00	39,271.00	—	—	39,271.00	100%	—	1,963.55
05-102	Metal deck	5,197.00	5,197.00	—	—	5,197.00	100%	—	259.85
05-103	Steel stairs / rails	14,119.00	14,119.00	—	—	14,119.00	100%	—	705.95
05-104	Steel erection	35,675.00	35,675.00	—	—	35,675.00	100%	—	1,783.75
05-505	Aluminum Handrails	6,851.00	6,851.00	—	—	6,851.00	100%	—	342.55
<b>Carpentry</b>									
06-100	Rough Carpentry	5,100.00	5,100.00	—	—	5,100.00	100%	—	255.00
06-401	Millwork	62,377.00	62,377.00	—	—	62,377.00	100%	—	3,118.85
06-402	Cost increase, Millwork	24,123.00	24,123.00	—	—	24,123.00	100%	—	1,206.15
<b>Moisture Protection</b>									
07-900	Joint Sealants	9,200.00	9,200.00	—	—	9,200.00	100%	—	460.00
07-900	Grout/Seal at Edge of exist Walls	1,440.00	1,440.00	—	—	1,440.00	100%	—	72.00
07-910	Fire Caulking	1,200.00	1,200.00	—	—	1,200.00	100%	—	60.00

Remodel Administration Bldg

Job # 12-561

Retainage 5%

Application No.: Twenty  
 Application Date: 7/31/2015  
 Period From: 7/1/2015  
 To: 7/31/2015

Item No.	Description Of The Work	Scheduled Value	Work Completed		Stored Materials	Total Amount	Percent Complete	Balance To Finish	Retainage
			Previous	This Period					
<b>Doors and windows</b>									
08-100	HM Doors and Frame	26,220.00	26,220.00	—	—	26,220.00	100%	—	1,311.00
08-200	Flush Wood Doors and Frames	48,450.00	48,450.00	—	—	48,450.00	100%	—	2,422.50
08-305	Access Panels	1,400.00	1,400.00	—	—	1,400.00	100%	—	70.00
08-800	Remove Glazing only at Glass Partitions	10,300.00	10,300.00	—	—	10,300.00	100%	—	515.00
08-800	Remove/Reinstall Glazing for Equipment Entry	13,500.00	13,500.00	—	—	13,500.00	100%	—	675.00
<b>Alum. Storefronts and Entrances</b>									
08-800	Demolition	10,500.00	10,500.00	—	—	10,500.00	100%	—	525.00
08-800	Metal	12,300.00	12,300.00	—	—	12,300.00	100%	—	615.00
08-800	Metal, labor	11,500.00	11,500.00	—	—	11,500.00	100%	—	575.00
08-800	Glass	8,342.00	8,342.00	—	—	8,342.00	100%	—	417.10
08-800	Glass labor	9,373.00	9,373.00	—	—	9,373.00	100%	—	468.65
<b>Finishes</b>									
<b>Metal Studs, Drywall, Panels</b>									
09-101	Submittals	2,500.00	2,500.00	—	—	2,500.00	100%	—	125.00
09-102	Demolition	45,037.00	45,037.00	—	—	45,037.00	100%	—	2,251.85
09-103	Metal Stud Materials	40,741.00	40,741.00	—	—	40,741.00	100%	—	2,037.05
09-104	Metal Stud Labor	37,037.00	37,037.00	—	—	37,037.00	100%	—	1,851.85
09-105	Drywall Materials	34,568.00	34,568.00	—	—	34,568.00	100%	—	1,728.40
09-106	Drywall Labor	34,568.00	34,568.00	—	—	34,568.00	100%	—	1,728.40
09-107	Insulation Materials	9,877.00	9,877.00	—	—	9,877.00	100%	—	493.85
09-108	Insulation Labor	6,173.00	6,173.00	—	—	6,173.00	100%	—	308.65
09-109	Cost increase, Drywall & SAC	3,180.00	3,180.00	—	—	3,180.00	100%	—	159.00
09-110	Hollow Metal Door Frame Installation	12,741.00	12,741.00	—	—	12,741.00	100%	—	637.05
09-111	Ceiling Grid Materials	35,741.00	35,741.00	—	—	35,741.00	100%	—	1,787.05
09-112	Ceiling Grid Labor	9,605.00	9,605.00	—	—	9,605.00	100%	—	480.25
09-113	Ceiling Tile Materials	39,741.00	39,741.00	—	—	39,741.00	100%	—	1,987.05
09-114	Ceiling Tile Labor	11,080.00	11,080.00	—	—	11,080.00	100%	—	554.00
09-115	Ceiling Insulation Materials	2,715.00	2,715.00	—	—	2,715.00	100%	—	135.75
09-116	Ceiling Insulation Labor	988.00	988.00	—	—	988.00	100%	—	49.40
09-117	Fasteners	3,704.00	3,704.00	—	—	3,704.00	100%	—	185.20
09-118	Wood Framing Materials	3,704.00	3,704.00	—	—	3,704.00	100%	—	185.20
09-119	Wood Framing Labor	3,430.00	3,430.00	—	—	3,430.00	100%	—	171.50

Remodel Administration Bldg	Application No.: Twenty
Job # 12-561	Application Date: 7/31/2015
Retainage 5%	Period From: 7/1/2015
	To: 7/31/2015

Item No.	Description Of The Work	Scheduled Value	Work Completed		Stored Materials	Total Amount	Percent Complete	Balance To Finish	Retainage
			Previous	This Period					
<b>Ceramic Tile</b>									
09-301	Ceramic Tile, labor	202,000.00	202,000.00	—	—	202,000.00	100%	—	10,100.00
09-302	Ceramic Tile, material	90,000.00	90,000.00	—	—	90,000.00	100%	—	4,500.00
09-303	Cost increase, Tile and terrazzo	5,780.00	5,780.00	—	—	5,780.00	100%	—	289.00
09-601	Carpeting, labor	220.00	220.00	—	—	220.00	100%	—	11.00
09-602	Carpeting, material	500.00	500.00	—	—	500.00	100%	—	25.00
09-603	Resilient base, labor	3,000.00	3,000.00	—	—	3,000.00	100%	—	150.00
09-604	Resilient base, material	3,000.00	3,000.00	—	—	3,000.00	100%	—	150.00
<b>09-900 Painting &amp; Vinyl Wall covering</b>									
09-900	Walls & ceilings, labor	41,400.00	41,400.00	—	—	41,400.00	100%	—	2,070.00
09-900	Walls & ceilings, material	9,600.00	9,600.00	—	—	9,600.00	100%	—	480.00
09-900	Exposed structural ceiling, labor	8,000.00	8,000.00	—	—	8,000.00	100%	—	400.00
09-900	Exposed structural ceiling, material	2,000.00	2,000.00	—	—	2,000.00	100%	—	100.00
09-900	Ash veneer plywood, labor	3,800.00	3,800.00	—	—	3,800.00	100%	—	190.00
09-900	Ash veneer plywood, material	1,000.00	1,000.00	—	—	1,000.00	100%	—	50.00
09-900	Doors & frames, labor	8,000.00	8,000.00	—	—	8,000.00	100%	—	400.00
09-900	Doors & frames, material	2,000.00	2,000.00	—	—	2,000.00	100%	—	100.00
09-900	Clean, refinish & paint existing, labor	15,120.00	15,120.00	—	—	15,120.00	100%	—	756.00
09-900	Clean, refinish & paint existing, material	3,780.00	3,780.00	—	—	3,780.00	100%	—	189.00
09-900	Vinyl wallcovering, labor	1,900.00	1,900.00	—	—	1,900.00	100%	—	95.00
09-900	Vinyl wallcovering, material	1,900.00	1,900.00	—	—	1,900.00	100%	—	95.00
<b>Specialties</b>									
10-101	Markerboards, Material	1,597.00	1,597.00	—	—	1,597.00	100%	—	79.85
10-102	Markerboards, Labor	632.00	632.00	—	—	632.00	100%	—	31.60
10-505	Bench at #107	300.00	300.00	—	—	300.00	100%	—	15.00
10-520	Fire Extinguishers, Material	3,176.00	3,176.00	—	—	3,176.00	100%	—	158.80
10-521	Fire Extinguishers Labor	955.00	955.00	—	—	955.00	100%	—	47.75
10-530	Aluminum Walkway Covers, labor	7,890.00	7,890.00	—	—	7,890.00	100%	—	394.50
10-531	Aluminum Walkway Covers, material	6,456.00	6,456.00	—	—	6,456.00	100%	—	322.80
10-600	Toilet Partitions, Material	5,275.00	5,275.00	—	—	5,275.00	100%	—	263.75
10-601	Toilet Partitions, Labor	2,916.00	2,916.00	—	—	2,916.00	100%	—	145.80
10-800	Toilet Specialties, Material	4,115.00	4,115.00	—	—	4,115.00	100%	—	205.75
10-801	Toilet Specialties, Labor	1,190.00	1,190.00	—	—	1,190.00	100%	—	59.50

Item No.	Description Of The Work	Scheduled Value	Work Completed		Stored Materials	Total Amount	Percent Complete	Balance To Finish	Retainage
			Previous	This Period					
<b>MEP</b>									
<b>Plumbing Contractor</b>									
15-101	Permits, mobilization	8,000.00	8,000.00	—	—	8,000.00	100%	—	400.00
15-102	Demolition, labor	4,000.00	4,000.00	—	—	4,000.00	100%	—	200.00
15-103	Demolition, material	3,000.00	3,000.00	—	—	3,000.00	100%	—	150.00
15-104	Underground, labor	20,000.00	20,000.00	—	—	20,000.00	100%	—	1,000.00
15-105	Underground, material	17,000.00	17,000.00	—	—	17,000.00	100%	—	850.00
15-106	Above ground, labor	42,500.00	42,500.00	—	—	42,500.00	100%	—	2,125.00
15-107	Above ground, material	41,000.00	41,000.00	—	—	41,000.00	100%	—	2,050.00
15-108	Fixtures, labor	14,000.00	14,000.00	—	—	14,000.00	100%	—	700.00
15-109	Fixtures, material	42,000.00	42,000.00	—	—	42,000.00	100%	—	2,100.00
15-110	Insulation	8,000.00	8,000.00	—	—	8,000.00	100%	—	400.00
15-125	Sawcut and Remove Trenches for Plumbing	18,919.00	18,919.00	—	—	18,919.00	100%	—	945.95
15-300	Fire Sprinkler	53,000.00	53,000.00	—	—	53,000.00	100%	—	2,650.00
15-301	Cost increase, Fire Sprinkler	2,300.00	2,300.00	—	—	2,300.00	100%	—	115.00
<b>HVAC Contractor</b>									
15-501	Indoor AHU	43,900.00	43,900.00	—	—	43,900.00	100%	—	2,195.00
15-502	Direct Digital Controls	137,400.00	137,400.00	—	—	137,400.00	100%	—	6,870.00
15-503	Air Flow Devices	23,300.00	23,300.00	—	—	23,300.00	100%	—	1,165.00
15-504	Ductwork	230,000.00	230,000.00	—	—	230,000.00	100%	—	11,500.00
15-505	Insulation	47,000.00	47,000.00	—	—	47,000.00	100%	—	2,350.00
15-506	Hydronic Piping	40,000.00	40,000.00	—	—	40,000.00	100%	—	2,000.00
15-507	Miscellaneous Items	18,000.00	18,000.00	—	—	18,000.00	100%	—	900.00
15-508	Labor	71,000.00	71,000.00	—	—	71,000.00	100%	—	3,550.00
15-509	Ancillary Items	5,000.00	5,000.00	—	—	5,000.00	100%	—	250.00
15-510	VAV Boxes	13,400.00	13,400.00	—	—	13,400.00	100%	—	670.00
15-991	Test & Balance	19,000.00	19,000.00	—	—	19,000.00	100%	—	950.00
<b>Electric Contractor</b>									
16-100	Submittals	5,500.00	5,500.00	—	—	5,500.00	100%	—	275.00
16-101	Fixtures / lamps, material	103,734.00	103,734.00	—	—	103,734.00	100%	—	5,186.70
16-102	Fixtures / lamps, labor	9,256.00	9,256.00	—	—	9,256.00	100%	—	462.80

Remodel Administration Bldg	Application No.: Twenty
Job # 12-561	Application Date: 7/31/2015
Retainage 5%	Period From: 7/1/2015
	To: 7/31/2015

Item No.	Description Of The Work	Scheduled Value	Work Completed		Stored Materials	Total Amount	Percent Complete	Balance To Finish	Retainage
			Previous	This Period					
16-103	Panels / gear, material	63,537.00	63,537.00	—	—	63,537.00	100%	—	3,176.85
16-104	Panels / gear, labor	14,722.00	14,722.00	—	—	14,722.00	100%	—	736.10
16-105	Branch conduit / wire, material	87,415.00	87,415.00	—	—	87,415.00	100%	—	4,370.75
16-106	Branch conduit / wire, labor	84,702.00	84,702.00	—	—	84,702.00	100%	—	4,235.10
16-107	Feeder conduit / wire, material	82,017.00	82,017.00	—	—	82,017.00	100%	—	4,100.85
16-108	Feeder conduit / wire, labor	9,781.00	9,781.00	—	—	9,781.00	100%	—	489.05
16-109	Trim out, material	10,700.00	10,700.00	—	—	10,700.00	100%	—	535.00
16-110	Trim out, labor	7,389.00	7,389.00	—	—	7,389.00	100%	—	369.45
16-111	Generator	220,631.00	220,631.00	—	—	220,631.00	100%	—	11,031.55
16-112	Temporary	5,634.00	5,634.00	—	—	5,634.00	100%	—	281.70
16-113	Demolition	34,312.00	34,312.00	—	—	34,312.00	100%	—	1,715.60
16-114	Systems	33,170.00	33,170.00	—	—	33,170.00	100%	—	1,658.50
16-115	Rental	4,500.00	4,500.00	—	—	4,500.00	100%	—	225.00
	<b>Allowances</b>								
BF-001	Betterment Fund	115,000.00	110,573.00	4,427.00	—	115,000.00	100%	—	5,750.00
	<b>Change Orders</b>								
CO 01	Revisions to Floor Plans - Changes 1, 2, 3, & 4	71,055.00	71,055.00	—	—	71,055.00	100%	—	3,552.75
CO 01	Floor Plan Revisions Titled Changes 5 and 6	53,486.00	53,486.00	—	—	53,486.00	100%	—	2,674.30
CO 01	Replace thermal insulation above all ceilings and	2,350.00	2,350.00	—	—	2,350.00	100%	—	117.50
CO 01	Replace existing HVAC system isolation valve	7,381.00	7,381.00	—	—	7,381.00	100%	—	369.05
CO 01	Obtain and install door hardware	75,015.00	75,015.00	—	—	75,015.00	100%	—	3,750.75
CO 01	Remove and dispose existing sub-floor concrete	3,600.00	3,600.00	—	—	3,600.00	100%	—	180.00
CO 01	Additional steel reinforcing at second floor add	4,725.00	4,725.00	—	—	4,725.00	100%	—	236.25
CO 01	Additional demolition and concrete floor patch	2,870.00	2,870.00	—	—	2,870.00	100%	—	143.50
CO 01	New concrete footings at new structural steel	3,600.00	3,600.00	—	—	3,600.00	100%	—	180.00
CO 01	Revised electrical panels	727.00	727.00	—	—	727.00	100%	—	36.35
CO 01	Re-work electrical service to fire suppressions	6,730.00	6,730.00	—	—	6,730.00	100%	—	336.50
CO 01	Aluminum Door Frames in lieu of Hollow Metal Door Frames	3,575.00	3,575.00	—	—	3,575.00	100%	—	178.75
CO 02	CR 26 Credits For RFP #2 & #3	(5,257.00)	(5,257.00)	—	—	(5,257.00)	100%	—	(262.85)
CO 02	CR 27 Credit For Elimination Of The Conduit	(3,267.00)	(3,267.00)	—	—	(3,267.00)	100%	—	(163.35)
CO 02	CR 28 Additional Costs For Plumbing Work	5,494.00	5,494.00	—	—	5,494.00	100%	—	274.70
CO 02	CR 29-A1 Additional Electrical Work	6,827.00	6,827.00	—	—	6,827.00	100%	—	341.35

Remodel Administration Bldg

Job # 12-561  
Retainage 5%

Application No.: Twenty  
Application Date: 7/31/2015  
Period From: 7/1/2015  
To: 7/31/2015

Item No.	Description Of The Work	Scheduled Value	Work Completed		Stored Materials	Total Amount	Percent Complete	Balance To Finish	Retainage
			Previous	This Period					
CO 02	CR 30 Credit Due To Change Hdw on doors	(975.00)	(975.00)	—	—	(975.00)	100%	—	(48.75)
CO 02	CR 31 Additional Structural Steel Work (RFI #21)	3,921.00	3,921.00	—	—	3,921.00	100%	—	196.05
CO 02	CR 32 Additional Structural Steel Work (RFI #13)	4,058.00	4,058.00	—	—	4,058.00	100%	—	202.90
CO 02	CR 33-A3 Revisions To C-5	24,706.00	24,706.00	—	—	24,706.00	100%	—	1,235.30
CO 02	CR 33-A3 add 58 days General Conditions	25,752.00	25,752.00	—	—	25,752.00	100%	—	1,287.60
CO 02	CR 34 Credits For Rev C-5 / Change To	(2,204.00)	(2,204.00)	—	—	(2,204.00)	100%	—	(110.20)
CO 02	CR 35 Additional Floor Concrete Work "Cap"	700.00	700.00	—	—	700.00	100%	—	35.00
CO 02	CR 36 Replace A Too Small And Outdated	3,260.00	3,260.00	—	—	3,260.00	100%	—	163.00
CO 02	CR 37 Credit For RFP'S 52714 & RFP 004 6414	(2,925.00)	(2,925.00)	—	—	(2,925.00)	100%	—	(146.25)
CO 02	CR 38 Credit For RFP Dated 52714	(1,350.00)	(1,350.00)	—	—	(1,350.00)	100%	—	(67.50)
CO 02	CR 39 Additional Plumbing Work Per RFP 004,	950.00	950.00	—	—	950.00	100%	—	47.50
CO 02	CR 40 Credit For RFP (No Number) Dated 52714	(404.00)	(404.00)	—	—	(404.00)	100%	—	(20.20)
CO 02	CR 41 Additional Wall Framing & Sheetrocking	4,969.00	4,969.00	—	—	4,969.00	100%	—	248.45
CO 02	CR 42 Additional Electrical Work	238.00	238.00	—	—	238.00	100%	—	11.90
CO 02	CR 43 Additional P-Lam And Wood Trim Supports	1,076.00	1,076.00	—	—	1,076.00	100%	—	53.80
CO 02	CR 44 Additional Framing And Demo Work	883.00	883.00	—	—	883.00	100%	—	44.15
CO 02	CR 45 Additional Quarry Tile Demo And	3,864.00	3,864.00	—	—	3,864.00	100%	—	193.20
CO 02	CR 46 Demo Of Floor Tile And Concrete Floor	10,049.00	10,049.00	—	—	10,049.00	100%	—	502.45
CO 02	CR 47 Credit for elimination of millwork	(480.00)	(480.00)	—	—	(480.00)	100%	—	(24.00)
CO 02	CR 48 Floor Expansion Joint	3,479.00	3,479.00	—	—	3,479.00	100%	—	173.95
CO 02	CR 49 Prep Concrete Floor	2,761.00	2,761.00	—	—	2,761.00	100%	—	138.05
CO 02	CR 50 Floor Crack Isolation Membrane	20,430.00	20,430.00	—	—	20,430.00	100%	—	1,021.50
CO 02	CR 51 RFP 006 Cooling to EER	8,255.00	8,255.00	—	—	8,255.00	100%	—	412.75
	<b>Reduce allowance:</b>								
CO 01	Reduce Betterment Allowance	(110,573.00)	(110,573.00)	—	—	(110,573.00)	100%	—	(5,528.65)
CO 03	CR 52-A Finishing out South wall both floors	5,080.00	5,080.00	—	—	5,080.00	100%	—	254.00
CO 03	CR 53 Remove, replace, re-route above	4,626.00	4,626.00	—	—	4,626.00	100%	—	231.30
CO 03	CR 56 Wall, window, T,F,T & P per RFP #008	1,571.00	1,571.00	—	—	1,571.00	100%	—	78.55
CO 03	CR 57 Change to Primus exterior cylinders	486.00	486.00	—	—	486.00	100%	—	24.30
CO 04	CR 60 RFP #012 Demo and re-framing, sheet	4,185.00	4,185.00	—	—	4,185.00	100%	—	209.25
CO 04	CR 62 RFP #013 Demo work, ceiling work, ce	1,908.00	1,908.00	—	—	1,908.00	100%	—	95.40

Remodel Administration Bldg							Application No.:	Twenty	
Job # 12-561							Application Date:	7/31/2015	
Retainage 5%							Period From:	7/1/2015	
							To:	7/31/2015	
Item No.	Description Of The Work	Scheduled Value	Work Completed		Stored Materials	Total Amount	Percent Complete	Balance To Finish	Retainage
			Previous	This Period					
CO 04	CR 63 RFP #010 Additional work associated v	16,579.00	16,579.00	—	—	16,579.00	100%	—	828.95
CO 05	CR 54 CREDIT to Delete Roofing phase of wo	(5,000.00)	(5,000.00)	—	—	(5,000.00)	100%	—	(250.00)
CO 05	CR 64-R2 RFP #021.1 Revisions to Breakroom	2,574.00	2,574.00	—	—	2,574.00	100%	—	128.70
CO 05	CR 65 New Wall Section & Electrical, Per RFP	1,226.00	1,226.00	—	—	1,226.00	100%	—	61.30
CO 05	CR 67-R1 RFP #016.1 - Revised Reflected Ce	(840.00)	(840.00)	—	—	(840.00)	100%	—	(42.00)
CO 05	CR 68 RFP #003 Ceiling Work @ Hall	552.00	552.00	—	—	552.00	100%	—	27.60
CO 05	CR 69-R1 Proposal for RFP #020.1(Revised P	12,682.00	12,682.00	—	—	12,682.00	100%	—	634.10
CO 05	CR 70-R1 RFP #023.1 Additional Ceiling / Fur	1,170.00	1,170.00	—	—	1,170.00	100%	—	58.50
CO 05	CR 71 CREDIT for not supplying ceramic floor	(200.00)	(200.00)	—	—	(200.00)	100%	—	(10.00)
CO 05	CR 72-R1 New electrical & data box @ Ex. Se	225.00	225.00	—	—	225.00	100%	—	11.25
CO 05	CR 74 Removal and re-install of ceiling grid	1,933.00	1,933.00	—	—	1,933.00	100%	—	96.65
CO 05	CR 75 Extended General Conditions Costs	12,876.00	12,876.00	—	—	12,876.00	100%	—	643.80
CO 05	CR 76 SS Pipe Insulation.	442.00	442.00	—	—	442.00	100%	—	22.10
CO 05	CR 77 Work to repair vault threshold per	607.00	607.00	—	—	607.00	100%	—	30.35
CO 06	CR 78 Reworking existing door & frame	315.00	315.00	—	—	315.00	100%	—	15.75
CO 06	CR 79 RFP #025 Atrium Stair Details, Option	939.00	939.00	—	—	939.00	100%	—	46.95
CO 06	CR 80 RFP#030, fill in transom area of door	254.00	254.00	—	—	254.00	100%	—	12.70
CO 06	CR 81 RFP #029, building of new ceiling furr	1,010.00	1,010.00	—	—	1,010.00	100%	—	50.50
CO 06	CR 82 RFP #032, in fill door C-6/5 transom	254.00	254.00	—	—	254.00	100%	—	12.70
CO 06	CR 84-A CREDIT- RFP #031- Changes to No	(296.00)	(296.00)	—	—	(296.00)	100%	—	(14.80)
CO 06	CR 86 RFP #034 raise CC table.	2,435.00	2,435.00	—	—	2,435.00	100%	—	121.75
CO 06	CR 87 RFP#035 install wood trim on Vestibule	208.00	208.00	—	—	208.00	100%	—	10.40
CO 07	CR 89 RFP #038- Ceiling Access Panel	83.00	83.00	—	—	83.00	100%	—	4.15
CO 07	CR 90 RFP#028.1, ceiling work changes, Ves	872.00	872.00	—	—	872.00	100%	—	43.60
CO 07	CR 91 CREDIT- for NOT installing tackboards	(633.80)	(633.80)	—	—	(633.80)	100%	—	(31.69)
CO 07	CR 92 Extended Project Time & General Con	8,880.00	8,880.00	—	—	8,880.00	100%	—	444.00
CO 07	CR 93 Credit deletion of electrical outlets	(199.00)	(199.00)	—	—	(199.00)	100%	—	(9.95)
CO 07	CR 94 Cost of Changes to Access Control Sys	180.00	180.00	—	—	180.00	100%	—	9.00
CO 08	CR 88 Exterior/Interior Aluminum Doors	13,426.00	13,426.00	—	—	13,426.00	100%	—	671.30
CO 08	CR 95-A Per RFP #037, scraping, cleaning	3,939.00	3,939.00	—	—	3,939.00	100%	—	196.95
CO 08	CR 96 DA's changes RFP #041	45,988.00	45,988.00	—	—	45,988.00	100%	—	2,299.40

Remodel Administration Bldg

Job # 12-561  
Retainage 5%

Application No.: Twenty  
Application Date: 7/31/2015  
Period From: 7/1/2015  
To: 7/31/2015

Item No.	Description Of The Work	Scheduled Value	Work Completed		Stored Materials	Total Amount	Percent Complete	Balance To Finish	Retainage
			Previous	This Period					
CO 08	CR 97A Change in seating arrangements @ C	845.00	845.00	—	—	845.00	100%	—	42.25
CO 08	CR 99 Additional Electrical I Work per RFP#04	12,742.00	12,742.00	—	—	12,742.00	100%	—	637.10
CO 09	Credit balance of Contingency	(4,427.00)	—	(4,427.00)	—	(4,427.00)	100%	—	(221.35)
	Contract sum	3,764,067.20	3,764,067.20	—	-	3,764,067.20	100%	-	188,203.36


# Certified Statement

I, (Timothy J. Mickunas), Secretary/Treasurer of D. Wilson Construction Company, as of (July 31, 2015), state and affirm the following in reference to the Hidalgo County Administration Building Renovation 1<sup>st</sup> and 2<sup>nd</sup> Floors, Edinburg project:

“There are no known mechanics’, materialman’s or laborer’ liens or claims, or any other liens or claims, legal or equitable, contractual, statutory, or constitutional, outstanding or known to exist at the date of this Application; all due and payable bills with respect to the work have been paid to date or are included in the amount requested in the current Application and there is no known basis for the filing of any mechanics’, materialman’s or laborers’ lien or claim, or any other lien or claim, legal or equitable, contractual, statutory, or constitutional.”

Timothy J. Mickunas

Name:




Signature:

7/28/15


Date:

State of Texas  
County of Hidalgo

This statement was acknowledged before me by the above named individual on 7/28/15.

  
Notary Signature:

(Notary Seal)





**HIDALGO COUNTY ADMINISTRATION BUILDING REMODEL**  
**1<sup>ST</sup> & 2<sup>ND</sup> FLOORS**  
**EDINBURG, TX**

PAYMENT REQUEST #19  
PERIOD ENDING May 31, 2015

**LIST OF SUBCONTRACTORS SUBMITTING PAYMENT APPLICATIONS**

Alliance Specialized Systems  
Intertech Flooring  
Metro Electric, Inc.  
PHI Service Agency, Inc.

Approved By:

  
TIMOTHY J. MICKUNAS

Date: June 16, 2015

General Construction | Design Build | Construction Management

P.O. Box 3455 • 1209 East Pecan • McAllen, Texas 78502-3455 • 956-686-9573 • Fax 956-686-3270

[www.dwilsonconstruction.com](http://www.dwilsonconstruction.com)



**HIDALGO COUNTY ADMINISTRATION BUILDING REMODEL**

**1<sup>ST</sup> & 2<sup>ND</sup> FLOORS**

**EDINBURG, TX**

PAYMENT REQUEST #18  
PERIOD ENDING April 30, 2015

**LIST OF SUBCONTRACTORS SUBMITTING PAYMENT APPLICATIONS**

Bowman Distributing Company  
Erico Building Systems, LLC.  
Faires Plumbing Company, Inc.  
Intertech Flooring  
M&A Painting Service, Inc.  
Metro Electric, Inc.  
Mion Terrazzo Tile & Marble Co., Inc.  
PHI Service Agency, Inc.  
RPM Manufacturing, LLC.

Approved By:

  
TIMOTHY V. MICKUNAS

Date: May 6, 2015

General Construction | Design Build | Construction Management

P.O. Box 3455 • 1209 East Pecan • McAllen, Texas 78502-3455 • 956-686-9573 • Fax 956-688-3270

[www.dwilsonconstruction.com](http://www.dwilsonconstruction.com)