

February 1, 2016

Mr. Armando Garza, Jr., Chief Administrator  
**Attn: Ms. Erika Zamora, Director of Administrative Operations**  
 Hidalgo County Precinct No. 2  
 300 West Hall Acres Rd  
 Pharr, Texas 78589

**RE: Cesar Chavez Road Project - Work Authorization No. 1**  
**Limits: Business 83 to E. Nolana Loop**  
**PO#732294 - L&G Project#151101**

Dear Mr. Garza,

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of January 2016.

- L & G's Invoice
- Exhibit C – Work Schedule

**Work Authorization #1**

TASK		% Complete
<b>FC 10201 ~ HCMPO/TxDOT COORDINATION FOR TxDOT PROJECT REVIEW UNDER NEW PROGRAMMING AUTHORITY</b>		
<b>UPDATED:</b> L&G continues to coordinate with TxDOT to assure that this project receives the appropriate programming authority necessary for project development.	L&G	65%
<b>FC 11005 ~ PRELIMINARY COMPENSABLE UTILITY IDENTIFICATION ON SCHEMATIC</b>		
<b>UPDATED:</b> L&G has begun analyzing the utility companies system maps for their compensability impacts. We are continuing to compare the data supplied from their system maps against the data on our schematic.	L&G	65%
<b>FC 11006 ~ SCHEMATIC DESIGN FOR OUTFALL</b>		
<b>UPDATED:</b> L&G continues to develop the schematic details for the outfall sections south of Business 83 along Sam Houston Blvd and on Nolana west to the existing outfall.	L&G	65%
<b>FC 11007 ~ OFFICE SURVEYS FOR SCHEMATICS (Prel. Ownership Identification and Property Rights)</b>		
<b>UPDATED:</b> L&G has placed the appraisal district information on the schematic for lot line determination. In addition, L&G is field verifying the location of visible utilities as needed for the schematic.	L&G	65%
<b>FC 11008 ~ SCHEMATIC FOR ROADWAY (TxDOT/FHWA)</b>		
<b>UPDATED:</b> L&G continues to develop the proposed schematic and should be conducting a Design Concept Conference with TxDOT & Hidalgo County to discuss all of the project design controls this month. TxDOT has indicated that they would like to hold the DCC meeting sometime in February.	L&G	65%

<b>FC 11009 ~ UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT/FHWA</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12002 ~ PUBLIC INVOLVMENT FOR THE PROJECT WITH STAKEHOLDERS AND 1 PUBLIC MEETING</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12003 ~ PUBLIC INVOLVMENT FOR 1 PUBLIC HEARING</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12006 ~ ENVIRONMENTAL DOCUMENT FOR TxDOT/FHWA</b>		
<b>NO UPDATE:</b> L&G has begun preparation of the public involvement items, including property owner addresses and verifications.	<b>L&amp;G</b>	<b>30%</b>
<b>FC 12007 ~ ARCHEOLOGICAL AND HISTORICAL RESEARCH</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12008 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS, Etc.</b>		
<b>NO UPDATE:</b> L&G continues to develop the layouts for the upcoming public meeting.	<b>L&amp;G</b>	<b>20%</b>
<b>FC 12009 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC HEARINGS WITH LAYOUTS, Etc.</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 15006 ~ COORDINATE WITH SURVEYOR TO ENSURE ADEQUATE INFORMATION FOR DELIVERABLE</b>		
<b>UPDATED:</b> L&G has provided the surveyor with the proposed alignment and ROW lines as well as an example H&V book to utilize in their submittal. L&G is reviewing the surveyor's product for consistency with the engineering design.	<b>L&amp;G</b>	<b>50%</b>
<b>FC 15060 ~ FIELD SURVEY FOR DESIGN &amp; CONSTRUCTION /SUB</b>		
<b>UPDATED:</b> QHA has submitted the preliminary base map as well as the 2D topographic survey. They continue to work on the cross sections and 3D files.	<b>QHA</b>	<b>47.2%</b>
<b>FC 16101 ~ HYDROLOGIC MAP FOR OUTFALL DITCH (HCDD#1)</b>		
<b>UPDATED:</b> L&G has developed the contour map of the project identifying all of the ponding areas. The drainage areas contributing to the project hydrology have been identified and mapped and the needed outfalls continue to be investigated.	<b>L&amp;G</b>	<b>65%</b>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

Robert Macheska, P.E., CFM  
Project Manager

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11325475**  
**INVOICE DATE: 01/31/16**

**BILL TO: 93**  
 Hidalgo County Pct. #2  
 300 W. Hall Acres, Suite G  
 Pharr, TX 78577

**JOB: 151101**  
 Cesar Chavez Road Project  
 WA#1 - PO#732294

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of January 2016.						
10201-TxDOT Program	80,030.00	34,012.75	18,006.75	52,019.50	65.0	28,010.50
11005-Pre Comp Util	54,003.64	21,601.46	13,500.91	35,102.37	65.0	18,901.27
11006-Design Schem	49,506.86	21,040.42	11,139.04	32,179.46	65.0	17,327.40
11007-Prelim ROW Req	57,029.68	24,237.61	12,831.68	37,069.29	65.0	19,960.39
11008-Schm Rdwy TxDO	225,159.12	95,692.63	50,660.80	146,353.43	65.0	78,805.69
11009-Update Schem	58,005.14				0.0	58,005.14
12002-Pub Invtm (PM)	41,627.68				0.0	41,627.68
12003-Pub Invtm (PH)	41,627.68				0.0	41,627.68
12006-Env. Doc TxDOT	174,851.96	52,455.59		52,455.59	30.0	122,396.37
12007-Arch & Hist	65,008.52				0.0	65,008.52
12008-Eng/Pub Mtgs	56,431.72	11,286.34		11,286.34	20.0	45,145.38
12009-Eng/Pub Hearin	22,505.04				0.0	22,505.04
15006-Field Surveys	3,228.38	1,129.93	484.26	1,614.19	50.0	1,614.19
15060-Field Survey	131,200.00		61,987.39	61,987.39	47.2	69,212.61
16101-Hydro Map	91,001.66	38,675.71	20,475.37	59,151.08	65.0	31,850.58
<b>TOTALS:</b>	<b>1,151,217.08</b>	<b>300,132.44</b>	<b>189,086.20</b>	<b>489,218.64</b>	<b>42.5</b>	<b>661,998.44</b>


PO # 732294  
6-1345-431-00-122-117-0-721  
 Req # 284176  
 # 49,162.41

  
 PROJECT MANAGER'S SIGNATURE

ORIGINAL CONTRACT SUM	\$ 1,151,217.08
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,151,217.08
TOTAL COMPLETED TO DATE	\$ 489,218.64
LESS PREVIOUS INVOICES	\$ 300,132.44
CURRENT PAYMENT DUE	\$ 189,086.20

INVOICE RECEIVED BY:  
Elizabeth Casas ON 2/1/16  
 GOODS/SERVICES RECEIVED BY:  
Edurne Casco ON 1/31/2016 - 1/31/2016

PO # 732294  
6-1345-431-00-122-117-0-841  
 Req # 284176  
 # 139,923.79



**QUINTANILLA, HEADLEY AND ASSOCIATES, INC.**

**Consulting Engineers ★ Land Surveyors**

Alfonso Quintanilla, P.E. # 95534 R.P.L.S #4856 Eulalio Ramirez, P.E. # 77062  
Engineering Firm Registration No. F-1513  
Surveying Firm Registration No. 100411-00  
Municipal & County Projects ★ Subdivisions ★ Surveys

January 22, 2016

Mr. Robert Macheska, P.E., CFM  
Project Manager  
L&G Engineering, Inc.  
900 S. Stewart Road, Ste. 9  
Mission, Texas 78572

**Re: Cesar Chavez Road**

**Limits: Business 83 to Nolana Loop including Outfalls "A", "B" and "C"**

Dear Mr. Macheska:

Enclosed are the following items:

- Payment Request No. 1 for \$61,987.39
- Hard copy of work completed to date
- DGN copy of work completed to date

Please review and approve this submittal and payment request. Should you have any questions, please feel free to give me a call at 956-381-6480.

Respectfully,

Alfonso Quintanilla, P.E., R.P.L.S.  
President