

		Total Fee			3,502.41
Billing Summary		Current	Prior	To-Date	
Total Billings		3,502.41	949,028.09	952,530.50	
Total Fee				1,033,645.00	
Remaining Fee				81,114.50	
		Total this Invoice			\$3,502.41

PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group, Inc.
738 Highway 6 South, Suite 430
Houston, Texas 77079

Authorized By:  Date: 03/16/2016
 Craig F. Stong, P.E.
 Project Manager

HIDALGO COUNTY
 PRECINCT NO. 2
 2016 MAR 22 PM 3 05

PO # 701988
6-1315-431-00-122-062-0-841
 Req # 227889

INVOICE RECEIVED BY: Man ON 3/23/14
 GOODS/SERVICES RECEIVED BY: Eduardo RAMON



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers
 1201 East Expressway 83 ♦ Mission, Texas 78572
 Tel: (956) 424-7898
 Fax: (956) 424-7022

March 16, 2016

Project No: 2012-1118-03

Invoice No: 20162674

Mr. Raul Silguero, Jr.
 Hidalgo County Precinct No. 2
 300 West Hall Acres
 Suite G
 Pharr, TX 78577

Project 2012-1118-03 Dicker Road PS&E

Contract No. C-12-119-07-31

P. O. Number 701988

Account No. 3-1315-431-00-122-062-0-841

Requisition No. 246219; Work Authorization No. 3

Professional Services from August 01, 2015 to February 29, 2016

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
General Management (TEDSI)	33,120.00	90.00	29,808.00	29,808.00	0.00
Utility Coordination (TEDSI)	69,080.00	90.00	62,172.00	62,172.00	0.00
General PS&E (TEDSI)	83,250.00	90.00	74,925.00	74,925.00	0.00
Traffic Control Plan (TEDSI)	81,060.00	90.00	72,954.00	72,954.00	0.00
Roadway Detail (TEDSI)	168,935.00	90.00	152,041.50	152,041.50	0.00
Drainage Detail (TEDSI)	54,710.00	90.00	49,239.00	49,239.00	0.00
Signing, Pav Mrk & Traffic Sig (TEDSI)	121,805.00	90.00	109,624.50	109,624.50	0.00
EPIC & SW3P (TEDSI)	31,785.00	90.00	28,606.50	28,606.50	0.00
Bridge Design (TEDSI)	105,920.00	90.00	95,328.00	95,328.00	0.00
Project Direct Cost (TEDSI)	30,000.00	91.6667	27,500.00	27,500.00	0.00
Stakeholder Meeting (TEDSI)	36,480.00	90.00	32,832.00	32,832.00	0.00
Environmental Doc (TEDSI)	24,128.70	100.00	24,128.70	24,128.70	0.00
Environmental Doc (RABA)	120,643.50	100.00	120,643.50	118,230.63	2,412.87
Environmental Doc (TEDSI) Reserve	2,364.80	100.00	2,364.80	2,364.80	0.00
Environmental Doc (RABA) Reserve	25,363.00	100.00	25,363.00	24,855.74	507.26
Public Involvement (TEDSI)	15,886.00	100.00	15,886.00	15,886.00	0.00
Public Involvement (RABA)	29,114.00	100.00	29,114.00	28,531.72	582.28
Total Fee	1,033,645.00		952,530.50	949,028.09	3,502.41

VISIT OUR WEBSITE AT:
www.rkci.com

INVOICE

INVOICE #: S125051

CONSULTANTS * ENVIRONMENTAL * FACILITIES * INFRASTRUCTURE

PROJECT :
ASF1212202
Dicker Rd Improvements-Hidalgo Co

BILLING DATE :
2/16/2016

CLIENT :
A13785 TEDSI Infrastructure Group



Mr. Craig Stong
TEDSI Infrastructure Group
1201 E. Expressway 83
Mission, TX 78572

REMITTANCE ADDRESS:
RABA KISTNER, INC.
P.O. BOX 971037
DALLAS, TX 75397-1037

PHONE (210) 699-9090

ENVIRONMENTAL SERVICES

Dicker Road from Spur 115 (23rd Street) to FM 2061
Dicker Road Improvements, Work Authorization No. 3; fully executed contract
signed 1/20/14

FOR PROFESSIONAL SERVICES RENDERED THROUGH: 2/6/2016

Env Doc 100% \$146,006.50 = \$146,006.50 gross, less prev of \$143,086.37 = net of \$2,920.13

Public Inv 100% \$29,114.00 = \$29,114.00 gross, less prev of \$28,531.72 = net of \$582.28

Totals = \$175,120.50 gross, less prev of \$171,618.09 = net of \$3,502.41

TOTAL FEE AUTHORIZED	175,120.50
PERCENT COMPLETE AS OF 2/6/2016	100.00%
FEE EARNED TO DATE	175,120.50
LESS PREVIOUS BILLINGS	171,618.09
AMOUNT DUE THIS INVOICE **	<u>3,502.41</u>

RK PROJECT MANAGER: SAMUEL BLANCO JR
CLIENT PHONE: 956-424-7898

PROJECT ACCOUNTS RECEIVABLE SUMMARY	
Amount Due This Invoice	\$ 3,502.41
Total of Previous Invoices - Currently Unpaid	0.00
Total Due And Payable	\$ 3,502.41

TEDSI INFRASTRUCTURE GROUP		
Project No. <u>2012-1118-03</u>	Phase No. _____	
<input checked="" type="checkbox"/> Lump Sum	<input checked="" type="checkbox"/> Approved	<input checked="" type="checkbox"/> Hold
<input type="checkbox"/> Hourly	<input type="checkbox"/> Rejected	<input type="checkbox"/> Process
Sign <u>Craig Stong</u>	Date <u>03 / 14 / 16</u>	

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.
AP Feb-16 **PLEASE PAY FROM THIS INVOICE.**

**TEDSI INFRASTRUCTURE GROUP****TEDSI**

Consulting Engineers
 1201 E. Expressway 83 ♦ Mission, Texas 78572
 (956) 424-7898

Project Progress Report

TO: Hidalgo County Precinct No. 2

DATE:

March 18, 2016

FROM: Mr. Craig F. Stong, P.E., Project Manager

 TEDSI PROJECT NO.:
 2012-1118-03

REFERENCE: Dicker Road: PS&E

Progress Report for Invoice No. 20162674 August 2015 through February 2016 Invoice

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
General Management	90%	TEDSI	Coordinate with the client and subs for this project is ongoing.
Utility Coordination	90%	TEDSI	Utility Follow-up Coordination meeting held. Exposures requested.
General PS&E	90%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014
Traffic Control Plan	90%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014
Roadway Detail	90%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014
Drainage Detail	90%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014
Signing, Pav Mrk & Traffic Sig	90%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014
EPIC & SW3P	90%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014
Bridge Design	90%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014
Project Direct Cost	91.6667%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014
Stakeholder Meeting	90%	TEDSI	TEDSI has coordinated with local stakeholders and Irrigation District.
Environmental Doc	100%	TEDSI/ RABA	Draft Environmental Document has been approved and permission for further action granted. Affording and Opportunity for Public Hearing has been held. Coordinating with TxDOT on continuing to process the document for final environmental clearance.
Environmental Doc Reserve	100%	TEDSI	Draft Environmental Document has been approved and permission for further action granted. Affording and Opportunity for Public Hearing has been held. Coordinating with TxDOT on continuing to process the document for final environmental clearance.
Environmental Doc Reserve	100%	RABA	Environmental Document has been approved and permission for further action granted. Affording and Opportunity for Public Hearing has been held. Finding of No Significant Impact (FONSI) granted by TxDOT on January 25, 2016.
Public Involvement	100%	TEDSI	Affording and Opportunity for Public Hearing has been held.
Public Involvement	100%	RABA	Affording and Opportunity for Public Hearing has been held. Finding of No Significant Impact (FONSI) granted by TxDOT on January 25, 2016.



Finding of No Significant Impact for a NEPA Assigned Federal Aid Project

Proposed Action: Dicker Road Improvements

Project Limits: Spur 115 (23rd St) to FM 2061 (South Jackson Rd)

City: Pharr **County:** Hidalgo **State:** Texas

TxDOT CSJ(s): 0921-02-312

In accordance with 23 CFR Section 771.119 and Section 771.121, the Texas Department of Transportation (TxDOT) has determined that the Dicker Road Improvement project from Spur 115 (23rd St) to FM 2061 (South Jackson Rd), widening from 2 to 4 lanes, will not have a significant impact on the human or natural environment.

This Finding of No Significant Impact (FONSI) for the Preferred Alternative is based on the final Environmental Assessment dated January 2016 and the entire project record. This decision documents the selection of the Alternative B (Build), presented in the final EA as the Preferred Alternative, which is described as:

The project will widen Dicker Road from Spur 115 (23rd St) to FM 2061 (South Jackson Rd) from two lanes with roadside ditches to a curb and gutter section with two 12-foot wide travel lanes, two 14-foot wide outside shared use lanes, and a 14-foot wide continuous left-turn lane. Six-foot wide sidewalks are proposed on each side of the roadway. The purpose of the proposed project is to reduce congestion and enhance safety by accommodating traffic volumes which are expected to double on this section of Dicker Road in the next 20 years. The proposed improvements will require 0.06 acres of right of way from one parcel. The project will not displace residences or commercial structures.

A "Notice of Availability of Environmental Assessment and Notice Affording an Opportunity for Public Hearing" was published on June 10, 2015 and June 14, 2015.

No changes to the draft EA were made as a result of comments received on the draft EA during the posted comment period.

A Notice Affording Opportunity for a Public Hearing and certification that the required hearing opportunity was offered has been prepared and is available for review on request.

The final EA and reports contained in the file of record have been independently evaluated by TxDOT and determined to adequately and accurately discuss the need, purpose, alternatives, environmental issues, impacts of the proposed project, and appropriate mitigation measures. These documents provide sufficient evidence and analysis for determining that preparation of an Environmental Impact Statement is not required. These documents are incorporated by reference into this decisional document.

Based upon TxDOT's review and consideration of the analysis and evaluation contained in the EA for this project, and after careful consideration of all social, economic, and environmental factors, including input from the public involvement process, TxDOT hereby issues this Finding of No Significant Impact for the Dicker Road Improvement project from Spur 115 (23rd St) to FM 2061 (South Jackson Rd).

TxDOT will ensure adherence and completion of all project commitments described in the final EA January 2016, Section 6.3. TxDOT will ensure that any and all local, state, or federal permit requirements and conditions are met and otherwise complied with.



Finding of No Significant Impact for a NEPA Assigned Federal Aid Project

The environmental review, consultation, and other actions required by applicable Federal environmental laws for this project are being, or have been, carried-out by TxDOT pursuant to 23 U.S.C. 327 and the Memorandum of Understanding dated December 16, 2014, and executed by FHWA and TxDOT.

TxDOT Environmental Affairs Division Director

1/25/16

Date



Purchase Order COUNTY OF HIDALGO

PO# 701988

DATE: 12/10/13

PAGE NO: 1 OF 1

PO TYPE:

VENDOR: 227889

REQ: 00246219

PHONE: (956) 424-7898

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

TEDSI INFRASTRUCTURE GROUP, INC.
738 HIGHWAY 6 SOUTH, SUITE 430
HOUSTON TX 77079

CONTACT:

SITE: COMMISSIONER, PRECINCT 2

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required, customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		APPROVED THRU C.C. ON 10/29/2013		
1.00	EACH	CC WORK AUTHORIZATION #4 FOR DICKER ROAD PROJECT APPROVED BY CC ON 10/29/13 FOR ENGINEERING SERVICES	1,033,645.00	1,033,645.00
		TOTAL:		1,033,645.00
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		***** For Hidalgo County use only 3-1315-431-00-122-062-0-841	1,033,645.00	

SCANNED
VMC
Date: 12-16-13

2013 DEC 16 PM 10:03

HIDALGO COUNTY
PRECINCT NO. 2

Authorized by: *Martha Salazar*