

April 1, 2016

Commissioner Joseph Palacios
 Hidalgo County Precinct 4
 1051 N. Doolittle Rd
 Edinburg, TX 78542

RECEIVED
 APR 01 2016
 BY: *J. Palacios*

**RE: FM 1925 - Work Authorization No. 1 - Limits: 1,500 Ft. W of FM 2220 to 10th St.
 PO#739761 - L&G Project#152101**

Dear Commissioner Palacios:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of March 2016.

- L & G's Invoice
- Exhibit C – Work Schedule


Work Authorization #1

TASK		% COMPL
FC 11005 – Preliminary Compensable Utilities Identification on Schematic for Approval by TxDOT/FHWA		
UPDATED: L&G has identified the utilities present on the preliminary schematic from our database. We are currently field verifying their existence and coordinating with the utility companies for their property interest.	L&G	25%
FC 11006 – Schematic (Roadway & Outfall)		
UPDATED: L&G has developed a preliminary best fit alignment which has been sent to TxDOT for review. We will continue to develop the schematic in preparation for an upcoming public meeting.	L&G	20%
FC 11007 – Office Surveys for Schematic (Preliminary Ownership Identification and Property Rights)		
UPDATED: L&G has field verified multiple utilities along the project, taken pictures of potential impacts and has begun researching the needed outfalls.	L&G	25%
FC 11009 – Update Schematic based on FIELD SURVEYS and ROW Map as provided by City of McAllen and comments as provide by TxDOT/County for schematic and EA update w/ FHWA		
NO UPDATE: This task has not started.	L&G	0%
FC 12001 – Environmental Assessment with TxDOT		
NO UPDATE: This task has not started.	L&G	0%
FC 12002 – Public Involvement with stakeholders and 1 Public Meeting		
NO UPDATE: This task has not started.	L&G	0%
FC 12003 – Engineering Technical Support to address Public Hearing		
NO UPDATE: This task has not started.	L&G	0%
FC 12007 – ARCHEOLOGICAL & HISTORICAL RESEARCH		
NO UPDATE: This task has not started.	Amatera	0%

FC 12008 – Engineering Tech Support at Public Mtgs with Layouts etc		
NO UPDATE: This task has not started.	L&G	0%
FC 12009 – Engineering Technical Support to address Public Hearing		
NO UPDATE: This task has not started.	L&G	0%
FC 12070 – Archeological and Historical Research / SUB		
NO UPDATE: This task has not started.	AmaTerra	0%
FC 16101 – Hydrological Map		
UPDATED: L&G has developed a preliminary Hydrologic Map identifying the watershed areas contributing to the project. We will continue to develop the Hydrologic Map in preparation for an upcoming public meeting.	L&G	20%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E., CFM
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11325568
INVOICE DATE: 03/31/16

BILL TO: 84

Hidalgo County Pct #4
 c/o Commission Joseph Palacios
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 152101

FM 1925 WA#1
 1,500 Ft. W of FM 2220 to 10th
 PO#7397601

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of March 2016.						
11005-Prelim Comp Ut	42,000.00		10,500.00 ✓	10,500.00	25.0	31,500.00
11006-Design Schem	184,100.00		36,820.00 ✓	36,820.00	20.0	147,280.00
11007-Prelim ROW Own	42,000.00		10,500.00 ✓	10,500.00	25.0	31,500.00
11009-Update Schemat	39,000.00				0.0	39,000.00
12001-EA Reports	153,000.00				0.0	153,000.00
12002-Pub Involment	36,000.00				0.0	36,000.00
12003-Pub Invlmnt He	36,000.00				0.0	36,000.00
12007-Arch & Hist	32,250.60				0.0	32,250.60
12008-Eng/Pub Mtgs	11,250.00				0.0	11,250.00
12009-Eng/Pub Hearin	36,000.00				0.0	36,000.00
12070-Arch & Hist SU	27,749.40				0.0	27,749.40
16101-Hydro Map	42,000.00		8,400.00 ✓	8,400.00 ✓	20.0	33,600.00
TOTALS:	681,350.00 ✓	0.00	66,220.00 ✓	66,220.00	9.7	615,130.00 ✓

ORIGINAL CONTRACT SUM \$ 681,350.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 681,350.00
 TOTAL COMPLETED TO DATE \$ 66,220.00
 LESS PREVIOUS INVOICES \$ 0.00

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 66,220.00 ✓





County of Hidalgo Precinct 4
Joseph Palacios Commissioner
1051 N. Doolittle Road
Edinburg Texas 78542-0337

NOTICE TO PROCEED

TO: L&G Consulting Engineers, Inc.
Attn: Jacinto Garza, President
2100 W. Exp. 83
Mercedes, TX 78570

PROJECT NAME: Hidalgo County Precinct No. 4 –FM 1925 from 1,500 ft. West of FM 2220 (Ware Road) to 10th Street

CONTRACT NO.: C-16-048-02-03

PO#: 739761

TOTAL AWARDED PROJECT AMOUNT: \$681,350.00

DATE: March 7, 2016

Gentlemen:

Let this serve as a formal notice to proceed for the scope of services as outlined in Work Authorization No. 1 Engineering Services required for the preparation of the environmental assessment, public involvement, schematic design and hydrologic design for the FM 1925 from 1,500 ft West of FM 2220 (Ware Road) to 10th Street.


This Work Authorization No. 1 was approved by Commissioner's Court on February 03, 2016 agenda item #AI-53107.

According to the terms of the contract, the work authorization shall terminate on February 2, 2021, as identified on Exhibit "C"- Work Schedule. Therefore, you are hereby notified to Commence Work by March 07, 2016.

ACCEPTANCE OF NOTICE

Receipt of the above NOTICE TO PROCEED is HEREBY ACKNOWLEDGED BY:

Engineer: L&G Consulting Engineers, Inc.

Signature: 

Name and Title: Robert Macheska, P.E., C.F.M., L&G Project Manager

