

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11325611
INVOICE DATE: 04/30/16

BILL TO: 93
Hidalgo County Pct. #2
300 W. Hall Acres, Suite G
Pharr, TX 78577

JOB: 150104
Regional Linear Park Project
WA#4 - PO#733503

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of April 2016.						
11003-Dsgn Schm Brid	53,999.89	48,599.90	2,700.00	51,299.90	95.0	2,699.99
11004-Dsgn Schm Tunn	72,003.82	64,803.44	3,600.19	68,403.63	95.0	3,600.19
11005-Pre Comp. Util	18,004.12	16,203.71	900.20	17,103.91	95.0	900.21
11006-Design Schem	105,645.20	95,080.68	5,282.26	100,362.94	95.0	5,282.26
11007-Prelim ROW Req	21,003.83	18,903.45	1,050.19	19,953.64	95.0	1,050.19
11009-Update Schem	30,002.69				0.0	30,002.69
12001-EA Reports	152,400.02	45,720.01	15,240.00	60,960.01	40.0	91,440.01
12002-Pub Invlmnt PM	20,396.14		4,079.23	4,079.23	20.0	16,316.91
12003-Pub Invlmnt PH	30,594.30				0.0	30,594.30
12007-Arch & Hist	24,997.15				0.0	24,997.15
12008-Eng/Pub Mtgs	31,504.08				0.0	31,504.08
12009-Eng/Pub Hearin	8,995.88				0.0	8,995.88
TOTALS:	569,547.12	289,311.19	32,852.07	322,163.26	56.6	247,383.86

ORIGINAL CONTRACT SUM \$ 569,547.12
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 569,547.12
TOTAL COMPLETED TO DATE \$ 322,163.26
LESS PREVIOUS INVOICES \$ 289,311.19


CURRENT PAYMENT DUE \$ 32,852.07


PROJECT MANAGER'S SIGNATURE

HIDALGO COUNTY
PRECINCT NO. 2
2016 MAY 2 PM 4 40

PO# 733503
6-1345-452-00-122-110-0-1740
Req# 286453
\$ 32,852.07

INVOICE RECEIVED BY: May ON 5/2/16
GOODS/SERVICES RECEIVED BY: Edwards ON 4/30/2016



May 2, 2016

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
 Hidalgo County Precinct No. 2
 300 West Hall Acres Rd
 Pharr, Texas 78589

RE: Work Authorization #4 on Regional Linear Park Project – Schematic Design, Environmental Assessment & Public Involvement

Job # 150104

P.O. # 733503

Dear Mr. Garza,

Attached for your review and approval is our invoice for the services rendered during the month of April 2016 on the subject referenced project.

The following is attached:

- L&G's Invoice #11325611

TASK		% COMPL
FC 11003 ~ Schematic Design for Linear Park Bridges at 2 Irrigation Crossings & 1 Drainage Ditch Crossing	L&G	95.0%
Update – L&G has continued modeling general bridge crossing locations and parameters and checked for compliance with AASHTO Guide for Bicycle Facilities (2012) and AASHTO Green Book.		
FC 11004 ~ Schematic Design for Linear Park Tunnel Crossings at 4 Roadway Crossings to be Approved by County & TxDOT	L&G	95.0%
Update – L&G has continued modeling general tunnel crossing locations and parameters and checked for compliance with AASHTO Guide for Bicycle Facilities (2012) and AASHTO Green Book.		
FC 11005 ~ Preliminary Compensable Utilities Identification on Schematic	L&G	95.0%
Update – L&G has continued research of utility conflicts along the TPA and is processing information to determine if any crossings are compensable. Gas lines have been researched through TRRC. GIS databases of utilities requested from Cities (City of Pharr & City of San Juan provided, City of McAllen pending).		
FC 11006 ~ Schematic for Linear Park (Plan & Profile)	L&G	95.0%
Update – L&G has continued working on the finalization of the overall general plan details associated with the project and illustrated TPA w/ details on a Project Schematic Layout. In addition, L&G has begun researching and consolidating LIDAR		

for profile generation of the TPA. L&G has also reviewed Project Design Controls from the AASHTO Guide for Bicycle Facilities (2012) and AASHTO Green Book.		
FC 11007 ~ Office Surveys for Schematic (Prel. Ownership Identification and Property Rights)	L&G	95.0%
Update – L&G has continued working on delineating surveyor, Carson Map and Appraisal District info within the vicinity of the TPA. L&G continues to process info provided by surveyors from other WA to fill in gaps.		
FC 11009 ~ Update Schematic Based on Comments Provided by TxDOT/FHWA for Schematic and EA Update w/ FHWA	L&G	0.0%
No Update – Task Not Started		
FC 12001 ~ Environmental Document with TxDOT	L&G	40.0%
Update- L&G submitted the signed scoping document and scope development tool packets to TxDOT on 4/15/16. L&G continues to prepare the technical reports.		
FC 12002 ~ Public Involvement for the Project with Stakeholders and 1 Public Meeting	L&G	20.0%
Update- L&G has begun drafting the notices, presentation, and handouts for the public meeting. An address list of property owners, local officials, and interested parties has been created.		
FC 12003 ~ Public Involvement for 1 Public Hearing	L&G	0.0%
No Update – Task Not Started		
FC 12007 ~ Archeological and Historical Research	L&G	0.0%
No Update – Task Not Started		
FC 12008 ~ Engineering Technical Support at Public Meeting with Layouts, etc.	L&G	0.0%
No Update – Task Not Started		
FC 12009 ~ Engineering Technical Support at Public Hearing with Layouts, etc.	L&G	0.0%
No Update – Task Not Started		

Should you have any questions regarding this submittal or would like clarification on any aspect of the project, please do not hesitate to call me at (956) 585-1909.

Sincerely,

David Saenz, P.E., C.F.M.
 Project Manager
 L&G Engineering



Purchase Order COUNTY OF HIDALGO

PO# 733503

DATE: 10/21/15

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 280046

REQ: 00286453

PHONE: (956)565-9813

FAX: (956)565-6746

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

L & G CONSULTING ENGINEERS, INC.
2100 W. EXPRESSWAY 83
MERCEDES TX 78570

CONTACT:

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-15-046-03-03

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-15-046-03-03 EXPIRES 12/31/2019 PCT 2 REGIONAL LINEAR PARK PROJECT ENGINEERING SERVICES		
		ICA W/ PHARR, SAN JUAN, & MCALLEN APPROVED BY CC 10/13/15 AI#51683		
1.00	LOT	CC WORK AUTHORIZATION NO. 4 - TO PROVIDE ENVIRONMENTAL ASSESSMENT, PUBLIC INVOLVEMENT, AND SCHEMATIC DESIGN FOR THE PCT 2 REGIONAL LINEAR PARK	569,547.12	569,547.12
		TOTAL:		569,547.12
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
	 For Hidalgo County use only		
		5-1345-452-00-122-110-0-740	569,547.12	

HIDALGO COUNTY
PRECINCT NO. 2

2015 OCT 23 PM 12 35

SCANNED
10/23/15

Authorized by:

Martha L. Salazar