

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11325608**  
**INVOICE DATE: 04/30/16**

**BILL TO: 93**

Hidalgo County Pct. #2  
 300 W. Hall Acres, Suite G  
 Pharr, TX 78577

**JOB: 151101**

Cesar Chavez Road Project  
 WA#1 - PO#732294

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of April 2016.						
1201-TxDOT Program	80,030.00	76,028.50	4,001.50	80,030.00	100.0	
11005-Pre Comp Util	54,003.64	43,202.91		43,202.91	80.0	10,800.73
11006-Design Schem	49,506.86	34,654.80	4,950.69	39,605.49	80.0	9,901.37
11007-Prelim ROW Req	57,029.68	45,623.74		45,623.74	80.0	11,405.94
11008-Schm Rdwy TxDO	225,159.12	157,611.38	22,515.92	180,127.30	80.0	45,031.82
11009-Update Schem	58,005.14				0.0	58,005.14
12002-Pub Invt (PM)	41,627.68				0.0	41,627.68
12003-Pub Invt (PH)	41,627.68				0.0	41,627.68
12006-Env. Doc TxDOT	174,851.96	52,455.59		52,455.59	30.0	122,396.37
12007-Arch & Hist	65,008.52				0.0	65,008.52
12008-Eng/Pub Mtgs	56,431.72	11,286.34		11,286.34	20.0	45,145.38
12009-Eng/Pub Hearin	22,505.04				0.0	22,505.04
15006-Field Surveys	3,228.38	2,259.87		2,259.87	70.0	968.51
15060-Field Survey	131,200.00	61,987.39		61,987.39	47.2	69,212.61
16101-Hydro Map	91,001.66	63,701.16	9,100.17	72,801.33	80.0	18,200.33
<b>TOTALS:</b>	<b>1,151,217.08</b>	<b>548,811.68</b>	<b>40,568.28</b>	<b>589,379.96</b>	<b>51.2</b>	<b>561,837.12</b>

PO # 732294  
6-1200-431-00-122-117-0-721  
 Req # 284176

#10,547.75

ORIGINAL CONTRACT SUM \$ 1,151,217.08  
 CHANGE BY CHANGE ORDER \$ 0.00  
 CONTRACT SUM TO DATE \$ 1,151,217.08  
 TOTAL COMPLETED TO DATE \$ 589,379.96  
 LESS PREVIOUS INVOICES \$ 548,811.68

CURRENT PAYMENT DUE \$ 40,568.28


PROJECT MANAGER'S SIGNATURE

HIDALGO COUNTY  
 PRECINCT #2  
 PH 42  
 2016 MAY 2

INVOICE RECEIVED BY: May ON 5/2/14

GOODS/SERVICES RECEIVED BY: Eduardo Cantor ON 4/1-4/30/2016

#30,020.53  
 PO # 732294  
6-1200-431-00-122-117-0-841  
 Req # 284176



May 2, 2016

Mr. Armando Garza, Jr., Chief Administrator  
**Attn: Ms. Erika Zamora, Director of Administrative Operations**  
 Hidalgo County Precinct No. 2  
 300 West Hall Acres Rd  
 Pharr, Texas 78589

**RE: Cesar Chavez Road Project - Work Authorization No. 1**  
**Limits: Business 83 to E. Nolana Loop**  
**PO#732294 - L&G Project#151101**

Dear Mr. Garza,

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of April 2016.

- L & G's Invoice
- Exhibit C – Work Schedule

**Work Authorization #1**

TASK		% Complete
<b>FC 10201 ~ HCMPO/TxDOT COORDINATION FOR TxDOT PROJECT REVIEW UNDER NEW PROGRAMMING AUTHORITY</b>		
<b>UPDATED:</b> TxDOT has assigned project personnel to review the documents needed for project development. As such, L&G held a Pre-DCC meeting with TxDOT to discuss project development. This task is complete.	<b>L&amp;G</b>	<b>100%</b>
<b>FC 11005 ~ PRELIMINARY COMPENSABLE UTILITY IDENTIFICATION ON SCHEMATIC</b>		
<b>NO UPDATE:</b> L&G has placed all of the utility data on the schematic and continues to wait for the public meeting to finalize.	<b>L&amp;G</b>	<b>80%</b>
<b>FC 11006 ~ SCHEMATIC DESIGN FOR OUTFALL</b>		
<b>UPDATED:</b> TxDOT assigned a PM to the project and therefore L&G held a pre-DCC meeting with TxDOT on April 25, 2016 to go over the technical aspects of the Schematic. L&G submitted the schematic for their final review prior to the DCC and eventual Public Meeting.	<b>L&amp;G</b>	<b>80%</b>
<b>FC 11007 ~ OFFICE SURVEYS FOR SCHEMATICS (Prel. Ownership Identification and Property Rights)</b>		
<b>NO UPDATE:</b> L&G has performed all of the office surveys required to complete the schematic development. We are only lacking a few utility system maps to complete this work.	<b>L&amp;G</b>	<b>80%</b>
<b>FC 11008 ~ SCHEMATIC FOR ROADWAY (TxDOT/FHWA)</b>		
<b>UPDATED:</b> TxDOT assigned a PM to the project and therefore L&G held a pre-DCC meeting with TxDOT on April 25, 2016 to go over the technical aspects of the Schematic. L&G submitted the schematic for their final review prior to the DCC and eventual Public Meeting.	<b>L&amp;G</b>	<b>80%</b>

<b>FC 11009 ~ UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT/FHWA</b>		
NO UPDATE: This task has not started.	L&G	0%
<b>FC 12002 ~ PUBLIC INVOLVMENT FOR THE PROJECT WITH STAKEHOLDERS AND 1 PUBLIC MEETING</b>		
NO UPDATE: This task has not started.	L&G	0%
<b>FC 12003 ~ PUBLIC INVOLVMENT FOR 1 PUBLIC HEARING</b>		
NO UPDATE: This task has not started.	L&G	0%
<b>FC 12006 ~ ENVIRONMENTAL DOCUMENT FOR TxDOT/FHWA</b>		
NO UPDATE: L&G has begun preparation of the public involvement items, including property owner addresses and verifications.	L&G	30%
<b>FC 12007 ~ ARCHEOLOGICAL AND HISTORICAL RESEARCH</b>		
NO UPDATE: This task has not started.	L&G	0%
<b>FC 12008 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS, Etc.</b>		
NO UPDATE: L&G continues to develop the layouts for the upcoming public meeting.	L&G	20%
<b>FC 12009 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC HEARINGS WITH LAYOUTS, Etc.</b>		
NO UPDATE: This task has not started.	L&G	0%
<b>FC 15006 ~ COORDINATE WITH SURVEYOR TO ENSURE ADEQUATE INFORMATION FOR DELIVERABLE</b>		
NO UPDATE: L&G has met with the surveyor to coordinate their work effort and has developed a plan for BM placements.	L&G	70%
<b>FC 15060 ~ FIELD SURVEY FOR DESIGN &amp; CONSTRUCTION /SUB</b>		
NO UPDATE: QHA continues to work on the topographic survey, the cross sections and 3D files.	QHA	47.2%
<b>FC 16101 ~ HYDROLOGIC MAP FOR OUTFALL DITCH (HCDD#1)</b>		
UPDATED: TxDOT has assigned a PM to the project and therefore L&G held a Pre-DCC meeting with TxDOT on April 25, 2016 in which we presented the outfalls for the project and the Hydrologic data. We will finalize the map in preparation for the upcoming DCC and eventual Public Meeting.	L&G	80%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E., CFM  
Project Manager