

**Requisition**

Req # 00289743

PO # 736559

Date: 01/05/16

Bill To: x  
x

Vendor: 280046  
L & G CONSULTING ENGINEERS, INC.  
2100 W. EXPRESSWAY 83  
MERCEDDES TX 78570  
FAX (956)565-6746

Ship To: HIDALGO CO. PCT 4  
1051 N. DOOLITTLE  
EDINBURG TX 78542


Contact: VDavis  
956-383-3112

Contract No: C-13-178-08-20

Special Instructions:  
Pct. # 40

QUANTITY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
1.00	LOT	C-13-178-08-20 Approved CC 12/01/15 AI- 52355 DO NOT DUPLICATE ORDER		
1.00		CC Work Authorization No. 2 for "Job Specific Project"- Engineering Services required for Right-of-Way Acquisition, Compensable Utility Management Oversight for the FM 2220 (Ware Road) project from Mile 3 N (FM 1924) to Mile 5 N (FM 676) within Hidalgo County Pct. 4. 03/03/16 LIQUIDATE P.O. MONIES TO BE TRANSFERRED TO OBJ 841 B#000639 ERC	1,067,000.00	1,067,000.00
		Account No	Encumbrance	.00
		6-1315-431-00-124-135-0-710	1,067,000.00	
			Freight	.00
			Total	1,067,000.00

Authorized By: \_\_\_\_\_



# L&G Engineering

November 1, 2016 **Transportation Consultants**

Commissioner Joseph Palacios  
 Hidalgo County Precinct 4  
 1051 N. Doolittle Rd  
 Edinburg, TX 78542

**RE: FM 2220 (Ware Road) Project - Work Authorization No. 2**  
**Limits: Mile 3 to Mile 5**  
**PO#736559 - L&G Project#150902**

Dear Commissioner Palacios:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of October 2016.

- L & G's Invoice
- Exhibit C – Work Schedule

**Work Authorization #2**

<b>FC 60001 ~ ROW ACQUISITION ADMINISTRATION</b>		<b>% Complete</b>
<ul style="list-style-type: none"> <li>• Project presence has been established at 900 S. Stewart Road in Mission, Texas 78572 @ L&amp;G Engineering-Transportation Consulting Engineers Right of Way Office. The office is open during normal County and State work hours with available personnel to answer questions about the project.</li> <li>• Project files have been created and are maintained in the office. Personnel are available on a daily basis for project meetings and determined by the County. Initial property owner list has been developed. Have negotiated title commitments and title insurance with a local, reputable title company who is available to begin work when needed.</li> <li>• Informational letters have now been mailed to property owners.</li> <li>• The ROW map has been submitted and approved by TXDOT.</li> <li>• Project meetings with TXDOT have been held.</li> <li>• L&amp;G continues to coordinate with Appraiser and Review Appraiser for timely submission of appraisals and appraisal reviews. <b>No Update</b></li> </ul>	<b>L&amp;G</b>	<b>90%</b> ✓
<b>FC 60002 ~ TITLE SERVICES</b>		
This task is complete.	<b>L&amp;G</b>	<b>100%</b> ✓
<b>FC 60003 ~ APPRAISAL SERVICES</b>		
<b>No Update:</b> Leonel Garza, Jr. & Associates has been contracted for appraisal services. L&G has now been provided with an appraisal report for parcel 3.	<b>L&amp;G</b>	<b>98.3%</b> ✓

in

<b>FC 60004 ~ APPRAISAL REVIEW</b>		
No Update: HLH Appraisal Services has been contracted for appraisal review services. We are now in receipt of reviews for the following parcels 3, 7, 11, 13, 21, 37, 38, 39, 40 and 56.	L&G	98.3% ✓
<b>FC 60005 ~ PARCEL NEGOTIATION</b>		
L&G continues in obtaining signed deeds with property owners. We have signed deeds for the following parcels 5, 18, 21, 24, 33, 44, 49 and 56.	L&G	89.3% †
<b>FC 60006 ~ CLOSING SERVICES</b>		
L&G continues with payment to owners and have acquired recorded deeds for the following parcels 4, 9, 13, 19, 34, 35, 50 and 60.	L&G	31.7% †
<b>FC 60007 ~ RELOCATION</b>		
Relocation assistance has now been offered to the following parcels 16, 21 and 32. 90 Day letters have been issued and coordination with displacees for parcel 21 are ongoing. We are actively working with realtors in the McAllen area to provide housing to displacees on Parcel 21. Housing inspections are being conducted in order to prepare residential property evaluations and a replacement housing development which will need an approval by TXDOT. Replacement Housing Supplement is currently being developed in coordination with TXDOT.	L&G	100% †
<b>FC 60030 ~ APPRAISAL SERVICES / SUB</b>		
No Update: L&G has now been provided with appraisal report for parcel 3.	LEONEL	98.3% ✓
<b>FC 60040 ~ APPRAISAL REVIEW / SUB</b>		
No Update: L&G has now been provided with review reports for the following parcels 3, 7, 11, 13, 21, 37, 38, 39, 40 and 56.	HLH	98.3% ✓
<b>FC 60101 ~ COMPENSABLE UTILITY MANAGEMENT</b>		
L&G continues with attending and participating in TxDOT Utility meetings for this project. L&G Staff have attended meetings with McAllen PUB at City Hall. JUAA has been prepared for PUB to ensure continuation of compensable interest within parcel 2 after road completion.	L&G	85% †

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

  
 Luana M. Gonzalez  
 ROW Administrator

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11325973**  
**INVOICE DATE: 10/31/16**

**BILL TO: 84**  
 Hidalgo County Pct #4  
 c/o Commission Joseph Palacios  
 1051 N. Doolittle Rd.  
 Edinburg, TX 78541

**JOB: 150902**  
 FM 2220 (Ware Road) Project  
 WA#2-Limits: Mile 3 to Mile 5  
 PO#736559

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of October 2016.						
60001-Row Acq. Admin	339,000.00	305,100.00		305,100.00	90.0	33,900.00
60002-Title Services	36,000.00	36,000.00		36,000.00	100.0	
60003-Appraisal Serv	30,000.00	29,500.00		29,500.00	98.3	500.00
60004-Appraisal Revi	21,000.00	20,650.00		20,650.00	98.3	350.00
60005-Parcel Negotia	210,000.00	182,000.00	5,600.00	187,600.00	89.3	22,400.00
60006-Closing Servic	12,000.00	2,200.00	1,600.00	3,800.00	31.7	8,200.00
60007-Relocation	17,000.00	10,000.00	7,000.00	17,000.00	100.0	
60030-Aprsal Srv/SUB	135,000.00	132,750.00		132,750.00	98.3	2,250.00
60040-Aprsal Rvw/SUB	27,000.00	26,550.00		26,550.00	98.3	450.00
60101-Comp Utly Mgmt	240,000.00	180,000.00	24,000.00	204,000.00	85.0	36,000.00
<b>TOTALS:</b>	<b>1,067,000.00</b>	<b>924,750.00</b>	<b>38,200.00</b>	<b>962,950.00</b>	<b>90.2</b>	<b>104,050.00</b>

ORIGINAL CONTRACT SUM \$ 1,067,000.00  
 CHANGE BY CHANGE ORDER \$ 0.00  
 CONTRACT SUM TO DATE \$ 1,067,000.00  
 TOTAL COMPLETED TO DATE \$ 962,950.00  
 LESS PREVIOUS INVOICES \$ 924,750.00

CURRENT PAYMENT DUE \$ 38,200.00

  
 PROJECT MANAGER'S SIGNATURE

