



L&G Engineering

December 1, 2016 **Transportation Consultants**

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

**RE: Mile 5 Project (From Taylor Rd. to FM 2220 (Ware Rd.))
PO#740893 - L&G Project#160201**

Dear Commissioner Palacios:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of November 2016.

- L & G's Invoice
- Exhibit C – Work Schedule

Work Authorization #1

FC 11002 ~ SCHEMATIC FOR ROADWAY		% Complete
The schematic has been submitted to TxDOT for their review and concurrence on the alignment. A scoping meeting was held and at that meeting a second schematic and hydrologic map was submitted to TxDOT for their review and concurrence to proceed to show the schematic at the public meeting.	L&G	70% *
FC 11004 ~ SCHEMATIC DESIGN FOR 3-8x8 SIPHON w/48" STEEL PIPE BYPASS		
The conceptual schematic of the irrigation canal crossings has been updated. Due to scheduling conflicts a meeting with the irrigation district to discuss the modification to the existing Siphon was not held. We will be scheduling a meeting this month with the irrigation district. Several attempts have been made to set up a meeting with the irrigation district, but we have been unable to get the irrigation district to agree on a meeting time. We will continue to try to schedule a meeting to discuss the project with the irrigation district.	L&G	20%
FC 11005 ~ PRELIMINARY COMPENSABLE UTILITY IDENTIFICATION ON SCHEMATIC		
Follow up phone calls were made to some of the utilities located out in the field. We continue to make contact with additional utility companies to determine if they are compensable and label them on the schematic.	L&G	75% †

W

FC 11007 ~ OFFICE SURVEYS FOR SCHEMATICS (Prel. Ownership Identification and Property Rights)		
This task is complete.	L&G	100%
FC 11009 ~ UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT/FHWA & THE CITY OF MCALLEN		
Schematic was submitted to TxDOT for their review and concurrence. The City of McAllen, TxDOT, Pct.#4 were present at the TxDOT meeting where the schematic to be presented at the Public Meeting was displayed. Comments were made and incorporated by L&G. No update/no Invoice	L&G	30%
FC 12001 ~ ENVIRONMENTAL ASSESSMENT WITH TxDOT		
L&G scheduled and held a scoping meeting with TxDOT for 11/9/16. The signed scoping document and scope development form have been submitted to TxDOT for their signature. L&G is drafting the technical reports.	L&G	40% †
FC 12002 ~ PUBLIC INVOLVEMENT WITH STAKEHOLDERS AND 1 PUBLIC MEETING		
L&G has coordinated with TxDOT to set a public meeting date. L&G has begun drafting the public meeting notices and creating a mailing list of adjacent property owners.	L&G	30%
FC 12003 ~ PUBLIC INVOLVEMENT TO ADDRESS PUBLIC HEARING		
This task has not begun.	L&G	0%
FC 12007 ~ ARCHEOLOGICAL AND HISTORICAL RESEARCH		
L&G has submitted the fact sheet, shapefiles, draft schematic, and typical sections to the Sub for project initiation.	L&G	10%
FC 12008 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS		
L&G has presented and provided a copy of the schematic to Pct#4, McAllen, and TxDOT for the January 2017 Public Meeting. No update/no Invoice	L&G	20%

FC 12009 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC HEARINGS WITH LAYOUTS		
This task has not begun.	L&G	0%
FC 12070 ~ ARCHEOLOGICAL AND HISTORICAL RESEARCH /SUB		
This task has not begun.	AmaTerra	0%
FC 16101 ~ HYDROLOGICAL MAP FOR 1 DITCH & IRRIGATION STRUCTURE		
The Preliminary Hydrologic Map has been submitted to TxDOT for their review and concurrence to show at the public meeting. Additional drainage information is being added to the hydrologic map and will be resubmitted to TxDOT for their review and concurrence.	L&G	70%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Armando J. Sandoval, P.E.
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11326033
INVOICE DATE: 11/30/16

BILL TO: 84
Hidalgo County Pct #4
c/o Commission Joseph Palacios
1051 N. Doolittle Rd.
Edinburg, TX 78541

JOB: 160201
Mile 5 Project WA#1
From: Taylor Rd to FM 2220
PO#740893

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of November 2016.						
11002-Schm for Rdwy	85,600.00	51,360.00	8,560.00	59,920.00	70.0	25,680.00
11004-Schm for Siphon	90,000.00	18,000.00		18,000.00	20.0	72,000.00
11005-Pre Comp Utilt	54,000.00	29,700.00	10,800.00	40,500.00	75.0	13,500.00
11007-Office Srvy	42,000.00	42,000.00		42,000.00	100.0	
11009-Schm TxDOT/Cty	30,000.00	9,000.00		9,000.00	30.0	21,000.00
12001-EA Reports	97,920.00	29,376.00	9,792.00	39,168.00	40.0	58,752.00
12002-Pub Invt (PM)	57,600.00	17,280.00		17,280.00	30.0	40,320.00
12003-Pub Invt (PH)	36,000.00				0.0	36,000.00
12007-Arch & Hist	19,036.00	1,903.60		1,903.60	10.0	17,132.40
12008-Eng/Pub Mtgs	33,750.00	6,750.00		6,750.00	20.0	27,000.00
12009-Eng/Pub Hearin	36,000.00				0.0	36,000.00
12070-Arch & Hist/SU	5,964.00				0.0	5,964.00
16101-Hydro Map	84,000.00	50,400.00	8,400.00	58,800.00	70.0	25,200.00
TOTALS:	671,870.00	255,769.60	37,552.00	293,321.60	43.7	378,548.40

ORIGINAL CONTRACT SUM \$ 671,870.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 671,870.00
TOTAL COMPLETED TO DATE \$ 293,321.60
LESS PREVIOUS INVOICES \$ 255,769.60

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 37,552.00

INVOICE RECEIVED BY: Tish Perry ON 12/1/16
GOODS/SERVICES RECEIVED BY: _____ ON _____

6-1347-431-00-124-169-0-721
6-1347-431-00-124-169-0-841
PCT# 342
REQ# 294467
PO# 740893

