



December 1, 2016

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

**RE: FM 1925 - Work Authorization No. 1 - Limits: 1,500 Ft. W of FM 2220 to 10th St.
PO#739761 - L&G Project#152101**

Dear Commissioner Palacios:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of November 2016.

- L & G's Invoice
- Exhibit C – Work Schedule

Work Authorization #1

TASK		% COMPL
FC 11005 – Preliminary Compensable Utilities Identification on Schematic for Approval by TxDOT/FHWA		
UPDATED: L&G has identified the utilities present on the schematic from our database. We have placed the utility on the schematic and have begun preliminary discussions with each utility regarding property rights.	L&G	80%
FC 11006 – Schematic (Roadway & Outfall)		
UPDATED: L&G has developed the preliminary schematic in preparation for an upcoming public meeting. We are waiting for TxDOT's traffic analysis to justify the 6-lane section, as such we have met with TxDOT and have provided turning movement layouts for their coordination with TP&P in receiving the traffic analysis. In addition, TxDOT requested the full schematic with the turning movements incorporated on all major intersections. We have provided this and are now the awaiting final numbers. TxDOT has also requested a matrix for a 120' and 150' section to be analyzed. We are preparing the full 150' section along with the corresponding matrix.	L&G	80%
FC 11007 – Office Surveys for Schematic (Preliminary Ownership Identification and Property Rights)		
NO UPDATE: This task is complete.	L&G	100%
FC 11009 – Update Schematic based on FIELD SURVEYS and ROW Map as provided by City of McAllen and comments as provide by TxDOT/County for schematic and EA update w/ FHWA		
NO UPDATE: This task has not started.	L&G	0%
FC 12001 – Environmental Assessment with TxDOT		
NO UPDATE: This task has not started.	L&G	0%

FC 12002 – Public Involvement with stakeholders and 1 Public Meeting		
NO UPDATE: This task has not started.	L&G	0%
FC 12003 – Engineering Technical Support to address Public Hearing		
NO UPDATE: This task has not started.	L&G	0%
FC 12007 – Archeological & Historical Research		
NO UPDATE: This task has not started.	L&G	0%
FC 12008 – Engineering Tech Support at Public Mtgs with Layouts etc		
NO UPDATE: This task has not started.	L&G	0%
FC 12009 – Engineering Technical Support to address Public Hearing		
NO UPDATE: This task has not started.	L&G	0%
FC 12070 – Archeological and Historical Research / SUB		
NO UPDATE: This task has not started.	AmaTerra	0%
FC 16101 – Hydrologic Map		
UPDATED: L&G has developed a preliminary Hydrologic Map identifying the watershed areas contributing to the project. We continue to develop the Hydrologic Map in preparation for an upcoming public meeting.	L&G	80%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

Robert Macheska, P.E., CFM
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11326040
INVOICE DATE: 11/30/16

BILL TO: 84
Hidalgo County Pct #4
c/o Commission Joseph Palacios
1051 N. Doolittle Rd.
Edinburg, TX 78541

JOB: 152101
FM 1925 WA#1
1,500 Ft. W of FM 2220 to 10th
PO#7397601

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of November 2016.						
11005-Prelim Comp Ut	42,000.00	31,500.00	2,100.00	33,600.00	80.0	8,400.00
11006-Design Schem	184,100.00	138,075.00	9,205.00	147,280.00	80.0	36,820.00
11007-Prelim ROW Own	42,000.00	42,000.00		42,000.00	100.0	
11009-Update Schemat	39,000.00				0.0	39,000.00
12001-EA Reports	153,000.00				0.0	153,000.00
12002-Pub Involvement	36,000.00				0.0	36,000.00
12003-Pub Invlmnt He	36,000.00				0.0	36,000.00
12007-Arch & Hist	32,250.60				0.0	32,250.60
12008-Eng/Pub Mtgs	11,250.00				0.0	11,250.00
12009-Eng/Pub Hearin	36,000.00				0.0	36,000.00
12070-Arch & Hist SU	27,749.40				0.0	27,749.40
16101-Hydro Map	42,000.00	31,500.00	2,100.00	33,600.00	80.0	8,400.00
TOTALS:	681,350.00	243,075.00	13,405.00	256,480.00	37.6	424,870.00

ORIGINAL CONTRACT SUM \$ 681,350.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 681,350.00
TOTAL COMPLETED TO DATE \$ 256,480.00
LESS PREVIOUS INVOICES \$ 243,075.00

CURRENT PAYMENT DUE \$ 13,405.00


PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY:
Rich Pig ON 12/1/16
GOODS SERVICES RECEIVED BY:
ON _____

6-1347-431-00-124-168-0-721
PCT# 142 841
RFQ# 291709
PJ# 739761

