

Project	2012-1118-03	Dicker Road PS&E			Invoice	20162927
Public Involvement (TEDSI)	15,886.00	100.00	15,886.00	15,886.00	0.00	
Public Involvement (RABA)	29,114.00	100.00	29,114.00	29,114.00	0.00	
Project Management (TEDSI)	21,336.00	80.00	17,068.80	4,267.20	12,801.60	
Right of Way Survey (ROW Survey)	5,095.00	100.00	5,095.00	5,095.00	0.00	
Field Survey (ROW Survey)	18,547.00	100.00	18,547.00	17,969.00	578.00	
Subsurface Utility (ROW Survey)	54,900.00	100.00	54,900.00	41,176.00	13,724.00	
Utility Coordination (TEDSI)	28,042.00	50.00	14,021.00	1,402.10	12,618.90	
Traffic Control Plan (TEDSI)	10,704.00	90.00	9,633.60	0.00	9,633.60	
Roadway Detail (TEDSI)	26,519.00	90.00	23,867.10	0.00	23,867.10	
Drainage Detail (TEDSI)	10,104.00	90.00	9,093.60	0.00	9,093.60	
Traffic Items (TEDSI)	10,029.00	90.00	9,026.10	0.00	9,026.10	
Cross Sections (TEDSI)	4,460.00	90.00	4,014.00	0.00	4,014.00	
Site Assessment (RABA)	13,900.00	100.00	13,900.00	13,900.00	0.00	
Total Fee	1,237,281.00		1,172,003.95	1,036,339.80	135,664.15	
				Total Fee		135,664.15

Billing Summary

	Current	Prior	To-Date
Total Billings	135,664.15	1,036,339.80	1,172,003.95
Total Fee			1,237,281.00
Remaining Fee			65,277.05

Total this Invoice \$135,664.15

PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group, Inc.
738 Highway 6 South, Suite 430
Houston, Texas 77079

Authorized By: for:  Date: 12/27/2016
 Craig F. Stong, P.E.
 Project Manager

PO # 701988
6-1315-431-00-122-062-0-121
 Req # 246219

INVOICE RECEIVED BY:
Elizabeth Casas ON 12/28/16
 GOODS/SERVICES RECEIVED BY:
Eduardo Cantu ON 9/1-12/31/2016



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers
 1201 East Expressway 83 + Mission, Texas 78572
 Tel: (956) 424-7898
 Fax: (956) 424-7022

December 27, 2016
 Project No: 2012-1118-03
 Invoice No: 20162929

Mr. Raul Silguero, Jr.
 Hidalgo County Precinct No. 2
 300 West Hall Acres
 Suite G
 Pharr, TX 78577

Project 2012-1118-03 Dicker Road PS&E

Contract No. C-12-119-07-31
P. O. Number 701988
Account No. 3-1315-431-00-122-062-0-841
Requisition No. 246219
Work Authorization No. 3

Professional Services from September 01, 2016 to December 31, 2016

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
General Management (TEDSI)	33,120.00	95.00	31,464.00	29,808.00	1,656.00
Utility Coordination (TEDSI)	69,080.00	95.00	65,626.00	62,172.00	3,454.00
General PS&E (TEDSI)	83,250.00	95.00	79,087.50	74,925.00	4,162.50
Traffic Control Plan (TEDSI)	81,060.00	95.00	77,007.00	72,954.00	4,053.00
Roadway Detail (TEDSI)	168,935.00	95.00	160,488.25	152,041.50	8,446.75
Drainage Detail (TEDSI)	54,710.00	95.00	51,974.50	49,239.00	2,735.50
Signing, Pav Mrk & Traffic Sig (TEDSI)	121,805.00	95.00	115,714.75	109,624.50	6,090.25
EPIC & SW3P (TEDSI)	31,785.00	95.00	30,195.75	28,606.50	1,589.25
Bridge Design (TEDSI)	105,920.00	95.00	100,624.00	95,328.00	5,296.00
Project Direct Cost (TEDSI)	30,000.00	95.00	28,500.00	27,500.00	1,000.00
Stakeholder Meeting (TEDSI)	36,480.00	95.00	34,656.00	32,832.00	1,824.00
Environmental Doc (TEDSI)	24,128.70	100.00	24,128.70	24,128.70	0.00
Environmental Doc (RABA)	120,643.50	100.00	120,643.50	120,643.50	0.00
Environmental Doc (TEDSI) Reserve	2,364.80	100.00	2,364.80	2,364.80	0.00
Environmental Doc (RABA) Reserve	25,363.00	100.00	25,363.00	25,363.00	0.00

**TEDSI INFRASTRUCTURE GROUP****TEDSI**

Consulting Engineers
 1201 E. Expressway 83 ♦ Mission, Texas 78572
 (956) 424-7898

Project Progress Report

TO: Hidalgo County Precinct No. 2

 DATE:
 December 27, 2017

FROM: Mr. Craig F. Stong, P.E., Project Manager

 TEDSI PROJECT NO.:
 2012-1118-03

REFERENCE: Dicker Road: PS&E

Progress Report for Invoice No. 20162929 September 01, 2016 through December 31, 2016 Invoice

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
General Management	95%	TEDSI	Coordinate with the client and subs for this project is ongoing.
Utility Coordination	95%	TEDSI	Utility Follow-up 95% Letters sent.
General PS&E	95%	TEDSI	Cordination meeting with HCIWD No 3 held.
Traffic Control Plan	95%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014.
Roadway Detail	95%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014.
Drainage Detail	95%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014.
Signing, Pav Mrk & Traffic Sig	95%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014.
EPIC & SW3P	95%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014
Bridge Design	95%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014.
Project Direct Cost	95%	TEDSI	New Standards added. 95% Submittal Plans to TxDOT on 12/16/2016 for review
Stakeholder Meeting	95%	TEDSI	All comments addressed and 90% submittal made to Pct 2 and TxDOT on 12/19/2014.
Environmental Doc	100%	TEDSI/ RABA	Construction Estimate updated (bid items and unit prices as pr latest TxDOT). TEDSI has coordinated with local stakeholders and Irrigation District.
Environmental Doc Reserve	100%	TEDSI	Coordination meeting held at the HCID No 2 and HCIWD No 3.
Environmental Doc Reserve	100%	RABA	Draft Environmental Document has been approved and permission for further action granted. FONSI obtained.
Public Involvement	100%	TEDSI	Draft Environmental Document has been approved and permission for further action granted. Affording and Oportunity for Public Hearing has been held. Coordinating with TxDOT on continuing to process the document for final environmental clearance.
Public Involvement	100%	RABA	Environmental Document has been approved and permission for further action granted. Affording and Oportunity for Public Hearing has been held. Finding of No Significant Impact (FONSI) granted by TxDOT on January 25, 2016.

Project Management	80%	TEDSI	Coordinate with the client and subs for this project is ongoing.
Right of Way Survey	100%	ROW Survey	Parcel No 1 Metes and Bound done.
Field Survey	100%	ROW Survey	ROW Survey done
Subsurface Utility	100%	ROW Survey	Test Hole completed, DCP Midstream gas company did not allow the Test Holes in their line. One Meeting with HCID No 2 held, One meeting with HCIWD No 3 held, SUE information collected depicted in new U&D plans.
Utility Coordination	50%	TEDSI	Plans updated as per new Topo and SUE information collected. Submitted to TxDOT 12/16/2016 for review.
Traffic Control Plan	90%	TEDSI	Plans updated as per new Topo and SUE information collected. Submitted to TxDOT 12/16/2016 for review.
Roadway Detail	90%	TEDSI	Plans updated as per new Topo and SUE information collected. Drainage Standards updated as per new TxDOT drainage policies. Submitted to TxDOT 12/16/2016 for review.
Drainage Detail	90%	TEDSI	Plans updated as per new Topo and SUE information collected. Submitted to TxDOT 12/16/2016 for review.
Traffic Items	90%	TEDSI	Plans updated as per new Topo and SUE information collected. Submitted to TxDOT 12/16/2016 for review.
Cross Sections	90%	TEDSI	Plans updated as per new Topo and SUE information collected. Submitted to TxDOT 12/16/2016 for review.
Site Assessment	100%	RABA	Final Document Done, submitted to the PC # 2 and TxDOT.



TEDSI INFRASTRUCTURE GROUP



738 Highway 6 South ♦ Suite 430 ♦ Houston, Texas 77079
Tel: (832) 619-1000
Fax: (832) 619-1018

Consulting Engineers

Letter of Transmittal

TO: Armando Garza, Jr. Chief Administrator- Hidalgo County Precinct No 2 300 West Hall Acres, Suite G Pharr, TX 78589	DATE: December 16, 2016
---	----------------------------

REF.: Dicker Road 95 % Submittal for Review	TEDSI PROJECT NO.: 2012-1118-03
--	------------------------------------

TRANSMITTED:		
<input checked="" type="checkbox"/> For Your Use	<input type="checkbox"/> Please comment	<input type="checkbox"/> Approved as Noted
<input type="checkbox"/> As Requested	<input type="checkbox"/> Reply ASAP	<input type="checkbox"/> As Noted Below

VIA:		
<input type="checkbox"/> US Mail	<input type="checkbox"/> Courier	<input checked="" type="checkbox"/> Hand Carry
<input type="checkbox"/> E-Mail	<input type="checkbox"/>	

COPIES	DESCRIPTION
2	Dicker Road 95 % Set of Plans for Review and Comments (Hard Copy)
1	90% Comment and Resolution Form TxDOT. (Hard Copy)
1	Dicker Road General Notes 2014 Specs (Hard Copy).
1	Dicker Road Form 1002. (Hard Copy)
1	Dicker Road DSR. (Hard Copy)
1	Dicker Road Form 2229. (Hard Copy)
1	Dicker Road Form 2088. (Hard Copy)
1	Dicker Road Estimate (Hard Copy)
1	Dicker Road Construction Schedule (will be send by Email)
1	CD with PDF's and Electronic files of Dicker Road 95 % Set of Plans and Documents.

REMARKS:

Hello Mr. Garza,

I have attached a Dicker Road 95 % Set of Plans and Documents for your review and comments. Certifications will be provided later by email.

Thank you.

Signed : 
Roberto Fina Carral, P.E.

Belinda Martinez

If enclosures are not as stated, please notify us.



TEDSI

TEDSI INFRASTRUCTURE GROUP
Consulting Engineers
1201 E. Expressway 83 ♦ Mission, Texas 78572
(956) 424-7898

Letter of Transmittal

TO: Commissioner Eduardo "Eddie" Cantu Hidalgo County Precinct No. 2 300 West Hall Access Suite G Pharr, Tx. 78577	DATE: December 28, 2016
---	-----------------------------------

REF.: Dicker Road PS&E September 01, 2016 to December 31, 2016	TEDSI PROJECT NO.: 2012-1118-03
--	---

TRANSMITTED:

<input checked="" type="checkbox"/> For Your Use	<input type="checkbox"/> Please comment	<input type="checkbox"/> Approved as Noted
<input type="checkbox"/> As Requested	<input type="checkbox"/> Reply ASAP	<input type="checkbox"/> As Noted Below

VIA:

<input type="checkbox"/> US Mail	<input type="checkbox"/> Courier	<input type="checkbox"/> Hand Carry
<input type="checkbox"/> E-Mail	<input checked="" type="checkbox"/> LoneStar Overnight	<input type="checkbox"/> FedEx

COPIES	DESCRIPTION
1	TEDSI Invoice No. 20162929 for Project No. 2012-1118-03
1	Project Progress Report
1	LOT for Backup Delivery Date

REMARKS:
 Enclosed, please find TEDSI's Invoice number 20162929 for your review and further processing.

Thank you

Signed: for: Clay
 Craig F. Stong, P.E.

HIDALGO COUNTY
PRECINCT NO. 2



Airbill No. ZU533183

Lone Star Overnight
1-800-800-8984
www.lso.com

2016 DEC 29 PM 12 09

SHIP TO:
MR. RAUL SILGUERO, JR.
HIDALGO COUNTY PRECINCT 2
300 WEST HALL ACRES
SUITE G
PHARR, TX 78577
9569688733

From:
CLAUDIA GARZA
TEDSI INFRASTRUCTURE GROUP
1201 E. EXPRESSWAY 83
MISSION, TX 78572
9564247898

W	MFE	LSO GROUND END OF BUSINESS DAY DELIVERY
----------	------------	---

PRINT DATE: 12/28/2016
QUICKCODE: RAUL SILGUERO, WEIGHT: 1.00LBS
REF 1: 2012-1118-03 LS 1D00V.0000

MFEW28004

Fold on above line and place shipping label in pouch on package. Please be sure the barcodes and addresses can be read and scanned.
Shipping Instructions

1. Fold this page along the horizontal line above.
2. Place this Airbill in the shipping label pouch on the package you are shipping. Please be sure the barcodes and addresses can be read and scanned.
3. To locate a drop box near you, click on **Find A Drop Box** from the home page main menu.
4. To schedule a pickup, click on **Request Pickup**.

WARNING: Use only the printed original label for shipping. Using a photocopy of this label for shipping purposes is fraudulent and could result in additional billing charges, along with the cancellation of your Lone Star Overnight account number. This label is valid for use for 3 months from the date printed. Use of expired labels may result in delayed billing and / or additional research charges. LIMIT OF LIABILITY: We are not responsible for claims in excess of \$100 for any reason unless you: 1) declare a greater value (not to exceed \$25,000); 2) pay an additional fee; 3) and document your actual loss in a timely manner. We will not pay any claim in excess of the actual loss. We are not liable for any special or consequential damages. Additional limitations of liability are contained in our current Service Guide. If you ask us to deliver a package without obtaining a delivery signature, you release us of all liability for claims resulting from such service. NO DELIVERY SIGNATURE WILL BE OBTAINED FOR 8:30 AM DELIVERIES OR RESIDENTIAL DELIVERIES.



Purchase Order COUNTY OF HIDALGO

PO# 701988

DATE: 12/10/13

PAGE NO: 1 OF 1

PO TYPE:

VENDOR: 227889

REQ: 00246219

PHONE: (956) 424-7898

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

TEDSI INFRASTRUCTURE GROUP, INC.
738 HIGHWAY 6 SOUTH, SUITE 430
HOUSTON TX 77079

CONTACT:

SITE: COMMISSIONER, PRECINCT 2

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required, customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		APPROVED THRU C.C. ON 10/29/2013		
1.00	EACH	CC WORK AUTHORIZATION #4 FOR DICKER ROAD PROJECT APPROVED BY CC ON 10/29/13 FOR ENGINEERING SERVICES	1,033,645.00	1,033,645.00
		TOTAL:		1,033,645.00
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		***** For Hidalgo County use only 3-1315-431-00-122-062-0-841		1,033,645.00

SCANNED
VMC
Date: 12-16-13

2013 DEC 16 PM 10 03

HIDALGO COUNTY
PRECINCT NO. 2

Authorized by: *Martha Salazar*