

HIDALGO COUNTY PRECINCT NO. 1

PROFESSIONAL SERVICES - ENGINEERS / ARCHITECTS

REQUEST FOR PAYMENT NO: 4 (February 2017)

CITY/PRECINCT: Hidalgo County Precinct No. 1
 PROJECT NAME: Roadway Reconstruction along Mile 11 (FM 1015 to Mile 1)
 ENG./ARCH. FIRM: Aranda & Associates, Inc.
 ADDRESS: 1552 Dove Avenue
 CITY/STATE: McAllen, Texas ZIP: 78504


Contract Amt. \$ 161,155.00

ACCOUNT #: 6-1345-431-00-121-214-0-721

SCOPE OF SERVICES	ESTIMATED AMOUNT	% COMPLETED TO DATE	TOTAL DUE	LESS PREVIOUS PAYMENTS	AMOUNT DUE THIS REQUEST
Preliminary Phase 30%	48,346.50	100%	48,346.50	48,346.50	0
Design Phase 60%	96,693.00	100%	96,693.00	96,693.00	0
Construction Phase 10%	16,115.50	70%	11,280.85	6,446.20	4,834.65
Additional Services					
Reimbursable Expenses*					
TOTAL	\$161,155.00	97%	\$156,320.35	\$151,485.70	\$4,834.65

* - Please attach supporting documents to this request.

I certify that the above is true and correct to the best of my knowledge.

 2/17/17
 ARANDA & ASSOCIATES, INC. DATE

 PRECINCT DATE