

Hidalgo County Mile 2 North Project

CONTRACT ID **BID # 2014-153-07-16-YSS** **ESTIMATE** **22 -FNL** **CONTRACTOR MONTHLY ESTIMATE**

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	5/26/2015	<u>ASSESSED LIQ DAMAGES:</u>	0		
<u>TIME CHARGES BEGIN:</u>	5/25/2015	<u>LIQ DAMAGE RATE:</u>	\$785.00		
<u>BID DAYS:</u>	120	<u>LIQUIDATED DAMAGES:</u>	0		
<u>C. O. ADJUSTED DAYS:</u>	37			DAYS AT	
<u>CURRENT DAYS:</u>	157			PER DAY	\$785.00
<u>DAYS CHARGED TO DATE:</u>	157	<u>TOTAL:</u>	\$0.00		
<u>PHYSICAL WORK COMPLETE:</u>	0				

DAILY BREAKDOWN

PERIOD SUMMARY

DATE OR DAYS	DAYS CHARGED	DAYS	CREDITED		DATE OR DAYS	DAYS CHARGED	DAYS CREDITED
2/1/2017		1	Sunday		28	0	28
2/2/2017		1	Addressing Final Punchlist				
2/3/2017		1	Addressing Final Punchlist				
2/4/2017		1	Saturday	HOLIDAY			0
2/5/2017		1	Sunday	OTHER - SEE REMARKS			0
2/6/2017		1	Addressing Final Punchlist	SATURDAY			4
2/7/2017		1		SUNDAY			4
2/8/2017		1					
2/9/2017		1	Addressing Final Punchlist				
2/10/2017		1	Addressing Final Punchlist				
2/11/2017		1	Saturday				
2/12/2017		1	Sunday				
2/13/2017		1	Addressing Final Punchlist				
2/14/2017		1					
2/15/2017		1					
2/16/2017		1	Addressing Final Punchlist				
2/17/2017		1	Addressing Final Punchlist				
2/18/2017		1	Saturday				
2/19/2017		1	Sunday				
2/20/2017		1	Addressing Final Punchlist				
2/21/2017		1					
2/22/2017		1					
2/23/2017		1	Addressing Final Punchlist				
2/24/2017		1	Addressing Final Punchlist				
2/25/2017		1	Saturday				
2/26/2017		1	Sunday				
2/27/2017		1	Final Punch list Completed				
2/28/2017		1					

Hidalgo County Mile 2 North Roadway Project

CONTRACT ID BID # 2014-153-07-16-YSS ESTIMATE 22 -FNL CONTRACTOR MONTHLY ESTIMATE

CONTRACT LINE ITEMS

LINE NUBR	ITEM CODE	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5	100-2002	PREPARING ROW	STA	\$ 1,000.00	32.61	0.00	32.61	\$ 32,610.00
10	104-2009	REMOVING CONC (RIPRAP)	SY	\$ 35.00	12.00	0.00	12.00	\$ 420.00
15	104-2022	REMOVING CONC (CURB AND GUTTER)	LF	\$ 22.00	126.00	0.00	126.00	\$ 2,772.00
20	106-2001	OBLITERATING ABANDONED ROAD	STA	\$ 1,300.00	6.24	3.84	3.84	\$ 4,992.00
25	110-2001	EXCAVATION (ROADWAY)	CY	\$ 3.35	12,437.00	9362.00	9362.00	\$ 31,362.70
30	132-2006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	\$ 3.75	668.00	939.00	939.00	\$ 3,521.25
35	160-2005	FURNISHING AND PLACING TOPSOIL	CY	\$ 55.00	50.00	0.00	0.00	\$ -
40	164-2028	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	AC	\$ 3,600.00	0.77	0.00	0.77	\$ 2,772.00
45	164-2030	CELL FBR MLCH SEED(TEMP)(WARM)	AC	\$ 3,600.00	0.77	0.00	0.77	\$ 2,772.00
50	168-2001	VEGETATIVE WATERING	MG	\$ 13.00	1,000.00	116.00	116.00	\$ 1,508.00
55	204-2003	SPRINKLING (DUST CONTROL)	MG	\$ 25.00	130.00	122.00	122.00	\$ 3,050.00
60	247-2225	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	\$ 20.00	4,742.35	5041.35	5041.35	\$ 100,827.00
65	251-229	REWORK BS MATL(TY B)(9.5")(DC)(ORG POS)	CY	\$ 13.00	827.00	0.00	827.00	\$ 10,751.00
70	260-2011	LIME TRT (EXST MATL) (12")	SY	\$ 2.05	21,156.11	20679.46	20679.46	\$ 42,392.89
75	260-2016	LIME (HYD, COM, OR QK(SLURRY))	TON	\$ 176.60	518.83	467.01	467.01	\$ 82,473.97
80	260-2054	LIME TRT (NEW BASE)(10")	SY	\$ 2.00	20,079.83	21951.00	21951.00	\$ 43,902.00
85	310-2026	PRIME COAT (EC-30)	GAL	\$ 4.95	3,782.64	3676.73	3676.73	\$ 18,199.81
90	400-2005	CEM STABIL BKFL	CY	\$ 85.00	138.00	55.30	55.30	\$ 4,700.50
95	400-2006	CUT & RESTORING PAV	SY	\$ 66.00	54.00	0.00	0.00	\$ -
100	400-2007	STRUCT EXCAV (SPECIAL)	CY	\$ 35.00	305.00	12.00	12.00	\$ 420.00
105	400-2011	SAND BACKFILL	CY	\$ 22.00	1,408.00	1394.00	1394.00	\$ 30,668.00
110	402-2001	TRENCH EXCAVATION PROTECTION	LF	\$ 1.65	2,785.00	2637.00	2637.00	\$ 4,351.05
115	416-2032	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	\$ 250.00	60.80	0.00	60.80	\$ 15,200.00
120	432-2001	RIPRAP (CONC)(4 IN)	CY	\$ 410.00	12.00	3.04	3.04	\$ 1,246.40
125	464-2089	RC PIPE (CL III)(18 IN)(SPL)	LF	\$ 37.00	314.00	0.00	314.00	\$ 11,618.00
130	464-2090	RC PIPE (CL III)(24 IN)(SPL)	LF	\$ 41.50	714.00	685.00	685.00	\$ 28,427.50
135	464-2091	RC PIPE (CL III)(30 IN)(SPL)	LF	\$ 60.00	142.00	0.00	142.00	\$ 8,520.00
140	464-2092	RC PIPE (CL III)(36 IN)(SPL)	LF	\$ 75.00	1,320.00	1315.00	1315.00	\$ 98,625.00
145	464-2093	RC PIPE (CL III)(42 IN)(SPL)	LF	\$ 97.50	396.00	0.00	396.00	\$ 38,610.00
150	465-4008	INLET (COMPL)(PCU)(3FTX5FT)	EA	\$ 3,000.00	2.00	0.00	2.00	\$ 6,000.00
155	465-4036	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	\$ 3,600.00	1.00	0.00	1.00	\$ 3,600.00
160	465-4037	INLET (COMPL)(PSL)(RC)(4FTX5FT)	EA	\$ 4,100.00	2.00	0.00	2.00	\$ 8,200.00
165	465-4090	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	\$ 3,200.00	2.00	0.00	2.00	\$ 6,400.00
170	465-4201	PCU (3FTX5FT) W/ 2 EXT.	EA	\$ 4,050.00	6.00	0.00	6.00	\$ 24,300.00
175	465-4202	PCU (4FTX5FT) W/ 1 EXT.	EA	\$ 4,800.00	1.00	0.00	1.00	\$ 4,800.00
180	465-4203	PCU (4FTX5FT) W/ 2 EXT.	EA	\$ 5,400.00	4.00	0.00	4.00	\$ 21,600.00

Hidalgo County Mile 2 North Roadway Project

185	465-4205	PCU (5FTX5FT) W/ 2 EXT	EA	\$	5,800.00	2.00	0.00	2.00	\$	11,600.00
190	496-2004	REMOV STR (SET)	EA	\$	1,100.00	2.00	0.00	2.00	\$	2,200.00
195	496-2007	REMOV STR (PIPE)	LF	\$	10.00	174.00	0.00	174.00	\$	1,740.00
200	496-2042	REMOV STR (SMALL)	EA	\$	1,200.00	1.00	0.00	1.00	\$	1,200.00
205	500-2001	MOBILIZATION	LS	\$	100,000.00	1.00	0.00	1.00	\$	100,000.00
210	502-2001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$	2,600.00	12.00	0.00	12.00	\$	31,200.00
215	508-2002	CONSTRUCTING DETOURS	SY	\$	16.10	2,868.00	0.00	2868.00	\$	46,174.80
220	529-2012	CONC CURB & GUTTER (TY A)(BARRIER)	LF	\$	11.30	5,766.00	0.00	5766.00	\$	65,155.80
225	530-2010	DRIVEWAYS (CONC)	SY	\$	45.00	142.00	198.62	198.62	\$	8,937.90
230	530-2011	DRIVEWAYS (ACP)	SY	\$	24.25	429.00	271.00	271.00	\$	6,571.75
235	531-2005	CURB RAMPS (TY 1)	EA	\$	1,050.00	14.00	15.00	15.00	\$	15,750.00
240	531-2006	CURB RAMPS (TY 2)	EA	\$	1,200.00	4.00	0.00	4.00	\$	4,800.00
245	531-2015	CONC SIDEWALKS (4")	SY	\$	34.01	1,270.00	1147.60	1147.60	\$	39,029.88
250	618-2024	CONDT (PVC) (SCHD 40) (4")	LF	\$	17.86	16.00	0.00	16.00	\$	285.76
255	620-2009	ELEC CONDR (NO. 6) BARE	LF	\$	3.10	140.00	0.00	140.00	\$	434.00
260	620-2010	ELEC CONDR (NO. 6) INSULATED	LF	\$	3.33	70.00	0.00	70.00	\$	233.10
265	621-2004	TRAY CABLE (4 CONDR) (12 AWG)	LF	\$	2.50	390.00	0.00	390.00	\$	975.00
270	625-2004	ZINC-COAT STL WIRE STRAND (3/8 IN)	LF	\$	2.98	255.00	0.00	255.00	\$	759.90
275	628-2145	ELC SRV TY T 120/240 000 (NS)GS(L)TS(O)	EA	\$	1,845.23	2.00	0.00	2.00	\$	3,690.46
280	644-2022	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	\$	425.00	18.00	27.00	27.00	\$	11,475.00
285	644-2077	REMOVE SM RD SN SUP & AM (SIGN ONLY)	EA	\$	75.00	22.00	0.00	22.00	\$	1,650.00
290	662-2004	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	\$	0.50	8,348.00	5860.00	5860.00	\$	2,930.00
295	662-2016	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	\$	6.90	361.00	154.00	154.00	\$	1,062.60
300	662-2032	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	\$	0.50	13,534.00	11913.00	11913.00	\$	5,956.50
305	666-2003	REFL PAV MRK TY I (W) 4" (BRK)(100MIL)	LF	\$	0.55	1,270.00	1080.00	1080.00	\$	594.00
310	666-2036	REFL PAV MRK TY I (W) 8" (SLD)(100MIL)	LF	\$	2.86	625.00	1253.00	1253.00	\$	3,583.58
315	666-2042	REFL PAV MRK TY I (W) 12"(SLD)(100MIL)	LF	\$	4.64	926.00	764.00	764.00	\$	3,544.96
320	666-2048	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	\$	10.48	261.00	252.00	252.00	\$	2,640.96
325	666-2111	REFL PAV MRK TY I (Y) 4" (SLD)(100MIL)	LF	\$	0.54	6,720.00	6102.00	6102.00	\$	3,295.08
330	668-2064	PREFAB PAV MRK TY B (W) (ARROW)	EA	\$	380.95	8.00	6.00	6.00	\$	2,285.70
335	668-2074	PREFAB PAV MRK TY B (W) (WORD)	EA	\$	464.28	4.00	3.00	3.00	\$	1,392.84
340	672-2012	REFL PAV MRKR TY I-C	EA	\$	4.52	105.00	121.00	121.00	\$	546.92
345	672-2015	REFL PAV MRKR TY II-A-A	EA	\$	3.81	342.00	164.00	164.00	\$	624.84
350	680-2001	INSTALL HWY TRF SIG (FLASH BEACON)	EA	\$	1,785.70	2.00	0.00	2.00	\$	3,571.40
355	682-2027	VEH SIG SEC (12 IN) LED (RED)	EA	\$	220.24	16.00	0.00	16.00	\$	3,523.84
360	684-2010	TRF SIG CBL (TY A) (12 AWG) (5 CONDR)	LF	\$	2.68	250.00	0.00	250.00	\$	670.00
365	686-2018	INS TRF SIG PL AM(S) STR (TY D) LUM	EA	\$	6,488.05	4.00	0.00	4.00	\$	25,952.20
370	1122-2017	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	\$	55.00	78.00	0.00	78.00	\$	4,290.00
375	1122-2019	CONSTRUCTION EXITS (REMOVE)	SY	\$	15.00	78.00	0.00	78.00	\$	1,170.00
380	1122-2037	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	\$	4.00	180.00	169.00	169.00	\$	676.00
385	1122-2048	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	\$	7.50	520.00	0.00	520.00	\$	3,900.00
390	3268-2039	D-GR HMA TY-D SAC-B PG64-22	TON	\$	80.00	3,228.49	3461.49	3461.49	\$	276,919.20
395	4035-2005	RC LOW HEAD PRSSR PIPE (CL III)(24")	LF	\$	60.00	228.00	0.00	228.00	\$	13,680.00

Hidalgo County Mile 2 North Roadway Project

400	4035-2006	RC LOW HEAD PRSSR PIPE (CL III)(30IN)	LF	\$	90.00	161.00	0.00	161.00	\$	14,490.00
405	4035-2009	RC LOW HEAD PRSSR PIPE (CL III)(36")	LF	\$	250.00	39.00	33.00	33.00	\$	8,250.00
410	4035-2012	RC LOW HEAD PRSSR PIPE (CL III)(42")	LF	\$	260.00	48.00	0.00	48.00	\$	12,480.00
415	4061-2014	WELL GATE (24")	EA	\$	9,900.00	4.00	0.00	0.00	\$	-
420	4269-2003	PRESS IRRIG PVC PIPE (24 IN)	LF	\$	106.00	318.00	276.00	276.00	\$	29,256.00
425	9000-001	MATERIAL ON HAND	LS	\$	1.00	-	-	0.00	\$	0.00
430	9001-001	MATERIAL ON HAND (USED)	LS	\$	1.00	-	-	0.00	\$	-
CHANGE ORDER #1 (NEW ITEMS)										
435	104-2017	REMOV CONC (DRIVEWAYS)	SY	\$	33.56	-	207.58	207.58	\$	6,966.38
440	472-2007	REMOV & RELAY PIPE 30"	LF	\$	49.01	-	161.00	161.00	\$	7,890.61
445	4061-2004	IRRIG VALVE (12IN)(MATERIAL ONLY)	EA	\$	309.69	-	1.00	1.00	\$	309.69
450	4061-2013	WELL GATE (12")(MATERIAL ONLY)	EA	\$	794.13	-	1.00	1.00	\$	794.13
CHANGE ORDER #2 (NEW ITEMS)										
455	560-2011	MAILBOX INSTALL - S(TWG-POST) TY 1	EA	\$	286.55	-	5.00	5.00	\$	1,432.75
460	644-6050	IN SM RD SN SUP&AM TY S80 (2) SA (P)	EA	\$	831.80	-	5.00	5.00	\$	4,159.00
465	666-2012	REFL PAV MRK TY I (W) 4" (SLD)(100 MIL)	LF	\$	0.58	-	279.00	279.00	\$	161.82
470	668-6078	PREFAB PAV MRK TY B (W) (DBL)(ARROW)	EA	\$	577.50	-	2.00	2.00	\$	1,155.00
475	6056-6001	PREFORMED IN-LINE (TRANS) RUMBLE STRIP	LF	\$	21.21	-	120.00	120.00	\$	2,545.20
480	9000-001	PARAPET WALL	LF	\$	22.39	-	240.00	240.00	\$	5,373.60
485	9000-002	ADJUST IRON GATE / FENCE	EA	\$	1,988.40	-	3.00	3.00	\$	5,965.20
490	9000-003	ADJUST RANCH GATE	EA	\$	214.32	-	1.00	1.00	\$	214.32
TOTAL ITEM EARNINGS THIS CONTRACT									\$	1,519,730.75

Hidalgo County Mile 2 North Roadway Project

CONTRACT ID BID # 2014-153-07-16-YSS ESTIMATE 22 -FNL CONTRACTOR MONTHLY ESTIMATE
WORK PERFORMED THIS PERIOD

LINE NUBR	ITEM CODE	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	TOTAL BID QUANTITY	QTY PAID TO DATE
5	100-2002	PREPARING ROW	STA	\$ 1,000.00	0.00	\$ -	32.61	32.61
10	104-2009	REMOVING CONC (RIPRAP)	SY	\$ 35.00	0.00	\$ -	12.00	12.00
15	104-2022	REMOVING CONC (CURB AND GUTTER)	LF	\$ 22.00	0.00	\$ -	126.00	126.00
20	106-2001	OBLITERATING ABANDONED ROAD	STA	\$ 1,300.00	0.00	\$ -	3.84	3.84
25	110-2001	EXCAVATION (ROADWAY)	CY	\$ 3.35	0.00	\$ -	9,362.00	9362.00
30	132-2006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	\$ 3.75	0.00	\$ -	939.00	939.00
35	160-2005	FURNISHING AND PLACING TOPSOIL	CY	\$ 55.00	0.00	\$ -	-	0.00
40	164-2028	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	AC	\$ 3,600.00	0.00	\$ -	0.77	0.77
45	164-2030	CELL FBR MLCH SEED(TEMP)(WARM)	AC	\$ 3,600.00	0.00	\$ -	0.77	0.77
50	168-2001	VEGETATIVE WATERING	MG	\$ 13.00	0.00	\$ -	116.00	116.00
55	204-2003	SPRINKLING (DUST CONTROL)	MG	\$ 25.00	0.00	\$ -	122.00	122.00
60	247-2225	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	\$ 20.00	0.00	\$ -	5,041.35	5041.35
65	251-229	REWORK BS MATL(TY B)(9.5")(DC)(ORG POS)	CY	\$ 13.00	0.00	\$ -	827.00	827.00
70	260-2011	LIME TRT (EXST MATL) (12")	SY	\$ 2.05	0.00	\$ -	20,679.46	20679.46
75	260-2016	LIME (HYD, COM, OR QK(SLURRY))	TON	\$ 176.60	0.00	\$ -	467.01	467.01
80	260-2054	LIME TRT (NEW BASE)(10")	SY	\$ 2.00	0.00	\$ -	21,951.00	21951.00
85	310-2026	PRIME COAT (EC-30)	GAL	\$ 4.95	0.00	\$ -	3,676.73	3676.73
90	400-2005	CEM STABIL BKFL	CY	\$ 85.00	0.00	\$ -	55.30	55.30
95	400-2006	CUT & RESTORING PAV	SY	\$ 66.00	0.00	\$ -	-	0.00
100	400-2007	STRUCT EXCAV (SPECIAL)	CY	\$ 35.00	0.00	\$ -	12.00	12.00
105	400-2011	SAND BACKFILL	CY	\$ 22.00	0.00	\$ -	1,394.00	1394.00
110	402-2001	TRENCH EXCAVATION PROTECTION	LF	\$ 1.65	0.00	\$ -	2,637.00	2637.00
115	416-2032	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	\$ 250.00	0.00	\$ -	60.80	60.80
120	432-2001	RIPRAP (CONC)(4 IN)	CY	\$ 410.00	0.00	\$ -	3.04	3.04
125	464-2089	RC PIPE (CL III)(18 IN)(SPL)	LF	\$ 37.00	0.00	\$ -	314.00	314.00
130	464-2090	RC PIPE (CL III)(24 IN)(SPL)	LF	\$ 41.50	0.00	\$ -	685.00	685.00
135	464-2091	RC PIPE (CL III)(30 IN)(SPL)	LF	\$ 60.00	0.00	\$ -	142.00	142.00
140	464-2092	RC PIPE (CL III)(36 IN)(SPL)	LF	\$ 75.00	0.00	\$ -	1,315.00	1315.00
145	464-2093	RC PIPE (CL III)(42 IN)(SPL)	LF	\$ 97.50	0.00	\$ -	396.00	396.00
150	465-4008	INLET (COMPL)(PCU)(3FTX5FT)	EA	\$ 3,000.00	0.00	\$ -	2.00	2.00
155	465-4036	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	\$ 3,600.00	0.00	\$ -	1.00	1.00
160	465-4037	INLET (COMPL)(PSL)(RC)(4FTX5FT)	EA	\$ 4,100.00	0.00	\$ -	2.00	2.00
165	465-4090	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	\$ 3,200.00	0.00	\$ -	2.00	2.00

Hidalgo County Mile 2 North Roadway Project

170	465-4201	PCU (3FTX5FT) W/ 2 EXT.	EA	\$	4,050.00	0.00	\$	-	6.00	6.00
175	465-4202	PCU (4FTX5FT) W/ 1 EXT.	EA	\$	4,800.00	0.00	\$	-	1.00	1.00
180	465-4203	PCU (4FTX5FT) W/ 2 EXT.	EA	\$	5,400.00	0.00	\$	-	4.00	4.00
185	465-4205	PCU (5FTX5FT) W/ 2 EXT	EA	\$	5,800.00	0.00	\$	-	2.00	2.00
190	496-2004	REMOV STR (SET)	EA	\$	1,100.00	0.00	\$	-	2.00	2.00
195	496-2007	REMOV STR (PIPE)	LF	\$	10.00	0.00	\$	-	174.00	174.00
200	496-2042	REMOV STR (SMALL)	EA	\$	1,200.00	0.00	\$	-	1.00	1.00
205	500-2001	MOBILIZATION	LS	\$	100,000.00	0.03	\$	3,000.00	1.00	1.00
210	502-2001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	\$	2,600.00	0.00	\$	-	12.00	12.00
215	508-2002	CONSTRUCTING DETOURS	SY	\$	16.10	0.00	\$	-	2,868.00	2868.00
220	529-2012	CONC CURB & GUTTER (TY A)(BARRIER)	LF	\$	11.30	0.00	\$	-	5,766.00	5766.00
225	530-2010	DRIVEWAYS (CONC)	SY	\$	45.00	0.00	\$	-	198.62	198.62
230	530-2011	DRIVEWAYS (ACP)	SY	\$	24.25	0.00	\$	-	271.00	271.00
235	531-2005	CURB RAMPS (TY 1)	EA	\$	1,050.00	0.00	\$	-	15.00	15.00
240	531-2006	CURB RAMPS (TY 2)	EA	\$	1,200.00	0.00	\$	-	4.00	4.00
245	531-2015	CONC SIDEWALKS (4")	SY	\$	34.01	0.00	\$	-	1,147.60	1147.60
250	618-2024	CONDT (PVC) (SCHD 40) (4")	LF	\$	17.86	0.00	\$	-	16.00	16.00
255	620-2009	ELEC CONDR (NO. 6) BARE	LF	\$	3.10	0.00	\$	-	140.00	140.00
260	620-2010	ELEC CONDR (NO. 6) INSULATED	LF	\$	3.33	0.00	\$	-	70.00	70.00
265	621-2004	TRAY CABLE (4 CONDR) (12 AWG)	LF	\$	2.50	0.00	\$	-	390.00	390.00
270	625-2004	ZINC-COAT STL WIRE STRAND (3/8 IN)	LF	\$	2.98	0.00	\$	-	255.00	255.00
275	628-2145	ELC SRV TY T 120/240 000 (NS)GS(L)TS(O)	EA	\$	1,845.23	0.00	\$	-	2.00	2.00
280	644-2022	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	\$	425.00	0.00	\$	-	27.00	27.00
285	644-2077	REMOVE SM RD SN SUP & AM (SIGN ONLY)	EA	\$	75.00	0.00	\$	-	22.00	22.00
290	662-2004	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	\$	0.50	0.00	\$	-	5,860.00	5860.00
295	662-2016	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	\$	6.90	0.00	\$	-	154.00	154.00
300	662-2032	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	\$	0.50	0.00	\$	-	11,913.00	11913.00
305	666-2003	REFL PAV MRK TY I (W) 4" (BRK)(100MIL)	LF	\$	0.55	0.00	\$	-	1,080.00	1080.00
310	666-2036	REFL PAV MRK TY I (W) 8" (SLD)(100MIL)	LF	\$	2.86	0.00	\$	-	1,253.00	1253.00
315	666-2042	REFL PAV MRK TY I (W) 12"(SLD)(100MIL)	LF	\$	4.64	0.00	\$	-	764.00	764.00
320	666-2048	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	\$	10.48	0.00	\$	-	252.00	252.00
325	666-2111	REFL PAV MRK TY I (Y) 4" (SLD)(100MIL)	LF	\$	0.54	0.00	\$	-	6,102.00	6102.00
330	668-2064	PREFAB PAV MRK TY B (W) (ARROW)	EA	\$	380.95	0.00	\$	-	6.00	6.00
335	668-2074	PREFAB PAV MRK TY B (W) (WORD)	EA	\$	464.28	0.00	\$	-	3.00	3.00
340	672-2012	REFL PAV MRKR TY I-C	EA	\$	4.52	0.00	\$	-	121.00	121.00
345	672-2015	REFL PAV MRKR TY II-A-A	EA	\$	3.81	0.00	\$	-	164.00	164.00
350	680-2001	INSTALL HWY TRF SIG (FLASH BEACON)	EA	\$	1,785.70	0.00	\$	-	2.00	2.00
355	682-2027	VEH SIG SEC (12 IN) LED (RED)	EA	\$	220.24	0.00	\$	-	16.00	16.00
360	684-2010	TRF SIG CBL (TY A) (12 AWG) (5 CONDR)	LF	\$	2.68	0.00	\$	-	250.00	250.00

