

APPLICATION FOR PAYMENT NO. 2

To: HIDALGO COUNTY (OWNER)
 From: ASAGO LLC, dba ASAGO CONSTRUCTION (CONTRACTOR)
 Contract: C-16-363-11-01
 Project: Hidalgo County Precinct No. 1
FEMA Road Drainage Improvements - Mile 2 1/2 East Road
 Owner's Contract No. C-16-363-11-01 PO# 753760
 For Work accomplished through the date of January 31, 2017

| | |
|--|--------------|
| 1. Original Contract Price: | \$234,213.30 |
| 2. Net change by Change Order and Written Agreements(+or-): | \$0.00 |
| 3. Current Contract Price (1 plus 2): | \$234,213.30 |
| 4. Total completed and stored to date: | \$72,049.46 |
| 5. Retainage (per Agreement): | |
| 10% of completed Work: | \$7,204.95 |
| 10% of stored material | |
| Total Retainage: | \$7,204.95 |
| 6. Total completed and stored to date less retainage (4 minus 5) | \$64,844.51 |
| 7. Less previous Application for Payments: | \$26,828.51 |
| 8. AMOUNT DUE THIS APPLICATION (6 MINUS 7) | \$38,016.00 |

Accompanying Documentation:

APPLICATION FOR PAYMENT
 ESTIMATE AND QUANTITY
 SCHEDULE OF VALUES
 CONTRACT TIME STATEMENT

LIST OF SUPPLIERS
 PARTIAL WAIVER OF LIEN
 PAYROLL & COMPLIANCE REPORTS

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through 2 inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payments is in accordance with the Contract Documents and not defective.

Date: January 31, 2017


ASAGO LLC, dba ASAGO CONSTRUCTION

State of Texas
 County of Hidalgo
 Subscribed and sworn to before me this 30 day
 of January 2017

CONTRACTOR

By: *[Signature]*
Raul Iglesias, Member

[Signature]
 Notary Public
 My Commission expires: 02/25/2020



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Date: 2/22/17

LeFEVRE Engineering & Management Consulting, LLC
ENGINEER
 By: *[Signature]*

Estimate Quantity Update Worksheet

Contractor Name: Asago Construction
 Starting Date: 12/20/2016
 Project Ending Date: 5/29/2017
 Engineer's / County Project Desc.: FEMA Road Drainage Improvements - Mile 2 1/2 East Road

Application: 2
 Application Date: 1/31/2017
 Period To: 1/31/2017
 PO#: 753760

| ITEM NO | DESCRIPTION | UNIT | Revised Schedule Value | | Application # 1 | | Application # 2 | | Total to Date | Balance to Finish | | | |
|----------------------|---|------|------------------------|----------------|-----------------|------------------|-----------------|---------------------|---------------|---------------------|---------------------|-----------|-------------|
| | | | Quantity | Original Rates | Dollars | Monthly Quantity | QTY to Date | Item Cost (Monthly) | | Monthly QTY to Date | Item Cost (Monthly) | Quantity | Dollars |
| (905) ROADWAY | | | | | | | | | | | | | |
| 1-1 | Mobilization, Bonds and Insurance | LS | 1.00 | \$3,000.00 | \$3,000.00 | 1.00 | 1.00 | \$3,000.00 | \$3,000.00 | 0.00 | \$0.00 | 0.00 | \$0.00 |
| 1-2 | Traffic Control Plan | LS | 1.00 | \$3,000.00 | \$3,000.00 | 1.00 | 1.00 | \$3,000.00 | \$3,000.00 | 0.00 | \$0.00 | 0.00 | \$0.00 |
| 1-3 | Excavate and haul away for reclamation | SY | 14,080.00 | \$1.00 | \$14,080.00 | 14,080.00 | 14,080.00 | \$14,080.00 | \$14,080.00 | 0.00 | \$0.00 | 0.00 | \$0.00 |
| 1-4 | Install Biaxial Geogrid #1200 material over SubBase | SY | 14,080.00 | \$1.25 | \$17,600.00 | 7,783.57 | 7,783.57 | \$9,729.46 | \$9,729.46 | 6,296.43 | \$7,870.54 | 6,296.43 | \$7,870.54 |
| 1-5 | Furnish and Install 6-inch deep compacted Caliche | SY | 14,080.00 | \$4.25 | \$59,840.00 | 0.00 | 0.00 | \$0.00 | \$0.00 | 7,040.00 | \$29,920.00 | 7,040.00 | \$29,920.00 |
| 1-6 | Furnish and Apply a 1.5% Lime Treatment to the Ca | SY | 14,080.00 | \$1.75 | \$24,640.00 | 0.00 | 0.00 | \$0.00 | \$0.00 | 7,040.00 | \$12,320.00 | 7,040.00 | \$12,320.00 |
| 1-7 | Furnish and Apply a Prime Coat (MC-30)(0.2 GAL | SY | 11,733.33 | \$1.00 | \$11,733.33 | 0.00 | 0.00 | \$0.00 | \$0.00 | 0.00 | \$0.00 | 11,733.33 | \$11,733.33 |
| 1-8 | Furnish, Install and Roll a 2-inch deep H/MAC Type | SY | 11,733.33 | \$7.50 | \$87,999.98 | 0.00 | 0.00 | \$0.00 | \$0.00 | 0.00 | \$0.00 | 11,733.33 | \$87,999.98 |
| 1-9 | Install pavement markings and lines. | SY | 11,733.33 | \$0.60 | \$7,040.00 | 0.00 | 0.00 | \$0.00 | \$0.00 | 0.00 | \$0.00 | 11,733.33 | \$7,040.00 |
| 1-10 | Regrade Roadside Ditches | LF | 10,560.00 | \$0.50 | \$5,280.00 | 0.00 | 0.00 | \$0.00 | \$0.00 | 0.00 | \$0.00 | 10,560.00 | \$5,280.00 |
| Total Roadway | | | | | | | | \$234,213.30 | | | | | |

Monthly Totals: \$29,809.46 \$42,240.00 \$72,049.46 \$162,163.84

Total to Date \$72,049.46

Prepared and Checked By: _____ Signature: _____ Date: January 31, 2017
 Printed Name: _____

