

APPLICATION FOR PAYMENT NO. 3

To: HIDALGO COUNTY (OWNER)
 From: ASAGO LLC, dba ASAGO CONSTRUCTION (CONTRACTOR)
 Contract: C-16-363-11-01
 Project: Hidalgo County Precinct No. 1
FEMA Road Drainage Improvements - Mile 2 1/2 East Road
 Owner's Contract No. C-16-363-11-01 PO# 753760
 For Work accomplished through the date (February 24, 2017)

1. Original Contract Price:	\$234,213.30
2. Net change by Change Order and Written Agreements(+or-):	\$0.00
3. Current Contract Price (1 plus 2):	\$234,213.30
4. Total completed and stored to date:	\$122,160.00
5. Retainage (per Agreement):	
10% of completed Work: <u>\$12,216.00</u>	
10% of stored material	
Total Retainage:	\$12,216.00
6. Total completed and stored to date less retainage (4 minus 5)	\$109,944.00
7. Less previous Application for Payments:	\$64,844.51
8. AMOUNT DUE THIS APPLICATION (6 MINUS 7)	\$45,099.49

Accompanying Documentation:

APPLICATION FOR PAYMENT
 ESTIMATE AND QUANTITY
 SCHEDULE OF VALUES
 CONTRACT TIME STATEMENT

LIST OF SUPPLIERS
 PARTIAL WAIVER OF LIEN
 PAYROLL & COMPLIANCE REPORTS

INVOICE RECEIVED BY
Mimi Ald on 3/16/17
 GOODS/SERVICES RECEIVED BY:
Yfandra Estrada 2/24/17

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through 3 inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payments is in accordance with the Contract Documents and not defective.


Date: February 24, 2017

ASAGO LLC, dba ASAGO CONSTRUCTION
 CONTRACTOR

State of Texas
 County of Hidalgo
 Subscribed and sworn to before me this 23 day
 of February 2017

By: *Raul Iglesias*
 Raul Iglesias, Member

Sandra Ramos
 Notary Public
 My Commission expires: 01/25/2021



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Date: 3/13/17

LeFEVRE Engineering & Management Consulting, LLC
 ENGINEER

7-1280-431-00-121-811-5-121
 Pct. 1
 FEMA

By: *San F Ramos*

Estimate Quantity Update Worksheet

Contractor Name: Asago Construction
 Starting Date: 12/20/2016
 Project Ending Date: 5/29/2017
 Engineer's / County Project Desc.: FEMA Road Drainage Improvements - Mile 2 1/2 East Road

Application: 3
 Application Date: 2/24/2017
 Period To: 2/24/2017
 PO#: 753760

ITEM NO	DESCRIPTION	UNIT	Revised Schedule Value			Application # 1			Application # 2			Application # 3			Balance to Finish		
			Quantity	Original Rates	Dollars	Monthly Quantity	QTY to Date	Item Cost (Monthly)	Monthly Quantity	QTY to Date	Item Cost (Monthly)	Monthly Quantity	QTY to Date	Item Cost (Monthly)	Total to Date	Quantity	Dollars
(905) ROADWAY																	
1-1	Mobilization, Bonds and Insurance	LS	1.00	\$3,000.00	\$3,000.00	1.00	1.00	\$3,000.00		1.00	\$0.00		1.00	\$0.00	\$3,000.00	0.00	\$0.00
1-2	Traffic Control Plan	LS	1.00	\$3,000.00	\$3,000.00	1.00	1.00	\$3,000.00		1.00	\$0.00		1.00	\$0.00	\$3,000.00	0.00	\$0.00
1-3	Excavate and haul away for reclamation	SY	14,080.00	\$1.00	\$14,080.00	14,080.00	14,080.00	\$14,080.00		14,080.00	\$0.00		14,080.00	\$0.00	\$14,080.00	0.00	\$0.00
1-4	Install Biaxial Geogrid #1200 material over SubBas	SY	14,080.00	\$1.25	\$17,600.00	7,783.57	7,783.57	\$9,729.46		7,783.57	\$0.00	6,296	14,080.00	\$7,870.54	\$17,600.00	0.00	\$0.00
1-5	Furnish and Install 6-inch deep compacted Caliche	SY	14,080.00	\$4.25	\$59,840.00		0.00	\$0.00	7,040	7,040.00	\$29,920.00	7,040	14,080.00	\$29,920.00	\$59,840.00	0.00	\$0.00
1-6	Furnish and Apply a 1.5% Lime Treatment to the C	SY	14,080.00	\$1.75	\$24,640.00		0.00	\$0.00	7,040	7,040.00	\$12,320.00	7,040	14,080.00	\$12,320.00	\$24,640.00	0.00	\$0.00
1-7	Furnish and Apply a Prime Coat (MC-30)(0.2 GAL	SY	11,733.33	\$1.00	\$11,733.33		0.00	\$0.00		0.00	\$0.00		0.00	\$0.00	\$0.00	11,733.33	\$11,733.33
1-8	Furnish, Install and Roll a 2-inch deep HMA Type	SY	11,733.33	\$7.50	\$87,999.98		0.00	\$0.00		0.00	\$0.00		0.00	\$0.00	\$0.00	11,733.33	\$87,999.98
1-9	Install pavement markings and lines.	SY	11,733.33	\$0.60	\$7,040.00		0.00	\$0.00		0.00	\$0.00		0.00	\$0.00	\$0.00	11,733.33	\$7,040.00
1-10	Regrade Roadside Ditches	LF	10,560.00	\$0.50	\$5,280.00		0.00	\$0.00		0.00	\$0.00		0.00	\$0.00	\$0.00	10,560.00	\$5,280.00
	Total Roadway				\$234,213.30			\$29,809.46		0.00	\$42,240.00		0.00	\$50,110.54			\$112,053.31

Monthly Totals:	\$29,809.46	\$42,240.00	\$50,110.54	\$122,160.00	\$112,053.31
------------------------	--------------------	--------------------	--------------------	---------------------	---------------------

Total to Date \$122,160.00

Prepared and Checked By: _____ Signature: _____ Date: February 24, 2017
 Printed Name: _____