

APPLICATION FOR PAYMENT NO. 4

To: Hidalgo County (OWNER)
 From: Texas Cordia Construction, LLC (CONTRACTOR)
 Contract: C-16-280-09-06
 Project: Hidalgo County Pct. 1-Paving & Drainage Improvements to: Mile 14 1/2 (Mile 4 to Mile 6)
 Owner's Contract No. C-16-280-09-06 Engineer's Project No. _____
 For Work accomplished through the date of: January 31, 2017

1. Original Contract Price:	\$620,631.00
2. Net change by Change Order and Written Agreements(+or-):	\$9,585.00
3. Current Contract Price (1 plus 2):	\$630,216.00
4. Total completed and stored to date:	\$626,916.00
5. Retainage (per Agreement):	
5% of completed Work:	\$ 31,345.80
5% of stored material	\$ -
Total Retainage:	\$31,345.80
6. Total completed and stored to date less retainage (4 minus 5)	\$595,570.20
7. Less previous Application for Payments:	\$446,714.70
8. AMOUNT DUE THIS APPLICATION (6 MINUS 7)	\$148,855.50

Accompanying Documentation:

ESTIMATE QUANTITY WORKSHEET
 SCHEDULE OF VALUES
 LIST OF SUPPLIERS AND SUB CONTRACTORS

TxDOT Form 252 Contract Time Statement
 PARTIAL WAIVER OF LIENS
 PAYROLL

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through 4 inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payments is in accordance with the Contract Documents and not defective.


Date: 1/31/17


Texas Cordia Construction, LLC
 CONTRACTOR

State of Texas
 County of Hidalgo


 Yara M. Corbett, P.E., President

Subscribed and sworn to before me this 31st day
 of January 2017


 Notary Public



My Commission expires: 12/3/17

Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Date: 2/22/17

SAM Engineering & Surveying
 ENGINEER

By: 