

APPLICATION FOR PAYMENT NO. 1

To: **HIDALGO COUNTY PRECINT No. 1**
 From: **IOC COMPANY L.L.C.**
 Contract: **BID NO.: 2016-399-12-07-FAZ**
 Project: **INDIAN HILLS SUBDIVISION**
 Owner's Contract No. **C-16-399-12-13** Engineer's Project No. _____
 For Work accomplished through the date of: **4/30/2017**

1. Original Contract Price:	\$ 1,280,979.70
2. Net change by Change Order and Written Agreements(+or-):	\$ -
3. Current Contract Price (1 plus 2):	\$ 1,280,979.70
4. Total completed and stored to date:	\$ 58,649.99
5. Retainage (per Agreement):	
5% of completed Work:	\$ 2,932.50
0 of stored material	\$ -
Total Retainage:	\$ 2,932.50
6. Total completed and stored to date less retainage (4 minus 5)	\$ 55,717.49
7. Less previous Application for Payments:	\$ -
8. AMOUNT DUE THIS APPLICATION (6 MINUS 7)	\$ 55,717.49

Accompanying Documentation:

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through 2 inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payments is in accordance with the Contract Documents and not defective.


Date 4/30/2017

 IOC COMPANY LLC
 CONTRACTOR

State of Texas
 County of Hidalgo
 Subscribed and sworn to before me this 10th
 day of May, 2017.

By: *[Signature]*


Martina I. Carrisalez
 Notary Public
 My Commission expires: January 11, 2021



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Date 04-10-17

 ENGINEER
 By: Mark COBITT



1905
COMMISSION EXHIBIT
NO. 10 15218130

Project: INDIAN HILLS SUBDIVISION
 Owner: HIDALGO COUNTY PRECINT NO. 1
 Engineer: TEDSI INFRASTRUCTURE
 IOC Project No: 16-1019

Pay Application No: 1 4/30/2017

STREETS	ITEM NO.	DESCRIPTION	UNIT	PROJECT QTY	Unit Price	Contract	Total Work Done			Percent	Amount Due	Amount
							This	Previous	To-Date			
	110	EXCAVATION (ROADWAY)	CY	3099	\$13.30	\$41,217.75	500.00	0.00	500.00	16%	\$ 6,650.00	\$ 6,650.00
	204	SPRINKLING (DUST CONTROL)	MG	22.3	\$25.00	\$557.83		0.00		0%	\$ -	\$ -
	216	PROOF ROLLING	HR	9.2	\$50.00	\$460.00		0.00		0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FINAL POS)	CY	2479	\$28.50	\$70,659.00		0.00		0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	11157	\$2.00	\$22,313.37		0.00		0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	11157	\$2.00	\$22,313.37		0.00		0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	299	\$100.00	\$29,872.02		0.00		0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	2231	\$3.50	\$7,809.68		0.00		0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	1116	\$1.25	\$1,394.59		0.00		0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	1272	\$65.00	\$82,671.03		0.00		0%	\$ -	\$ -
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	1.4	\$10,000.00	\$14,000.00	1.40	0.00	1.40	100%	\$ 14,000.00	\$ 14,000.00
	8000	STORMWATER POLLUTION PREVENTION PLAN (SWP)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	0.09	100%	\$ 909.09	\$ 909.09
		TOTAL				\$294,177.72					\$21,559.09	\$21,559.09
	110	EXCAVATION (ROADWAY)	CY	1254	\$13.30	\$16,674.14		0.00		0%	\$ -	\$ -
	204	SPRINKLING (DUST CONTROL)	MG	9.0	\$25.00	\$225.67		0.00		0%	\$ -	\$ -
	216	PROOF ROLLING	HR	4.0	\$50.00	\$200.00		0.00		0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FINAL POS)	CY	1003	\$28.50	\$28,590.58		0.00		0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	4513	\$2.00	\$9,026.60		0.00		0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	4513	\$2.00	\$9,026.60		0.00		0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	120	\$100.00	\$12,000.00		0.00		0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	903	\$3.50	\$3,159.31		0.00		0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	451	\$1.25	\$564.16		0.00		0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	515	\$65.00	\$33,443.55		0.00		0%	\$ -	\$ -
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.6	\$10,000.00	\$6,000.00	0.60	0.00	0.60	100%	\$ 6,000.00	\$ 6,000.00
	8000	STORMWATER POLLUTION PREVENTION PLAN (SWP)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	0.09	100%	\$ 909.09	\$ 909.09
		TOTAL				\$119,819.70					\$6,909.09	\$6,909.09
	110	EXCAVATION (ROADWAY)	CY	615	\$13.30	\$8,177.03		0.00		0%	\$ -	\$ -
	204	SPRINKLING (DUST CONTROL)	MG	4.4	\$25.00	\$110.67		0.00		0%	\$ -	\$ -
	216	PROOF ROLLING	HR	1.9	\$50.00	\$95.00		0.00		0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FINAL POS)	CY	492	\$28.50	\$14,017.77		0.00		0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	2213	\$2.00	\$4,426.66		0.00		0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	2213	\$2.00	\$4,426.66		0.00		0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	59	\$100.00	\$5,926.20		0.00		0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	443	\$3.50	\$1,549.33		0.00		0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	221	\$1.25	\$276.67		0.00		0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	252	\$65.00	\$16,400.79		0.00		0%	\$ -	\$ -
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.3	\$10,000.00	\$3,000.00	0.30	0.00	0.30	100%	\$ 3,000.00	\$ 3,000.00
	8000	STORMWATER POLLUTION PREVENTION PLAN (SWP)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	0.09	100%	\$ 909.09	\$ 909.09
		TOTAL				\$59,315.87					\$3,909.09	\$3,909.09

Project: INDIAN HILLS SUBDIVISION
 Owner: HIDALGO COUNTY PRECINT NO. 1
 Engineer: TEDSI INFRASTRUCTURE
 IOC Project No: 16-1019

Pay Application No: 1

4/30/2017

STREETS	ITEM NO.	DESCRIPTION	UNIT	Contract			Total Work Done			Percent Complete	Amount Due This Estimate	Amount To-Date
				PROJECT QTY	Unit Price	Project Amount	This	Previous	To-Date			
SEMINOLE	110	EXCAVATION (ROADWAY)	CY	718	\$13.30	\$9,544.94		0.00	0.00	0%	\$ -	\$ -
	204	SPRINKLING (DUST CONTROL)	MG	5.2	\$25.00	\$129.18		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	2.2	\$50.00	\$110.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	574	\$28.50	\$16,362.75		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	2584	\$2.00	\$5,167.18		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	2584	\$2.00	\$5,167.18		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	69	\$100.00	\$6,917.57		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	517	\$3.50	\$1,808.51		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	258	\$1.25	\$322.95		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	295	\$65.00	\$19,144.42		0.00	0.00	0%	\$ -	\$ -
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.3	\$10,000.00	\$3,000.00	0.30	0.00	0.30	100%	\$ 3,000.00	\$ 3,000.00
	8000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	0.09	100%	\$ 909.09	\$ 909.09
TOTAL						\$68,583.77					\$3,909.09	\$3,909.09
SANTAWAN	110	EXCAVATION (ROADWAY)	CY	818	\$13.30	\$10,877.08		0.00	0.00	0%	\$ -	\$ -
	204	SPRINKLING (DUST CONTROL)	MG	5.9	\$25.00	\$147.21		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	2.5	\$50.00	\$125.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	654	\$28.50	\$18,646.42		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	2944	\$2.00	\$5,888.34		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	2944	\$2.00	\$5,888.34		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	79	\$100.00	\$7,883.02		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	589	\$3.50	\$2,060.92		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	294	\$1.25	\$368.02		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	336	\$65.00	\$21,816.31		0.00	0.00	0%	\$ -	\$ -
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.4	\$10,000.00	\$4,000.00	0.40	0.00	0.40	100%	\$ 4,000.00	\$ 4,000.00
	8000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	0.09	100%	\$ 909.09	\$ 909.09
TOTAL						\$78,609.77					\$4,909.09	\$4,909.09
CHEYENNE	110	EXCAVATION (ROADWAY)	CY	1625	\$13.30	\$21,611.11		0.00	0.00	0%	\$ -	\$ -
	204	SPRINKLING (DUST CONTROL)	MG	11.7	\$25.00	\$292.48		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	4.7	\$50.00	\$235.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	1300	\$28.50	\$37,047.62		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	5850	\$2.00	\$11,699.25		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	5850	\$2.00	\$11,699.25		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	157	\$100.00	\$15,662.37		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	1170	\$3.50	\$4,094.74		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	585	\$1.25	\$731.20		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	667	\$65.00	\$43,345.71		0.00	0.00	0%	\$ -	\$ -
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.7	\$10,000.00	\$7,000.00	0.70	0.00	0.70	100%	\$ 7,000.00	\$ 7,000.00
	8000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	0.09	100%	\$ 909.09	\$ 909.09
TOTAL						\$154,327.82					\$7,909.09	\$7,909.09

STREETS	ITEM NO.	DESCRIPTION	UNIT	PROJECT QTY	Unit Price	Contract	Total Work Done		Percent	Amount Due	Amount
							To-Date	Previous To-Date			
	110	EXCAVATION (ROADWAY)	CY	1544	\$13.30	\$20,529.30	0.00	0.00	0%	-	-
	204	SPRINKLING (DUST CONTROL)	MG	11.1	\$25.00	\$277.84	0.00	0.00	0%	-	-
	216	PROOF ROLLING	HR	4.9	\$50.00	\$245.00	0.00	0.00	0%	-	-
	247	FL BS (RDWY DEL)(TY E GR 4)(FINAL POS)	CY	1235	\$28.50	\$35,193.09	0.00	0.00	0%	-	-
	260	LIME TRT (EXST MATL) (12")	SY	5557	\$2.00	\$11,113.61	0.00	0.00	0%	-	-
	260	LIME TRT (NEW BASE)(8")	SY	5557	\$2.00	\$11,113.61	0.00	0.00	0%	-	-
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	149	\$100.00	\$14,878.34	0.00	0.00	0%	-	-
	310	PRIME COAT (MC-30)	TON	111	\$3.50	\$3,889.76	0.00	0.00	0%	-	-
	316	ASPH (AC-10)	GAL	556	\$1.25	\$694.60	0.00	0.00	0%	-	-
	341	D-GR HMA TY-D SAC-A PG76-22	TON	633	\$65.00	\$41,175.92	0.00	0.00	0%	-	-
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.7	\$10,000.00	\$7,000.00	0.50	0.00	71%	\$ 5,000.00	\$ 5,000.00
	8000	STORMWATER POLLUTION PREVENTION PLAN (SWP)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	100%	\$ 909.09	\$5,909.09
	TOTAL						\$147,020.16				\$5,909.09
	110	EXCAVATION (ROADWAY)	CY	1635	\$13.30	\$21,750.58	0.00	0.00	0%	-	-
	204	SPRINKLING (DUST CONTROL)	MG	11.8	\$25.00	\$294.37	0.00	0.00	0%	-	-
	216	PROOF ROLLING	HR	4.7	\$50.00	\$235.00	0.00	0.00	0%	-	-
	247	FL BS (RDWY DEL)(TY E GR 4)(FINAL POS)	CY	1308	\$28.50	\$37,286.71	0.00	0.00	0%	-	-
	260	LIME TRT (EXST MATL) (12")	SY	5887	\$2.00	\$11,774.75	0.00	0.00	0%	-	-
	260	LIME TRT (NEW BASE)(8")	SY	5887	\$2.00	\$11,774.75	0.00	0.00	0%	-	-
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	158	\$100.00	\$15,763.45	0.00	0.00	0%	-	-
	310	PRIME COAT (MC-30)	GAL	1177	\$3.50	\$4,121.16	0.00	0.00	0%	-	-
	316	ASPH (AC-10)	GAL	589	\$1.25	\$735.92	0.00	0.00	0%	-	-
	341	D-GR HMA TY-D SAC-A PG76-22	TON	671	\$65.00	\$43,625.46	0.00	0.00	0%	-	-
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.7	\$10,000.00	\$7,000.00	0.0909	0.00	100%	\$ 909.09	\$ 909.09
	8000	STORMWATER POLLUTION PREVENTION PLAN (SWP)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	100%	\$ 909.09	\$909.09
	TOTAL						\$155,271.25				\$909.09
	110	EXCAVATION (ROADWAY)	CY	332	\$13.30	\$4,411.27	0.00	0.00	0%	-	-
	204	SPRINKLING (DUST CONTROL)	MG	2.4	\$25.00	\$59.70	0.00	0.00	0%	-	-
	216	PROOF ROLLING	HR	1.1	\$50.00	\$55.00	0.00	0.00	0%	-	-
	247	FL BS (RDWY DEL)(TY E GR 4)(FINAL POS)	CY	265	\$28.50	\$7,562.18	0.00	0.00	0%	-	-
	260	LIME TRT (EXST MATL) (12")	SY	1194	\$2.00	\$2,388.06	0.00	0.00	0%	-	-
	260	LIME TRT (NEW BASE)(8")	SY	1194	\$2.00	\$2,388.06	0.00	0.00	0%	-	-
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	32	\$100.00	\$3,197.01	0.00	0.00	0%	-	-
	310	PRIME COAT (MC-30)	GAL	239	\$3.50	\$835.82	0.00	0.00	0%	-	-
	316	ASPH (AC-10)	GAL	119	\$1.25	\$149.25	0.00	0.00	0%	-	-
	341	D-GR HMA TY-D SAC-A PG76-22	TON	136	\$65.00	\$8,847.75	0.00	0.00	0%	-	-
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.2	\$10,000.00	\$2,000.00	0.0909	0.00	100%	\$ 909.09	\$ 909.09
	8000	STORMWATER POLLUTION PREVENTION PLAN (SWP)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	100%	\$ 909.09	\$32,803.18
	TOTAL						\$32,803.18				\$909.09

WHICHITA

CHEROKEE

CAMPACUAS

Project: INDIAN HILLS SUBDIVISION
 Owner: HIDALGO COUNTY PRECINT NO. 1
 Engineer: TEDSI INFRASTRUCTURE
 IOC Project No: 16-1019

Pay Application No: 1

4/30/2017

STREETS	ITEM NO.	DESCRIPTION	UNIT	Contract			Total Work Done			Percent Complete	Amount Due This Estimate	Amount To-Date
				PROJECT QTY	Unit Price	Project Amount	This	Previous	To-Date			
KICKAPOO	110	EXCAVATION (ROADWAY)	CY	593	\$13.30	\$7,892.72		0.00	0.00	0%	\$ -	\$ -
	204	SPRINKLING (DUST CONTROL)	MG	4.3	\$25.00	\$106.82		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	1.6	\$50.00	\$80.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL){TY E GR 4}{FNAL POS}	CY	475	\$28.50	\$13,530.38		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	2136	\$2.00	\$4,272.75		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	2136	\$2.00	\$4,272.75		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	57	\$100.00	\$5,720.15		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	427	\$3.50	\$1,495.46		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	214	\$1.25	\$267.05		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	244	\$65.00	\$15,830.55		0.00	0.00	0%	\$ -	\$ -
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.2	\$10,000.00	\$2,000.00		0.00	0.00	0%	\$ -	\$ -
	8000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	0.09	100%	\$ 909.09	\$ 909.09
	TOTAL						\$56,377.72					\$909.09
CADDOE	110	EXCAVATION (ROADWAY)	CY	1207	\$13.30	\$16,055.45		0.00	0.00	0%	\$ -	\$ -
	204	SPRINKLING (DUST CONTROL)	MG	8.7	\$25.00	\$217.29		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	3.2	\$50.00	\$160.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL){TY E GR 4}{FNAL POS}	CY	966	\$28.50	\$27,523.63		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	4346	\$2.00	\$8,691.67		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	4346	\$2.00	\$8,691.67		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	116	\$100.00	\$11,635.97		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	869	\$3.50	\$3,042.09		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	435	\$1.25	\$543.23		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	495	\$65.00	\$32,202.64		0.00	0.00	0%	\$ -	\$ -
	7004	TRAFFIC CONTROL PLAN (TCP)	MO	0.5	\$10,000.00	\$5,000.00		0.00	0.00	0%	\$ -	\$ -
	8000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09	0.0909	0.00	0.09	100%	\$ 909.09	\$ 909.09
	TOTAL						\$114,672.74					\$909.09
						BASE BID					\$58,649.99	\$58,649.99
						CHANGE ORDER					\$ -	\$ -
											\$2,932.50	\$2,932.50
											\$ -	\$ -
											\$55,717.49	\$55,717.49