

**APPLICATION FOR PAYMENT NO. TWO ( 2 FINAL)**

To: HIDALGO COUNTY (OWNER)  
 From: 2GS, LLC, dba Earthworks Enterprise (CONTRACTOR)  
 Contract: Hidalgo County Precinct #1  
 Project: FEMA Road and Drainage Imp.

Owner's Contract No. C-16-398-12-13 Engineer's Project No. PURCHASE ORDER #  
 For Work accomplished through the date of: May 7, 2017 757346, 757345, and 757524

1. Original Contract Price:	\$	<u>519,662.30</u>
2. Net change by Change Order and Written Agreements(+):	\$	<u>-</u>
3. Current Contract Price (1 plus 2):	\$	<u>519,662.30</u>
4. Total completed and stored to date:	\$	<u>519,662.30</u>
5. Retainage (per Agreement):		
<u>5%</u> of completed Work:	\$	<u>25,983.12</u>
_____ of stored material		
Total Retainage:	\$	<u>25,983.12</u>
6. Total completed and stored to date less retainage (4 minus 5)	\$	<u>493,679.19</u>
7. Less previous Application for Payments:	\$	<u>173,876.50</u>
8. AMOUNT DUE THIS APPLICATION (6 MINUS 7)	\$	<u>319,802.69</u>


Accompanying Documentation:

**CONTRACTOR'S Certification:**

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through 2 inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payments is in accordance with the Contract Documents and not defective.

Date May 8, 2017

State of TEXAS  
 County of HIDALGO  
 Subscribed and sworn to before me this 8th  
 day of May 2017.  
 Notary Public: Armando Omar Flores, Jr.  
 My Commission expires: March 23, 2020.



**2GS, LLC, dba Earthworks Enterprise**  
 (CONTRACTOR)


By: Humberto Garcia, Jr.  
 Humberto Garcia, Jr.  
 Member  
 P.O. Box 595  
 Peñitas, Texas 78576-0595

Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Date 5/11/2017

**LeFevre Engineering & Management Consulting, LLC**  
 (ENGINEER)

By: [Signature]  
 LeFevre Engineering  
 Exhibit E-C



2GS, LLC, dba Earthworks Enterprise Contractor Name  
 2/20/17 Starting Date  
 6/20/17 Project Ending Date  
 FEMA Road and Drainage Imp. Engineer's/County Project Description

Application No.: 2 (FINAL)  
 Application Date: 5/8/17  
 Period To: 5/7/17  
 Engineer's/County Project No.: C-16-398-12-13

No.	Item Code	Description	Unit	Original Rates	Original Schedule Value		Revised Rates	Value		First Month			Second Month			Third Month			Balance to Finish		
					Quan	Dollars		Quan	Dollars	Monthly Quan	QTY to Date	Item Cost (Monthly)	Monthly Quan	QTY to Date	Item Cost (Monthly)	Monthly Quan	QTY to Date	Item Cost (Monthly)	Total to Date	Quan	Dollars
<b>BASE BID</b>																					
<b>Mile 11 North Road</b>																					
1		Mobilization	LS	\$ 3,000.00	1	\$ 3,000.00				1.00	1.00	\$ 3,000.00	-	1.00	\$ -				3,000.00	1.00	\$ -
2		Traffic Control Plan signed and sealed by a professional engineer licensed in Texas	LS	2,500.00	1	2,500.00				1.00	1.00	2,500.00	-	1.00	-				2,500.00	1.00	-
3		Excavate and haul away for reclamation 2" Deep Asphalt wear surface and 4" of Caliche Base. Note: Base is 4' wider than wear surface. Treat existing sub base with 2% lime and compact to achieve proposed sub base.	SY	2.75	7,627	20,974.25				7,627.00	7,627.00	20,974.25	-	7,627.00	-				20,974.25	7,627.00	-
4		Install Biaxial Geogrid #1200 material over sub base.	SY	2.00	7,627	15,254.00				7,627.00	7,627.00	15,254.00	-	7,627.00	-				15,254.00	7,627.00	-
5		Furnish and Install 6" deep compacted Caliche Base course. Note: This Base Course is 4' wider than the Asphalt Wear Course 2' wider on each side of the road to provide a stable shoulder.	SY	5.70	7,627	43,473.90				7,627.00	7,627.00	43,473.90	-	7,627.00	-				43,473.90	7,627.00	-
6		Furnish and Apply a 1.5% Lime Treatment to the Caliche Base Material.	SY	1.00	7,627	7,627.00				7,627.00	7,627.00	7,627.00	-	7,627.00	-				7,627.00	7,627.00	-
7		Furnish and Apply a Prime Coat (MC-30)(0.2 Gal/SY) Asphaltic Material on Caliche Base surface.	SY	0.80	6,454	5,163.20				-	-	-	6,454.00	6,454.00	5,163.20				5,163.20	6,454.00	-
8		Furnish, Install and Roll a 2" deep HMAc Type "D" Asphalt wear surface.	SY	9.50	6,454	61,313.00				-	-	-	6,454.00	6,454.00	61,313.00				61,313.00	6,454.00	-
9		Install pavement markings and lines.	SY	0.70	6,454	4,517.80				-	-	-	6,454.00	6,454.00	4,517.80				4,517.80	6,454.00	-
10		Regrade Roadside Ditches	LF	2.00	5,280	10,560.00				5,280.00	5,280.00	10,560.00	-	5,280.00	-				10,560.00	5,280.00	-
					<b>Mile 11 North Road Total</b>							<b>\$ 103,389.15</b>			<b>\$ 70,994.00</b>				<b>174,383.15</b>		<b>\$ -</b>
<b>Mile 13 1/2 North Road</b>																					
1		Mobilization	LS	5,000.00	1	5,000.00				1.00	1.00	5,000.00	-	1.00	-				5,000.00	1.00	-
2		Traffic Control Plan signed and sealed by a professional engineer licensed in Texas	LS	2,500.00	1	2,500.00				1.00	1.00	2,500.00	-	1.00	-				2,500.00	1.00	-
3		Excavate and haul away for reclamation 2" Deep Asphalt wear surface and 4" of Caliche Base. Note: Base is 4' wider than wear surface. Treat existing sub base with 2% lime and compact to achieve proposed sub base.	SY	2.75	8,214	22,588.50				8,214.00	8,214.00	22,588.50	-	8,214.00	-				22,588.50	8,214.00	-
4		Install Biaxial Geogrid #1200 material over sub base.	SY	2.00	8,214	16,428.00				-	-	-	8,214.00	8,214.00	16,428.00				16,428.00	8,214.00	-
5		Furnish and Install 6" deep compacted Caliche Base course. Note: This Base Course is 4' wider than the Asphalt Wear Course 2' wider on each side of the road to provide a stable shoulder.	SY	5.60	8,214	45,998.40				-	-	-	8,214.00	8,214.00	45,998.40				45,998.40	8,214.00	-
6		Furnish and Apply a 1.5% Lime Treatment to the Caliche Base Material.	SY	1.00	8,214	8,214.00				8,214.00	8,214.00	8,214.00	-	8,214.00	-				8,214.00	8,214.00	-
7		Furnish and Apply a Prime Coat (MC-30)(0.2 Gal/SY) Asphaltic Material on Caliche Base surface.	SY	0.80	7,040	5,632.00				-	-	-	7,040.00	7,040.00	5,632.00				5,632.00	7,040.00	-
8		Furnish, Install and Roll a 2" deep HMAc Type "D" Asphalt wear surface.	SY	9.50	7,040	66,880.00				-	-	-	7,040.00	7,040.00	66,880.00				66,880.00	7,040.00	-
9		Install pavement markings and lines.	SY	0.65	7,040	4,576.00				-	-	-	7,040.00	7,040.00	4,576.00				4,576.00	7,040.00	-
10		Regrade Roadside Ditches	LF	2.00	5,280	10,560.00				5,280.00	5,280.00	10,560.00	-	5,280.00	-				10,560.00	5,280.00	-
					<b>Mile 13 1/2 North Road Total</b>							<b>\$ 48,862.50</b>			<b>\$ 139,514.40</b>				<b>188,376.90</b>		<b>\$ -</b>

