

Requisition

Req # 00227054

PO # 684964

Date: 11/30/12

Bill To: x
x

Vendor : 280046
L & G CONSULTING ENGINEERS, INC.
2100 W. EXPRESSWAY 83
MERCEDDES TX 78570
FAX (956) 565-6746

Ship To: HIDALGO CO. PCT 4
1051 N. DOOLITTLE
EDINBURG TX 78542


Contact: MUNOZ JR. R.
956-383-3112

Contract No: C-11-234-09-13

Special Instructions:
PCT. REQ. #1744

QUANTITY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
1.00	EACH	CONTRACT C-11-234-09-13 (WORK AUTHORIZATION NO. 2 APPROVED 12/4/12 UNDER AGENDA AI-35519 DO NOT DUPLICATE ORDER CC WORK AUTHORIZATION NO. 2 (C-11-234-09-13) IS FOR ENGINNER TO PROVIDE ENGINEERING SERVICES REQUIRED FOR THE PREPARATION OF THE SURVEYS, PS&E, UTILITY ADJUSTMENTS AND CONSTRUCTION MANAGEMENT FOR THE FM 1925 PROJECT (PART II from PHASE I) FROM KENYON ROAD EAST TO FM 907 (OLD ALAMO RD). WORK AUTHORIZATION NO 2 APPROVED COMMISSIONERS' COURT OF 12/4/12 UNDER AGENDA ITEM AI-35519 REGULAR OTHER P.O. ASSOCIATED WITH THIS PROJECT IS 663995 03/01/13 PARTIAL LIQUIDATION PD \$64161.00 DIRECT ON 02/26/13 WITH CK#04-14799 B#002391 ERC 08/04/14 PARTIAL LIQUIDATION FUNDING NEEDED FOR ANOTHER PROJECT TX DOT-NORTH ALAMO RD. PROJECT B#002706 ERC 10/06/14 RE-ENCUMBERED \$86,900.00 AS REQUESTED BY PURCHASING DEPT. AND PCT 4. HAD REQUESTED TO BE LIQUIDATED IN ERROR B#003592 ERC 03/04/15 PARTIAL LIQUIDATION PD INV#11325048 DIRECT ON 02/24/15 WITH CK#04-16022 \$22927.05 FROM ACCT 5-1341-431-00-124-076-0-841 B#005203 ERC 03/06/17 PARTIAL LIQUIDATION PD INV#11326114 DIRECT ON 02/28/17 WITH CK#04-17423 \$3700.50 FROM FUND 1341, OBJ 841 B#007751 ERC 03/31/17 PARTIAL LIQUIDATION PD INV#11326162 DIRECT ON 03/21/17 WITH CK#04-17473 FUND 1341 OBJ 841 \$6660.76 B#000953 ERC	600,560.00	600,560.00
		Account No	Encumbrance	
		7-1342-431-00-124-076-0-841	600,560.00	
			Freight	.00
			Total	600,560.00
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		

Authorized By: _____



L&G Engineering

Transportation Consultants

May 1, 2017

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

RECEIVED
MAY 10 2017

RE: **FM 1925 & N. Alamo Rd. Extension - Work Authorization No. 2**
PO#684964 - L&G Project#110602
CSJ: 1803-02-028, Etc.

BY: *Jack Piz*

Dear Commissioner Palacios:

Attached for your approval is our invoice for services rendered for the month of April 2017.

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule


This work authorization consists of engineering services required for the preparation of the surveys, PS&E, utilities adjustments and construction management for the FM 1925 project (Part II of Phase I) from Kenyon Road East to FM 907 (Old Alamo Road.). The following is a narrative of the progress report for this work authorization.

Work Authorization#2

		% Complete
FC 15001 – ROADWAY DESIGN SURVEY		
NO UPDATE: This task is complete.	L&G	100%
FC 15010 – ROADWAY DESIGN SURVEY/SUB		
NO UPDATE: This task is complete.	RODS	100%
FC 16001 – PS&E DESIGN		
NO UPDATE: This task is complete.	L&G	100%
FC 16205 – SIGNAL DESIGN		
NO UPDATE: This task is complete.	L&G	100%
FC 16307 – UTILITIES (PERMITTED)		
NO UPDATE: This task is complete.	L&G	100%
32001 – CONSTRUCTION MANAGEMENT		
UPDATE: Contractor continues on roadway work such as flex base, rework base material and treatment of subgrade and flex base. Material on Hand costs were adjusted based off of materials used. L&G continues to coordinate with Ricardo Bravo, P.E., TxDOT Project Manager, to discuss monthly construction status and any issues encountered. As of March 2017, the project is 74.97% complete (dollars) and 80.91% time used (178 days of the contracted 220 days have been charged). Our office will continue to coordinate the interests of Hidalgo County with TxDOT Project Manager during the construction period of this project	L&G	75%

Should you have any questions or require additional information, please give me a call at (956) 585-1909.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Ricardo Gallaga Jr.', written in a cursive style.

Ricardo Gallaga Jr., P.E.
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11326255
INVOICE DATE: 04/30/17

BILL TO: 84
Hidalgo County Pct #4
c/o Commission Joseph Palacios
1051 N. Doolittle Rd.
Edinburg, TX 78541

JOB: 110602
FM 1925 & N. Alamo Rd. Ext.
WA#2 - PO#684964

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of April 2017.						
15001-Rdwy Dsgn Surv	41,218.00	41,218.00		41,218.00	100.0	
15010-Rdwy Survy/Sub	26,792.00	26,792.00		26,792.00	100.0	
16001-Rdwy Design	348,018.00	348,018.00		348,018.00	100.0	
16205-Signal Design	72,019.00	72,019.00		72,019.00	100.0	
16307-Utl(Permitted)	38,504.00	38,504.00		38,504.00	100.0	
32001-Const. Mgmt	74,009.00	51,066.21	4,440.54	55,506.75	75.0	18,502.25
TOTALS:	600,560.00	577,617.21	4,440.54	582,057.75	96.9	18,502.25

ORIGINAL CONTRACT SUM \$ 600,560.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 600,560.00
TOTAL COMPLETED TO DATE \$ 582,057.75
LESS PREVIOUS INVOICES \$ 577,617.21

CURRENT PAYMENT DUE \$ 4,440.54


PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY: Jack King on 5/10/17
GOODS/SERVICES RECEIVED BY: _____ on April 2017

7-1303-431-00-124-076-0-841
7-1342-431-00-124-076-0-841
7-1341-431-00-124-076-0-841
PCT# 1744
REQ# 227054
PO# 684964

TASK AND DESCRIPTION	FIRM	2014												2015				2016				2017					
		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC		
Work Authorization No. 1																											
Environmental Clearance																											
Approval by TxDOT/FHWA - FONSI	L&G																										
ROW Clearance																											
Consumation of Cases - ROW Purchase Finalized	L&G																										
Work Authorization No. 2																											
Field Surveys For Design & Construction																											
Obtain Right of Entry (Surveying)	RODS	COMPL																									
Design Surveys	RODS	COMPL																									
Update DTM & Planimetrics	RODS	COMPL																									
Provide Field Books	RODS	COMPL																									
Provide Sealed Survey Data Sheets	RODS	COMPL																									
PS&E Development																											
Outfall Coordination with HCDD #1	L&G																										
30% PS&E Submittal w/Signal Design	L&G																										
60% PS&E Submittal w/Signal Design	TxDOT																										
90% PS&E Submittal w/Signal Design	L&G																										
TxDOT Review	L&G																										
95% PS&E Submittal w/Signal Design	L&G																										
TxDOT Review	TxDOT																										
100% Mylars Submittal w/Signal Design	L&G																										
TxDOT Plan Set Approval	TxDOT																										
Utility Coordination																											
Plan of Adjustment, Development and Review	L&G																										
Execution of 2-Party Standard Utility Agreement	COUNTY																										
Utility Adjustment	COUNTY																										
Construction Management - FM 1925																											
TxDOT Let Project	TxDOT																										
TxDOT Construction Duration	TxDOT																										
L&G Construction Management	L&G																										

10

■ L&G ENGINEERING TASK
■ TxDOT TASK
■ COUNTY TASK