

APPLICATION FOR PAYMENT NO. 2 & FINAL

To: HIDALGO COUNTY (OWNER)
 From: ASAGO LLC, dba ASAGO CONSTRUCTION (CONTRACTOR)
 Contract: C-16-364-11-01
 Project: Hidalgo County Precinct No. 1
FEMA Road Drainage Improvements - Mile 4 North Road
 Owner's Contract No. C-16-364-11-01 PO# 753773
 For Work accomplished through the date of May 5, 2017

| | |
|--|----------------|
| 1. Original Contract Price: | \$143,045.30 ✓ |
| 2. Net change by Change Order and Written Agreements(+or-): | \$0.00 |
| 3. Current Contract Price (1 plus 2): | \$143,045.30 |
| 4. Total completed and stored to date: | \$143,045.30 |
| 5. Retainage (per Agreement): | |
| 10% of completed Work: <u>\$14,304.53</u> | |
| 10% of stored material | |
| Total Retainage: | \$14,304.53 |
| 6. Total completed and stored to date less retainage (4 minus 5) | \$128,740.77 |
| 7. Less previous Application for Payments: | \$41,066.42 |
| 8. AMOUNT DUE THIS APPLICATION (6 MINUS 7) | \$87,674.35 ✓ |

Accompanying Documentation:

- | | |
|---|---|
| APPLICATION FOR PAYMENT ESTIMATE AND QUANTITY SCHEDULE OF VALUES CONTRACT TIME STATEMENT | LIST OF SUPPLIERS PARTIAL WAIVER OF LIEN PAYROLL & COMPLIANCE REPORTS |
|---|---|

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through 2 & FINAL inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payments is in accordance with the Contract Documents and not defective.


Date: May 5, 2017

ASAGO LLC, dba ASAGO CONSTRUCTION
CONTRACTOR

State of Texas
 County of Hidalgo
 Subscribed and sworn to before me this 5th day
 of May 2017

By: *Raul Iglesias*
Raúl Iglesias, Member

Sandra Ramos
 Notary Public
 My Commission expires: Jan 25, 2021



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Date: 5/11/17

LeFEVRE Engineering & Management Consulting, LLC
ENGINEER

By: *Steve D. Moore*

Estimate Quantity Update Worksheet

Contractor Name: Asago Construction
 Starting Date: 1/25/2017
 Project Ending Date: 5/5/2017
 Engineer's / County Project Desc.: FEMA Road Drainage Improvements - Mile 4 North Road

Application: 2 & FINAL
 Application Date: 5/5/2017
 Period To: 5/5/2017
 PO#: 753773

| ITEM NO | DESCRIPTION | UNIT | Revised Schedule Value | | | Application # 1 | | | Application # 2 | | | Balance to Finish | | |
|----------------------|---|------|------------------------|----------------|---------------------|------------------------|-------------|---------------------|------------------|---------------------|---------------------|-------------------|----------|---------------|
| | | | Quantity | Original Rates | Dollars | Monthly Quantity | QTY to Date | Item Cost (Monthly) | Monthly Quantity | QTY to Date | Item Cost (Monthly) | Total to Date | Quantity | Dollars |
| (905) ROADWAY | | | | | | | | | | | | | | |
| 1-1 | Mobilization, Bonds and Insurance | LS | 1.00 | \$3,000.00 | \$3,000.00 | 1.00 | 1.00 | \$3,000.00 | | 1.00 | \$0.00 | \$3,000.00 | 0.00 | \$0.00 |
| 1-2 | Traffic Control Plan | LS | 1.00 | \$3,000.00 | \$3,000.00 | 1.00 | 1.00 | \$3,000.00 | | 1.00 | \$0.00 | \$3,000.00 | 0.00 | \$0.00 |
| 1-3 | Excavate and haul away for reclamation | SY | 8,213.33 | \$1.00 | \$8,213.33 | 8,213.33 | 8,213.33 | \$8,213.33 | | 8,213.33 | \$0.00 | \$8,213.33 | 0.00 | \$0.00 |
| 1-4 | Install Biaxial Geogrid #1200 material over SubBase | SY | 8,213.33 | \$1.25 | \$10,266.66 | 4,106.67 | 4,106.67 | \$5,133.34 | 4,106.66 | 8,213.33 | \$5,133.32 | \$10,266.66 | 0.00 | \$0.00 |
| 1-5 | Furnish and Install 6-inch deep compacted Caliche | SY | 8,213.33 | \$4.25 | \$34,906.65 | 4,106.67 | 4,106.67 | \$17,453.35 | 4,106.66 | 8,213.33 | \$17,453.31 | \$34,906.65 | 0.00 | \$0.00 |
| 1-6 | Furnish and Apply a 1.5% Lime Treatment to the Ca | SY | 8,213.33 | \$2.15 | \$17,658.66 | 4,106.67 | 4,106.67 | \$8,829.34 | 4,106.66 | 8,213.33 | \$8,829.32 | \$17,658.66 | 0.00 | \$0.00 |
| 1-7 | Furnish and Apply a Prime Coat (MC-30)(0.2 GAL | SY | 7,040.00 | \$1.00 | \$7,040.00 | | 0.00 | \$0.00 | 7,040.00 | 7,040.00 | \$7,040.00 | \$7,040.00 | 0.00 | \$0.00 |
| 1-8 | Furnish, Install and Roll a 2-inch deep HMAC Type | SY | 7,040.00 | \$7.50 | \$52,800.00 | | 0.00 | \$0.00 | 7,040.00 | 7,040.00 | \$52,800.00 | \$52,800.00 | 0.00 | \$0.00 |
| 1-9 | Install pavement markings and lines. | SY | 7,040.00 | \$0.50 | \$3,520.00 | | 0.00 | \$0.00 | 7,040.00 | 7,040.00 | \$3,520.00 | \$3,520.00 | 0.00 | \$0.00 |
| 1-10 | Regrade Roadside Ditches | LF | 5,280.00 | \$0.50 | \$2,640.00 | | 0.00 | \$0.00 | 5,280.00 | 5,280.00 | \$2,640.00 | \$2,640.00 | 0.00 | \$0.00 |
| | Total Roadway | | | | \$143,045.30 | | | ✓\$45,629.35 | | 0.00 | \$97,415.95 | | | \$0.00 |
| | | | | | | Monthly Totals: | | \$45,629.35 | | ✓\$97,415.95 | \$143,045.30 | | | \$0.00 |

Total to Date \$143,045.30

Prepared and Checked By:

Signature:  Date: May 5, 2017
 Printed Name: Raul Iglesias