

**APPLICATION FOR PAYMENT NO. 2**

To: **HIDALGO COUNTY PRECINT No. 1**  
 From: **IOC COMPANY L.L.C.**  
 Contract: **BID NO.: 2016-399-12-07-FAZ**  
 Project: **INDIAN HILLS SUBDIVISION**  
 Owner's Contract No. **c-16-399-12-13**      Engineer's Project No. \_\_\_\_\_  
 For Work accomplished through the date of: **5/31/2017**

1. Original Contract Price:	\$ 1,280,979.70
2. Net change by Change Order and Written Agreements(+or-):	\$ -
3. Current Contract Price (1 plus 2):	\$ 1,280,979.70
4. Total completed and stored to date:	\$ 295,579.94
5. Retainage (per Agreement):	
5% of completed Work:	\$ 14,779.00
0 of stored material	\$ -
Total Retainage:	\$ 14,779.00
6. Total completed and stored to date less retainage (4 minus 5):	\$ 280,800.94
7. Less previous Application for Payments:	\$ 55,717.49
8. AMOUNT DUE THIS APPLICATION (6 MINUS 7)	\$ 225,083.45

Accompanying Documentation:

**CONTRACTOR'S Certification:**

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through 2 inclusive: (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payments is in accordance with the Contract Documents and not defective.


Date 5/30/2017

\_\_\_\_\_  
 IOC COMPANY LLC  
 CONTRACTOR

State of Texas  
 County of Hidalgo  
 Subscribed and sworn to before me this 15  
 day of June, 2017

By: Luis Martinez


[Signature]  
 Notary Public  
 My Commission expires: 06-02-2020



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Date 6-15-17

[Signature]  
 ENGINEER  
 By: Mark Corbitt



Project: INDIAN HILLS SUBDIVISION  
 Owner: HIDALGO COUNTY PRECINT NO. 1  
 Engineer: TEDSI INFRASTRUCTURE  
 IOC Project No: 16-1019

Pay Application No: 2

5/31/2017

STREETS	ITEM NO.	DESCRIPTION	UNIT	Contract			Total Work Done			Percent Complete	Amount Due This Estimate	Amount Due To-Date
				PROJECT QTY	Unit Price	Project Amount	This	Previous	To-Date			
TEJAS	110	EXCAVATION (ROADWAY)	CY	3099	\$13.30	\$41,217.75	2599.00	500.00	3099.00	100%	\$ 34,566.70	\$ 41,216.70
	204	SPRINKLING (DUST CONTROL)	MG	22.3	\$25.00	\$557.83	11.15	0.00	11.15	50%	\$ 278.75	\$ 278.75
	216	PROOF ROLLING	HR	9.2	\$50.00	\$460.00	9.20	0.00	9.20	100%	\$ 460.00	\$ 460.00
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	2479	\$28.50	\$70,659.00		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	11157	\$2.00	\$22,313.37	11157.00	0.00	11157.00	100%	\$ 22,314.00	\$ 22,314.00
	260	LIME TRT (NEW BASE)(8")	SY	11157	\$2.00	\$22,313.37		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	299	\$100.00	\$29,872.02	165.68	0.00	165.68	55%	\$ 16,568.00	\$ 16,568.00
	310	PRIME COAT (MC-30)	GAL	2231	\$3.50	\$7,809.68		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	1116	\$1.25	\$1,394.59		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	1272	\$65.00	\$82,671.03		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	1.4	\$10,000.00	\$14,000.00		1.40	1.40	100%	\$ -	\$ 14,000.00
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
		TOTAL				\$294,177.72					\$74,187.45	\$95,746.54
SHAWNEE	110	EXCAVATION (ROADWAY)	CY	1254	\$13.30	\$16,674.14	1254.00	0.00	1254.00	100%	\$ 16,678.20	\$ 16,678.20
	204	SPRINKLING (DUST CONTROL)	MG	9.0	\$25.00	\$225.67	4.50	0.00	4.50	50%	\$ 112.50	\$ 112.50
	216	PROOF ROLLING	HR	4.0	\$50.00	\$200.00	4.00	0.00	4.00	100%	\$ 200.00	\$ 200.00
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	1003	\$28.50	\$28,590.58		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	4513	\$2.00	\$9,026.60	4513.00	0.00	4513.00	100%	\$ 9,026.00	\$ 9,026.00
	260	LIME TRT (NEW BASE)(8")	SY	4513	\$2.00	\$9,026.60		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	120	\$100.00	\$12,000.00	67.02	0.00	67.02	56%	\$ 6,702.00	\$ 6,702.00
	310	PRIME COAT (MC-30)	GAL	903	\$3.50	\$3,159.31		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	451	\$1.25	\$564.16		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	515	\$65.00	\$33,443.55		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.6	\$10,000.00	\$6,000.00		0.60	0.60	100%	\$ -	\$ 6,000.00
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
		TOTAL				\$119,819.70					\$32,718.70	\$39,627.79
CREEK	110	EXCAVATION (ROADWAY)	CY	615	\$13.30	\$8,177.03	615.00	0.00	615.00	100%	\$ 8,179.50	\$ 8,179.50
	204	SPRINKLING (DUST CONTROL)	MG	4.4	\$25.00	\$110.67		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	1.9	\$50.00	\$95.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	492	\$28.50	\$14,017.77		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	2213	\$2.00	\$4,426.66		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	2213	\$2.00	\$4,426.66		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	59	\$100.00	\$5,926.20		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	443	\$3.50	\$1,549.33		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	221	\$1.25	\$276.67		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	252	\$65.00	\$16,400.79		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.3	\$10,000.00	\$3,000.00		0.30	0.30	100%	\$ -	\$ 3,000.00
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
		TOTAL				\$59,315.87					\$8,179.50	\$12,088.59

Project: INDIAN HILLS SUBDIVISION  
 Owner: HIDALGO COUNTY PRECINT NO. 1  
 Engineer: TEDSI INFRASTRUCTURE  
 IOC Project No: 16-1019

Pay Application No: 2

5/31/2017

STREETS	ITEM NO.	DESCRIPTION	UNIT	Contract			Total Work Done			Percent Complete	Amount Due This Estimate	Amount To-Date
				PROJECT QTY	Unit Price	Project Amount	This	Previous	To-Date			
SEMINOLE	110	EXCAVATION (ROADWAY)	CY	718	\$13.30	\$9,544.94	718.00	0.00	718.00	100%	\$ 9,549.40	\$ 9,549.40
	204	SPRINKLING (DUST CONTROL)	MG	5.2	\$25.00	\$129.18	2.60	0.00	2.60	50%	\$ 65.00	\$ 65.00
	216	PROOF ROLLING	HR	2.2	\$50.00	\$110.00	2.20	0.00	2.20	100%	\$ 110.00	\$ 110.00
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	574	\$28.50	\$16,362.75		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	2584	\$2.00	\$5,167.18	2584.00	0.00	2584.00	100%	\$ 5,168.00	\$ 5,168.00
	260	LIME TRT (NEW BASE)(8")	SY	2584	\$2.00	\$5,167.18		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	69	\$100.00	\$6,917.57	38.37	0.00	38.37	55%	\$ 3,837.00	\$ 3,837.00
	310	PRIME COAT (MC-30)	GAL	517	\$3.50	\$1,808.51		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	258	\$1.25	\$322.95		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	295	\$65.00	\$19,144.42		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.3	\$10,000.00	\$3,000.00		0.30	0.30	100%	\$ -	\$ 3,000.00
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
	TOTAL					\$68,583.77					\$18,729.40	\$22,638.49
SANTAWAN	110	EXCAVATION (ROADWAY)	CY	818	\$13.30	\$10,877.08	818.00	0.00	818.00	100%	\$ 10,879.40	\$ 10,879.40
	204	SPRINKLING (DUST CONTROL)	MG	5.9	\$25.00	\$147.21		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	2.5	\$50.00	\$125.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	654	\$28.50	\$18,646.42		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	2944	\$2.00	\$5,888.34		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	2944	\$2.00	\$5,888.34		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	79	\$100.00	\$7,883.02		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	589	\$3.50	\$2,060.92		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	294	\$1.25	\$368.02		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	336	\$65.00	\$21,816.31		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.4	\$10,000.00	\$4,000.00		0.40	0.40	100%	\$ -	\$ 4,000.00
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
	TOTAL					\$78,609.77					\$10,879.40	\$15,788.49
CHEYENNE	110	EXCAVATION (ROADWAY)	CY	1625	\$13.30	\$21,611.11	1625.00	0.00	1625.00	100%	\$ 21,612.50	\$ 21,612.50
	204	SPRINKLING (DUST CONTROL)	MG	11.7	\$25.00	\$292.48		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	4.7	\$50.00	\$235.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	1300	\$28.50	\$37,047.62		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	5850	\$2.00	\$11,699.25		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	5850	\$2.00	\$11,699.25		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	157	\$100.00	\$15,662.37		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	1170	\$3.50	\$4,094.74		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	585	\$1.25	\$731.20		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	667	\$65.00	\$43,345.71		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.7	\$10,000.00	\$7,000.00		0.70	0.70	100%	\$ -	\$ 7,000.00
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
	TOTAL					\$154,327.82					\$21,612.50	\$29,521.59

Project: INDIAN HILLS SUBDIVISION  
 Owner: HIDALGO COUNTY PRECINT NO. 1  
 Engineer: TEDSI INFRASTRUCTURE  
 IOC Project No: 16-1019

Pay Application No: 2

5/31/2017

STREETS	ITEM NO.	DESCRIPTION	UNIT	Contract			Total Work Done			Percent Complete	Amount Due This Estimate	Amount To-Date
				PROJECT QTY	Unit Price	Project Amount	This	Previous	To-Date			
CAMPACUJAS	110	EXCAVATION (ROADWAY)	CY	1544	\$13.30	\$20,529.30	1544.00	0.00	1544.00	100%	\$ 20,535.20	\$ 20,535.20
	204	SPRINKLING (DUST CONTROL)	MG	11.1	\$25.00	\$277.84		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	4.9	\$50.00	\$245.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	1235	\$28.50	\$35,193.09		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	5557	\$2.00	\$11,113.61		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	5557	\$2.00	\$11,113.61		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	149	\$100.00	\$14,878.34		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	1111	\$3.50	\$3,889.76		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	556	\$1.25	\$694.60		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	633	\$65.00	\$41,175.92		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.7	\$10,000.00	\$7,000.00		0.50	0.50	71%	\$ -	\$ 5,000.00
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
	TOTAL						\$147,020.16					\$20,535.20
CHEROKEE	110	EXCAVATION (ROADWAY)	CY	1635	\$13.30	\$21,750.58	1635.00	0.00	1635.00	100%	\$ 21,745.50	\$ 21,745.50
	204	SPRINKLING (DUST CONTROL)	MG	11.8	\$25.00	\$294.37		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	4.7	\$50.00	\$235.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	1308	\$28.50	\$37,286.71		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	5887	\$2.00	\$11,774.75		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	5887	\$2.00	\$11,774.75		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	158	\$100.00	\$15,763.45		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	1177	\$3.50	\$4,121.16		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	589	\$1.25	\$735.92		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	671	\$65.00	\$43,625.46		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.7	\$10,000.00	\$7,000.00		0.00	0.00	0%	\$ -	\$ -
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
	TOTAL						\$155,271.25					\$21,745.50
WHICHITA	110	EXCAVATION (ROADWAY)	CY	332	\$13.30	\$4,411.27	332.00	0.00	332.00	100%	\$ 4,415.60	\$ 4,415.60
	204	SPRINKLING (DUST CONTROL)	MG	2.4	\$25.00	\$59.70		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	1.1	\$50.00	\$55.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	265	\$28.50	\$7,562.18		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	1194	\$2.00	\$2,388.06		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	1194	\$2.00	\$2,388.06		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	32	\$100.00	\$3,197.01		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	239	\$3.50	\$835.82		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	119	\$1.25	\$149.25		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	136	\$65.00	\$8,847.75		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.2	\$10,000.00	\$2,000.00		0.00	0.00	0%	\$ -	\$ -
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
	TOTAL						\$32,803.18					\$4,415.60

Project: INDIAN HILLS SUBDIVISION  
 Owner: HIDALGO COUNTY PRECINT NO. 1  
 Engineer: TEDSI INFRASTRUCTURE  
 IOC Project No: 16-1019

Pay Application No: 2

5/31/2017

STREETS	ITEM NO.	DESCRIPTION	UNIT	Contract			Total Work Done			Percent Complete	Amount Due	
				PROJECT QTY	Unit Price	Project Amount	This	Previous	To-Date		This Estimate	To-Date
KICKAPOO	110	EXCAVATION (ROADWAY)	CY	593	\$13.30	\$7,892.72	593.00	0.00	593.00	100%	\$ 7,886.90	\$ 7,886.90
	204	SPRINKLING (DUST CONTROL)	MG	4.3	\$25.00	\$106.82		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	1.6	\$50.00	\$80.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	475	\$28.50	\$13,530.38		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	2136	\$2.00	\$4,272.75		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	2136	\$2.00	\$4,272.75		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	57	\$100.00	\$5,720.15		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	427	\$3.50	\$1,495.46		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	214	\$1.25	\$267.05		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	244	\$65.00	\$15,830.55		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.2	\$10,000.00	\$2,000.00		0.00	0.00	0%	\$ -	\$ -
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
	TOTAL						\$56,377.72					\$7,886.90
CADDOE	110	EXCAVATION (ROADWAY)	CY	1207	\$13.30	\$16,055.45	1206.00	0.00	1206.00	100%	\$ 16,039.80	\$ 16,039.80
	204	SPRINKLING (DUST CONTROL)	MG	8.7	\$25.00	\$217.29		0.00	0.00	0%	\$ -	\$ -
	216	PROOF ROLLING	HR	3.2	\$50.00	\$160.00		0.00	0.00	0%	\$ -	\$ -
	247	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	966	\$28.50	\$27,523.63		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (EXST MATL) (12")	SY	4346	\$2.00	\$8,691.67		0.00	0.00	0%	\$ -	\$ -
	260	LIME TRT (NEW BASE)(8")	SY	4346	\$2.00	\$8,691.67		0.00	0.00	0%	\$ -	\$ -
	260	LIME (HYD, COM OR QK)(SLURRY)	TON	116	\$100.00	\$11,635.97		0.00	0.00	0%	\$ -	\$ -
	310	PRIME COAT (MC-30)	GAL	869	\$3.50	\$3,042.09		0.00	0.00	0%	\$ -	\$ -
	316	ASPH (AC-10)	GAL	435	\$1.25	\$543.23		0.00	0.00	0%	\$ -	\$ -
	341	D-GR HMA TY-D SAC-A PG76-22	TON	495	\$65.00	\$32,202.64		0.00	0.00	0%	\$ -	\$ -
	8000	TRAFFIC CONTROL PLAN (TCP)	MO	0.5	\$10,000.00	\$5,000.00		0.00	0.00	0%	\$ -	\$ -
	7000	STORMWATER POLLUTION PREVENTION PLAN (SW3P)	LS	0.0909	\$10,000.00	\$909.09		0.09	0.09	100%	\$ -	\$ 909.09
	TOTAL						\$114,672.74					\$16,039.80
						BASE BID	\$1,280,979.70					
						CHANGE ORDER	\$0.00					
Total Improvements										\$236,929.95	\$295,579.94	
Less 5% Retainage										\$ 11,846.50	\$ 14,779.00	
MOH Net Change This Estimate										\$ -	\$ -	
Amount Due This Estimate:										\$ 225,083.45	\$ 280,800.94	

Contractor:

IOC Company, LLC

6/15/17  
Date

Engineer:

TEDSI Infrastructure Group

6-15-17  
Date