

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11326385**  
**INVOICE DATE: 06/30/17**

**BILL TO: 93**

Hidalgo County Pct. #2  
 300 W. Hall Acres, Suite G  
 Pharr, TX 78577

**JOB: 171001**

On-Call Services for "Road &  
 Bridges, CIP & Other Project"  
 Dicker Road WA#1, PO#762740


DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of June 2017.						
13002-ROW Mapping	656.56		656.56	656.56	100.0	
13020-ROW Map/Sub	6,000.00		6,000.00	6,000.00	100.0	
60102-Pre1. Dsgn	14,942.40		7,471.20	7,471.20	50.0	7,471.20
60103-Field Observat	9,961.60		2,988.48	2,988.48	30.0	6,973.12
60104-Exchange Infor	14,942.40		4,482.72	4,482.72	30.0	10,459.68
60105-Property Inter	9,961.60		8,965.44	8,965.44	90.0	996.16
60106-Coord of Agree	24,904.00		4,980.80	4,980.80	20.0	19,923.20
60107-Utility Meeting	7,471.20		2,241.36	2,241.36	30.0	5,229.84
60108-Project Close	19,923.20				0.0	19,923.20
60110-Comp. Utility	19,244.00		1,924.40	1,924.40	10.0	17,319.60
60190-Meetings/Coord	9,056.00		905.60	905.60	10.0	8,150.40
TOTALS:	137,062.96	0.00	40,616.56	40,616.56	29.6	96,446.40

ORIGINAL CONTRACT SUM	\$	137,062.96
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	137,062.96
TOTAL COMPLETED TO DATE	\$	40,616.56
LESS PREVIOUS INVOICES	\$	0.00
CURRENT PAYMENT DUE	\$	40,616.56



PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY: Elizabeth Casan ON 7/3/17  
 GOODS/SERVICES RECEIVED BY: \_\_\_\_\_ ON \_\_\_\_\_



July 3, 2017

Mr. Armando Garza, Jr., Chief Administrator  
**Attn: Ms. Erika Zamora, Director of Administrative Operations**  
Hidalgo County Precinct No. 2  
300 West Hall Acres Rd  
Pharr, Texas 78589

**RE: Work Authorization #1 on Contract # 17-137-05-16 - On-Call Services for “Road and Bridge, C.I.P. and Other Projects in General” – Dicker Road Project WA#1  
PO# 762740, Job#171001**

Dear Mr. Garza,

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of June 2017.

The following is attached:

- L&G's Invoice
- Work Schedule

TASK		% COMPL
<b>FC 13002 ~ ROW MAP</b>		
Ordered and instructed survey work for 3 possible compensable gas pipeline crossings, Lone Star Pipeline, Texas Gas Service and DCP Midstream impacting the widening of Dicker Rd. Provided Survey company with commitments from Sierra Title, easements submitted to us through correspondence with utilities, online research of property records through county clerk's office, maps provided by precincts row staff and requests made to TxDOT.	L&G	100%
<b>FC 13020 ~ ROW MAP / SUB</b>		
R.O.W. Survey Services, LLC delivered 3 parcel exhibits for our review	ROWSS	100%
<b>FC 60102 ~ PRELIMINARY DESIGN CONSULTATIONS</b>		
Inspected site locations and reviewed field data to confirm conflicts with Design. Numerous contacts through emails, letters and phone communication with utilities to discuss design and conflicts.	L&G	50%
<b>FC 60103 ~ FIELD OBSERVATIONS AND VERIFICATIONS</b>		
Provided utilities with U&D sheets to redline, offer mitigation options, and survey work. Coordinated exposure of DCP gas line so that surveyor could confirm	L&G	30%

elevation. Met with DCP field operators Roberto Martinez and Hector R Saenz to confirm pipe location and depth of cover.		
<b>FC 60104 ~ EXCHANGE OF INFORMATION WITH UTILITY PROVIDERS</b>		
Met with Rene Casarez, Engineering Manager for Texas Gas in Harlingen to discuss time frame for adjustment and mitigation measures. Multiple conference calls with Mark Gerding consulting Engineer for Lone Star Gas to discuss adjustment design, time frames and the Texas Administrative Code Title 43 Transportation pertaining to Utility Accommodation. Met with DCP to discuss options if they request reimbursement.	L&G	30%
<b>FC 60105 ~ CONFIRMATION OF PROPERTY INTERESTS</b>		
Requested proof of property interest from utilities. Met with Emerald Hollis of Sierra Title to confirm easements submitted by utilities. Reviewed submitted surveys.	L&G	90%
<b>FC 60106 ~ COORDINATION OF AGREEMENTS</b>		
Numerous communications with utilities concerning standard utility agreement (SUA). Met with attorney for Hidalgo county Steve Crain and Lone Star Pipeline attorney Beth Townsend concerning Encroachment agreement and amendments to SUA. Sent out formal request for utilities to submit their SUA package to county.	L&G	20%
<b>FC 60107 ~ UTILITY MEETINGS THROUGHOUT PROJECT DEVELOPMENT</b>		
Meet numerous times with project manager TEDSI, county staff and utilities.	L&G	30%
<b>FC 60108 ~ PROJECT CLOSEOUT</b>		
	L&G	0%
<b>FC 60110 ~ GENERAL MANAGEMENT &amp; COORDINATION OF COMPENSABLE UTILITY RELOCATION PROCESS</b>		
Various meetings to discuss adjustments that may be reimbursable.	L&G	10%
<b>FC 60190 ~ MEETINGS &amp; COORDINATION w/HIDALGO COUNTY PCT. #2, TxDOT AND UTILITY COMPANIES</b>		
Various meetings to discuss options with County and TEDSI to provide Quality Assurance and Quality Control	L&G	10%

Should you have any questions regarding this submittal or would like clarification on any aspect of the project, please do not hesitate to call me at (956) 585-1909.

Sincerely,

\_\_\_\_\_  
 Ricardo Gallaga, P.E.  
 Project Manager

# R. O. W. SURVEYING SERVICES, L.L.C.

---

June 30, 2017

Jacinto Garza, President/CEO  
L & G Engineering  
**Attn: Reza Badiozzamani, P.E.**  
2100 W. Expressway 83  
Mercedes, Texas 78570


**RE: Invoice #R17-077**  
**Dicker Road Project**  
**Work Authorization # \_\_\_\_\_**  
**Limits: From 23<sup>rd</sup> Street to Jackson Road**

Dear Mr. Garza;

Attached for your approval is our invoice for services rendered for the month of June, 2017. Additional attachments have a progress report and project Schedule C.

Thank you for your business. Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 424-3335.

Sincerely,



Julio Cerda, P.E.  
President/CEO

# R. O. W. SURVEYING SERVICES, L.L.C.

---

## Progress Report as of June, 2017:

### **FC130 Parcel Exhibits with Metes & Bounds Description (3 parcels)**

Project complete. Signed and sealed survey exhibits have been delivered for Lone Star gas crossing at 10<sup>th</sup> Street, DCP Midstream Crossing at station 110+86.88, and crossing within HCWID canal Right of Way.

