



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers
 1201 East Expressway 83 ♦ Mission, Texas 78572
 Tel: (956) 424-7898
 Fax: (956) 424-7022

March 10, 2017
 Project No: 2009-1032-03
 Invoice No: 201726

Raul Lozano
 Hidalgo County Precinct No. 1
 1902 Joe Stephens Avenue
 Weslaco, TX 78599

Project 2009-1032-03 Mile 6 West - Mile 9 to Mile 11 PS&E

Provide Services for Mile 6 West from Mile 9 North to Mile 11 North
Contract No. C-08-227-02-09
Purchase Order No. 741616
Work Authorization No. 3

Professional Services from January 01, 2017 to February 28, 2017

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
General Management & Coordination	155,400.00	90.00	139,860.00	139,860.00	0.00
General PS&E	126,090.00	90.00	113,481.00	113,481.00	0.00
Traffic Control Plans	97,300.00	90.00	87,570.00	87,570.00	0.00
Roadway Details	282,420.00	90.00	254,178.00	254,178.00	0.00
Drainage Details	189,890.00	90.0047	170,910.00	170,910.00	0.00
Traffic Items	150,525.00	90.00	135,472.50	135,472.50	0.00
Environmental & SWPPP	44,890.00	90.00	40,401.00	40,401.00	0.00
Survey	50,000.00	100.00	50,000.00	50,000.00	0.00
ROW Acquisition	376,000.00	20.9894	78,920.00	42,087.50	36,832.50
Subconsultant Management	42,600.00	38.6461	16,463.25	12,780.00	3,683.25
Total Fee	1,515,115.00		1,087,255.75	1,046,740.00	40,515.75
		Total Fee			40,515.75

Billing Summary

	Current	Prior	To-Date
Total Billings	40,515.75	1,046,740.00	1,087,255.75
Total Fee			1,515,115.00
Remaining Fee			427,859.25

Total this Invoice \$40,515.75

PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group, Inc.
738 Highway 6 South, Suite 430
Houston, Texas 77079

Authorized By: Mark D. Corbitt Date: 03-10-2017
 Mark D. Corbitt, P.E.
 Project Manager



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 • Mission, Texas 78572

Tel: (956) 424-7898

Fax: (956) 424-7022

Project Progress Report

TO: Commissioner David Fuentes

DATE: March 10, 2017

FROM: Craig F. Stong, P.E.

TEDSI PROJECT NO.: 2009-1032-03

REFERENCE:

Mile 6 West-Mile 9 to Mile 11 PS&E

TEDSI INVOICE NO: 201726 PROFESSIONAL SERVICES FROM: January 01, 2017 to February 28, 2017

PHASE	CONTRACTOR	TASK COMPLETED
General Management & Coordination	TEDSI 90%	TEDSI continues to manage the production of the PS&E for the Mile 6W Project including design and production of PS&E, ROW, Utilities
General PS&E	TEDSI 90%	TEDSI continues production of the PS&E for Mile 6W. TEDSI submitted the 90% set of plans to Precinct 1 for review on November 21, 2016.
Traffic Control Plans	TEDSI 90%	TEDSI continues work on the TCP for the Mile 6W project. TEDSI submitted the 90% set of plans to Precinct 1 for review on November 21, 2016.
Roadway Details	TEDSI 90%	TEDSI continues development of the Roadway details such as roadway layout, template production for cross sections and production of a profile to accommodate the proposed pavement section. TEDSI submitted the 90% set of plans to Precinct 1 for review on November 21, 2016.
Drainage Details	TEDSI 90%	TEDSI submitted the 90% set of plans to Precinct 1 for review on November 21, 2016.
Traffic Items	TEDSI 90%	TEDSI submitted the 90% set of plans to Precinct 1 for review on November 21, 2016.
Environmental & SWPPP	TEDSI 90%	TEDSI has begun work on the Env/SWPPP portion of this project to meet the requirements of TXR1500000. TEDSI submitted the 90% set of plans to Precinct 1 for review on November 21, 2016.
Survey	Aranda 100%	Task has been completed.
ROW Acquisition	HALFF 20.9894%	HALFF is continuing acquisition as directed.
Subconsultant Management	TEDSI 38.6461%	TEDSI continues to manage the ROW acquisition for the Mile 6 W project.