


L&G Engineering

Transportation Consultants

August 1, 2017

Commissioner Joseph Palacios
 Hidalgo County Precinct 4
 1051 N. Doolittle Rd
 Edinburg, TX 78542



RE: FM 1925 & N. Alamo Rd. Extension - Work Authorization No. 2
PO#684964 - L&G Project#110602
CSJ: 1803-02-028, Etc.

Dear Commissioner Palacios:

Attached for your approval is our invoice for services rendered for the month of July 2017.

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule


This work authorization consists of engineering services required for the preparation of the surveys, PS&E, utilities adjustments and construction management for the FM 1925 project (Part II of Phase I) from Kenyon Road East to FM 907 (Old Alamo Road.). The following is a narrative of the progress report for this work authorization.

Work Authorization#2

FC 15001 – ROADWAY DESIGN SURVEY		% Complete
NO UPDATE: This task is complete.	L&G	100%
FC 15010 – ROADWAY DESIGN SURVEY/SUB		
NO UPDATE: This task is complete.	RODS	100%
FC 16001 – PS&E DESIGN		
NO UPDATE: This task is complete.	L&G	100%
FC 16205 – SIGNAL DESIGN		
NO UPDATE: This task is complete.	L&G	100%
FC 16307 – UTILITIES (PERMITTED)		
NO UPDATE: This task is complete.	L&G	100%
32001 – CONSTRUCTION MANAGEMENT		
UPDATE: Contractor has completed roadway work and is addressing deficiencies noted by TxDOT. As per TxDOT Project Manager, Ricardo Bravo, the project still has several deficiency items being addressed. TxDOT is expecting to accept the project by August 2017. Time charges are being credited to Addressing Deficiencies. As of June 2017, the project is 100.00% complete (dollars) and 95.00% time used (209 days of the contracted 220 days have been charged). Our office will continue to coordinate the interests of Hidalgo County with Ricardo Brave, P. E., TxDOT Project Manager, during the construction period of this project	L&G	98%

Should you have any questions or require additional information, please give me a call at (956) 585-1909.

Sincerely,

A handwritten signature in black ink, appearing to read 'Ricardo Gallaga Jr.', written in a cursive style.

Ricardo Gallaga Jr., P.E.
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11326405
INVOICE DATE: 07/31/17

BILL TO: 84

Hidalgo County Pct #4
 c/o Commission Joseph Palacios
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 110602

FM 1925 & N. Alamo Rd. Ext.
 WA#2 - PO#684964

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of July 2017.						
15001-Rdwy Dsgn Surv	41,218.00	41,218.00		41,218.00	100.0	
15010-Rdwy Survy/Sub	26,792.00	26,792.00		26,792.00	100.0	
16001-Rdwy Design	348,018.00	348,018.00		348,018.00	100.0	
16205-Signal Design	72,019.00	72,019.00		72,019.00	100.0	
16307-Utl(Permitted)	38,504.00	38,504.00		38,504.00	100.0	
32001-Const. Mgmt	74,009.00	70,308.55	2,220.27	72,528.82	98.0	1,480.18
TOTALS:	600,560.00	596,859.55	2,220.27	599,079.82	99.8	1,480.18

ORIGINAL CONTRACT SUM \$ 600,560.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 600,560.00
 TOTAL COMPLETED TO DATE \$ 599,079.82
 LESS PREVIOUS INVOICES \$ 596,859.55

CURRENT PAYMENT DUE \$ 2,220.27


 PROJECT MANAGER'S SIGNATURE

PROJECT: FM 1925 / North Alamo Road
LIMITS: from Kenyon Road to FM 907 (Old Alamo Road)
CLIENT: Hidalgo County

7/24/2017

TASK AND DESCRIPTION	FIRM		16		2017			
			JUL-SEPT	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC
Work Authorization No. 1								
<u>Environmental Clearance</u>								
Approval by TxDOT/FHWA - FONSI	L&G							
<u>ROW Clearance</u>								
Consumation of Cases - ROW Purchase Finalized	L&G							
Work Authorization No. 2								
<u>Field Surveys For Design & Construction</u>								
Obtain Right of Entry (Surveying)	RODS	COMPL						
Design Surveys	RODS	COMPL						
Update DTM & Planimetrics	RODS	COMPL						
Provide Field Books	RODS	COMPL						
Provide Sealed Survey Data Sheets	RODS	COMPL						
<u>PS&E Development</u>								
Outfall Coordination with HCDD #1	L&G							
30% PS&E Submittal w/Signal Design	L&G							
60% PS&E Submittal w/Signal Design	TxDOT							
90% PS&E Submittal w/Signal Design	L&G							
TxDOT Review	L&G							
95% PS&E Submittal w/Signal Design	L&G							
TxDOT Review	TxDOT							
100% Mylars Submittal w/Signal Design	L&G							
TxDOT Plan Set Approval	TxDOT							
<u>Utility Coordination</u>								
Plan of Adjustment, Development and Review	L&G							
Execution of 2-Party Standard Utility Agreement	COUNTY							
Utility Adjustment	COUNTY							
<u>Construction Management - FM 1925</u>								
TxDOT Let Project	TxDOT							
TxDOT Construction Duration	TxDOT							
L&G Construction Management	L&G							

