

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11326403
INVOICE DATE: 07/31/17

BILL TO: 34
 Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 090201
 FM 493 South WA#1
 PO# 617489

| <u>DESCRIPTION</u> | <u>CONTRACT</u> | <u>PREVIOUS APPLICATIONS</u> | <u>CURRENT COMPLETED</u> | <u>TOTAL COMPLETED</u> | <u>% COMPL</u> | <u>BALANCE TO FINISH</u> |
|--|---------------------|------------------------------|--------------------------|------------------------|----------------|--------------------------|
| Engineering services for the month of July 2017. | | | | | | |
| 11006-Design Schem | 254,000.00 | 254,000.00 | | 254,000.00 | 100.0 | |
| 12001-EA Reports | 60,000.00 | 60,000.00 | | 60,000.00 | 100.0 | |
| 12002-Pub Involvement | 10,000.00 | 10,000.00 | | 10,000.00 | 100.0 | |
| 12040-Cul Resc/Sub | 20,000.00 | 20,000.00 | | 20,000.00 | 100.0 | |
| 13002-Owner Data/Cor | 35,000.00 | 35,000.00 | | 35,000.00 | 100.0 | |
| 15011-Field Sur/Sub | 150,000.00 | 150,000.00 | | 150,000.00 | 100.0 | |
| 16001-Rdwy Dsgn | 401,000.00 | 401,000.00 | | 401,000.00 | 100.0 | |
| 16104-Outfall Design | 67,000.00 | 67,000.00 | | 67,000.00 | 100.0 | |
| 16302-Traf Cntrl Pln | 30,000.00 | 30,000.00 | | 30,000.00 | 100.0 | |
| 16304-Irrigation | 32,000.00 | 32,000.00 | | 32,000.00 | 100.0 | |
| 16306-Qty Specs | 30,000.00 | 30,000.00 | | 30,000.00 | 100.0 | |
| 16307-Utilities | 40,000.00 | 40,000.00 | | 40,000.00 | 100.0 | |
| 3200-Const. Mgmt | 15,000.00 | 3,000.00 | 750.00 | 3,750.00 | 25.0 | 11,250.00 |
| TOTALS: | 1,144,000.00 | 1,132,000.00 | 750.00 | 1,132,750.00 | 99.0 | 11,250.00 |


ORIGINAL CONTRACT SUM \$ 1,144,000.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 1,144,000.00
 TOTAL COMPLETED TO DATE \$ 1,132,750.00
 LESS PREVIOUS INVOICES \$ 1,132,000.00



 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 750.00

HIDALGO COUNTY PCT 1
 AUG 2 17 PM 2:51



August 1, 2017

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Ms. Katia Garcia
1902 Joe Stevens
Weslaco, TX 78596

**RE: FM 493 (From: US 83 South to Military Hwy)
Work Authorization No. 1, PO# 617489,
C08-417-12-09, L&G Job#090201
CSJ: 0863-01-047**

Dear Commissioner Fuentes:

TxDOT received bids and Foremost Paving was the low bidder at \$11,913,324. L&G continues to coordinate with Jesus Noriega, TxDOT Project Manager. AT&T has completed most of their adjustments and Contractor has resumed work on project. Total duration of construction is expected to last 18 months. As of June 2017, the contract is 25.26% complete and approximately 38.13% (183 days) time used of the 480 days in the contract.

Attached for your approval is our invoice for services rendered for the month of July 2017. Our office will continue to coordinate the interest of the County with TxDOT during the construction span of this project. The following is attached:

- L & G's Invoice
- Sub-consultant Invoice (when applicable)
- Exhibit C "Project Schedule"

| TASK | | % COMPL |
|--|--------|------------|
| FC 11006 – DESIGN SCHEMATICS | | |
| This task is complete. | L&G | 100% |
| FC 12001 – EA REPORTS | | |
| This task is complete. | L&G | 100% |
| FC 12002 – PUBLIC INVOLVEMENT | | |
| This task is complete. | L&G | 100% |
| FC 12040 – CULTURAL RESOURCES | | |
| This task is complete. | L&G | 100% |
| FC 13002 – OWNERSHIP DATA COLLECTION | | |
| This task is complete. | L&G | 100% |
| FC 15011 – SURVEY PLANS AND DESIGN/SUB | | |
| This task is complete. | J.E.S. | 100% |
| FC 16001 – ROADWAY DESIGN | | |
| This task is complete. | L&G | 100% |

| | | |
|--|-----|------|
| This task is complete. | L&G | 100% |
| FC 16104 – OUTFALL DESIGN | | |
| This task is complete. | L&G | 100% |
| FC 16302 – TRAFFIC CONTROL PLAN | | |
| This task is complete. | L&G | 100% |
| FC 16304 – IRRIGATION | | |
| This task is complete. | L&G | 100% |
| FC 16306 – QUANTITIES & SPECS | | |
| This task is complete. | L&G | 100% |
| FC 16307 – UTILITIES | | |
| This task is complete. | L&G | 100% |
| FC 32000 – CONSTRUCTION MANAGEMENT | | |
| Contractor continued to perform Roadway Excavation, Cut & Restore Paving, Cement Stabilized Backfill, installation of RCP (18", 36" & 42"), including installation of Safety End Treatments, and Manholes. L&G continues to coordinate with Mr. Jesus Noriega, TxDOT Project Manager, and discussed project issues. No issues were discussed this month. | L&G | 25% |

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,

Ricardo Gallaga Jr. P.E.
Project Manager

Attachment

| TASK AND DESCRIPTION | FIRM | Task | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | |
|---|-------|----------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|--|
| WORK AUTHORIZATION NO. 1 | | | | | | | | | | | | | | | | | | | | | | |
| Entire Length of Project | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT PLANNING | | | | | | | | | | | | | | | | | | | | | | |
| Obtain Right of Entry (SURVEYING) | JES | Complete | | | | | | | | | | | | | | | | | | | | |
| Update Planimetric and DTM files | JES | Complete | | | | | | | | | | | | | | | | | | | | |
| DESIGN SURVEYS | JES | Complete | | | | | | | | | | | | | | | | | | | | |
| EXISTING RIGHT-OF-WAY LAYOUT | JES | Complete | | | | | | | | | | | | | | | | | | | | |
| meetings - w/ Hidalgo County Drainage District No. 1 | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| meetings w/ City of Donna | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| meetings - w/ Precinct No. 1 | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Hydrologic Map | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Utility Coordination | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Coordination with TXDOT AND COUNTY | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Coordination with 2 Irrigation Districts | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Schematic & Environmental Document Development | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Develop Schematic with outfalls | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Meet w/TXDOT and revise schematic as per comments | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| TXDOT and COUNTY approves Schematic | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| Draft Environmental Document, Field Visits, etc | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Submit Draft EA to District for 1st review | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Public Meeting | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| District Review/Revisions | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| ENV Review/Revisions | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Revisions as per ENV comments | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| Agency Coordination | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| FHWA Review/Revisions | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| Afford an Opportunity for Public Hearing | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| Forest | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| PS&E | | | | | | | | | | | | | | | | | | | | | | |
| TXDOT and COUNTY review of outfall locations | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Complete Intersection Layouts | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Design Hydraulic Structures, Outfalls, etc | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Design Roadway | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Signing, Pavement Markings, and Signals | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| Turn in 90% Plan Submittal | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| TXDOT Review Plan Submittal | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| Turn in 95% Plan Submittal | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| TXDOT Review Plan Submittal | TXDOT | Complete | | | | | | | | | | | | | | | | | | | | |
| Turn in 100% Plans | L&G | Complete | | | | | | | | | | | | | | | | | | | | |
| TXDOT ROW Acquisition | | | | | | | | | | | | | | | | | | | | | | |
| Parcel Acquisition by TXDOT | TXDOT | | | | | | | | | | | | | | | | | | | | | |
| TXDOT Construction Letting | | | | | | | | | | | | | | | | | | | | | | |
| July 2014 Letting (Approx 20 month construction schedule) | TXDOT | | | | | | | | | | | | | | | | | | | | | |
| Utility Delay Period (9 months) | L&G | | | | | | | | | | | | | | | | | | | | | |
| Construction Management (Approx 18 months) | L&G | | | | | | | | | | | | | | | | | | | | | |

MD

TXDOT ROW Acquisition
Utility Delay Period
L&G Construction Management