

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11326452**  
**INVOICE DATE: 08/31/17**

**BILL TO: 34**  
Hidalgo County Pct. #1  
902 Joe Stephens  
Weslaco, TX 78596

**JOB: 090201**  
FM 493 South WA#1  
PO# 617489

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of August 2017.						
11006-Design Schem	254,000.00	254,000.00		254,000.00	100.0	
12001-EA Reports	60,000.00	60,000.00		60,000.00	100.0	
12002-Pub Involment	10,000.00	10,000.00		10,000.00	100.0	
12040-Cu1 Resc/Sub	20,000.00	20,000.00		20,000.00	100.0	
13002-Owner Data/Cor	35,000.00	35,000.00		35,000.00	100.0	
15011-Field Sur/Sub	150,000.00	150,000.00		150,000.00	100.0	
16001-Rdwy Dsgn	401,000.00	401,000.00		401,000.00	100.0	
16104-Outfall Design	67,000.00	67,000.00		67,000.00	100.0	
16302-Traf Cntrl Pln	30,000.00	30,000.00		30,000.00	100.0	
16304-Irrigation	32,000.00	32,000.00		32,000.00	100.0	
16306-Qty Specs	30,000.00	30,000.00		30,000.00	100.0	
16307-Utilities	40,000.00	40,000.00		40,000.00	100.0	
3200-Const. Mgnmt	15,000.00	3,750.00	600.00	4,350.00	29.0	10,650.00
TOTALS:	1,144,000.00	1,132,750.00	600.00	1,133,350.00	99.1	10,650.00

ORIGINAL CONTRACT SUM \$ 1,144,000.00  
CHANGE BY CHANGE ORDER \$ 0.00  
CONTRACT SUM TO DATE \$ 1,144,000.00  
TOTAL COMPLETED TO DATE \$ 1,133,350.00  
LESS PREVIOUS INVOICES \$ 1,132,750.00




PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 600.00

TASK AND DESCRIPTION	FIRM	Task	2016			2017			2018										
			JAN - MAR	APR - JUN	JUL - SEPT	OCT - DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	
<b>WORK AUTHORIZATION NO. 1</b>																			
<b>Entire Length of Project PROJECT PLANNING</b>																			
Obtain Right of Entry (SURVEYING)	JES	Complete																	
Update Planimetric and DIM files	JES	Complete																	
DESIGN SURVEYS	JES	Complete																	
EXISTING RIGHT-OF-WAY LAYOUT	L&G	Complete																	
3 meetings - w/ Hidalgo County Drainage District No. 1	L&G	Complete																	
2 meetings w/ City of Donna	L&G	Complete																	
Hydrologic Map	L&G	Complete																	
Utility Coordination	L&G	Complete																	
Coordination with TXDOT AND COUNTY	L&G	Complete																	
Coordination with 2 Irrigation Districts	L&G	Complete																	
Schematic & Environmental Document Development	L&G	Complete																	
Develop Schematic with outfalls	L&G	Complete																	
Meet w/TXDOT and revise schematic as per comments	L&G	Complete																	
TXDOT and COUNTY approves Schematic	TXDOT	Complete																	
Split Environmental Document, Field Visits, etc	L&G	Complete																	
Submit Environmental Document for 1st review	L&G	Complete																	
Public Meeting	TXDOT	Complete																	
District Review/Revisions	TXDOT	Complete																	
ENV Review/Revisions	TXDOT	Complete																	
Revisions as per ENV comments	L&G	Complete																	
Agency Coordination	TXDOT	Complete																	
FRWA Review/Revisions	TXDOT	Complete																	
Attend an Opportunity for Public Hearing	TXDOT	Complete																	
PR&E	TXDOT	Complete																	
TXDOT and COUNTY review of outfall locations	L&G	Complete																	
Complete Intersection Layouts	L&G	Complete																	
Design Hydraulic Structures, Outfalls, etc	L&G	Complete																	
Design Roadway	L&G	Complete																	
Signing, Pavement Markings, and Signals	L&G	Complete																	
Turn in 90% Plan Submittal	L&G	Complete																	
TXDOT Review Plan Submittal	TXDOT	Complete																	
TXDOT 85% Plan Submittal	L&G	Complete																	
TXDOT 85% Plan Submittal	L&G	Complete																	
Turn in 100% M&P's	L&G	Complete																	
<b>TXDOT ROW Acquisition</b>																			
Parcel Acquisition by TXDOT	TXDOT	Complete																	
<b>TXDOT Construction Letting</b>																			
July 2014 Letting (Approx 20 month construction schedule)	TXDOT	Complete																	
Utility Delay Period (8 months)	L&G	Complete																	
Construction Management (Approx 18 months)	L&G	Complete																	

TXDOT ROW Acquisition  
Utility Delay Period  
L&G Construction Management

RO



September 1, 2017

Hon. David Fuentes  
Hidalgo County Commissioner, Pct. #1  
Attn: Ms. Katia Garcia  
1902 Joe Stevens  
Weslaco, TX 78596

**RE: FM 493 (From: US 83 South to Military Hwy)  
Work Authorization No. 1, PO# 617489,  
C08-417-12-09, L&G Job#090201  
CSJ: 0863-01-047**

Dear Commissioner Fuentes:

TxDOT received bids and Foremost Paving was the low bidder at \$11,913,324. L&G continues to coordinate with Jesus Noriega, TxDOT Project Manager. AT&T has completed most of their adjustments and Contractor has resumed work on project. Total duration of construction is expected to last 18 months. As of July 2017, the contract is 29.32% complete and approximately 42.29% (203 days) time used of the 480 days in the contract.

Attached for your approval is our invoice for services rendered for the month of August 2017. Our office will continue to coordinate the interest of the County with TxDOT during the construction span of this project. The following is attached:

- L & G's Invoice
- Sub-consultant Invoice (when applicable)
- Exhibit C "Project Schedule"

TASK		% COMPL
FC 11006 – DESIGN SCHEMATICS		
This task is complete.	L&G	100%
FC 12001 – EA REPORTS		
This task is complete.	L&G	100%
FC 12002 – PUBLIC INVOLVEMENT		
This task is complete.	L&G	100%
FC 12040 – CULTURAL RESOURCES		
This task is complete.	L&G	100%
FC 13002 – OWNERSHIP DATA COLLECTION		
This task is complete.	L&G	100%
FC 15011 – SURVEY PLANS AND DESIGN/SUB		
This task is complete.	J.E.S.	100%
FC 16001 – ROADWAY DESIGN		
This task is complete.	L&G	100%

FC 16104 – OUTFALL DESIGN		
This task is complete.	L&G	100%
FC 16302 – TRAFFIC CONTROL PLAN		
This task is complete.	L&G	100%
FC 16304 – IRRIGATION		
This task is complete.	L&G	100%
FC 16306 – QUANTITIES & SPECS		
This task is complete.	L&G	100%
FC 16307 – UTILITIES		
This task is complete.	L&G	100%
FC 32000 – CONSTRUCTION MANAGEMENT		
Contractor continued to perform Roadway Excavation, Cut & Restore Paving, installation of RCP (18”), including installation of Safety End Treatments, and construct Detours. L&G continues to coordinate with Mr. Jesus Noriega, TxDOT Project Manager, and discussed project issues. No issues were discussed this month.	L&G	29%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,  


Ricardo Gallaga Jr. P.E.  
Project Manager

Attachment