

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11326467**  
**INVOICE DATE: 08/31/17**

**BILL TO: 93**  
 Hidalgo County Pct. #2  
 300 W. Hall Acres, Suite G  
 Pharr, TX 78577


**JOB: 170301**  
 Nolana Loop WA#1  
 Segment 1 - FM 1426 to FM 907  
 PO#760468

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of August 2017.						
11003-PS&E Develop	835,427.32	250,628.20	41,771.36	292,399.56	35.0	543,027.76
13002-ROW Mapping	20,149.60	6,044.88		6,044.88	30.0	14,104.72
13020-ROW Map/Sub	185,500.00				0.0	185,500.00
16006-Plans to TxDot	108,038.08				0.0	108,038.08
16204-Signal Warrant	39,308.70	5,896.31		5,896.31	15.0	33,412.39
16205-Signal Design	64,711.10				0.0	64,711.10
16308-Permitted Utili	88,245.06	26,473.52	4,412.25	30,885.77	35.0	57,359.29
33001-Geotech Eng.	95,961.24				0.0	95,961.24
TOTALS:	1,437,341.10	289,042.91	46,183.61	335,226.52	23.3	1,102,114.58

  
 \_\_\_\_\_  
 PROJECT MANAGER'S SIGNATURE

ORIGINAL CONTRACT SUM	\$	1,437,341.10
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	1,437,341.10
TOTAL COMPLETED TO DATE	\$	335,226.52
LESS PREVIOUS INVOICES	\$	289,042.91
CURRENT PAYMENT DUE	\$	46,183.61

INVOICE RECEIVED BY: Elizabeth Casas ON 9/1/17  
 GOODS/SERVICES RECEIVED BY: \_\_\_\_\_ ON \_\_\_\_\_



September 1, 2017

Mr. Armando Garza, Jr., Chief Administrator  
**Attn: Ms. Erika Zamora, Director of Administrative Operations**  
Hidalgo County Precinct No. 2  
300 West Hall Acres Rd  
Pharr, Texas 78589

**RE: Nolana Loop Project WA#1**  
**Segment 1 ~ FM 1426 (Raul Longoria) to FM 907 (Alamo Road)**  
**PO #760468 – L&G Project #170301**

Dear Mr. Garza,

Attached for your review and approval is our invoice for the services rendered under Work Authorization #1 on the subject referenced project for the month of August 2017.

Attached are the following:

- L&G's Invoice
- Exhibit C – Work Schedule

#### Work Authorization #1

TASK		% COMPL
<b>FC 11003 ~ PS&amp;E DEVELOPMENT</b>		
<b>UPDATED:</b> We continue to develop the plan set, including: typical sections, project layout, title sheet & TCP layouts.	<b>L&amp;G</b>	<b>35%</b>
<b>FC 13002 ~ COORDINATION AND MANAGMEENT OF SUBCONSULTANT FOR ROW MAP, FIELD &amp; DESIGN SURVEY</b>		
<b>NO UPDATE:</b> L&G has provided the surveyor with all alignment, ROW and reference files for them to utilize in their survey work. L&G has provided existing plan sheets from completed adjacent projects for existing benchmark information.	<b>L&amp;G</b>	<b>30%</b>
<b>FC 13020 ~ ROW MAPPING, FIELD SURVEYS FOR DESIGN SURVEY</b>		
<b>NO UPDATE:</b> This task has not started, it will commence this month.	<b>CDS MUERY</b>	<b>0%</b>
<b>FC 16006 ~ COORDINATION WITH TxDOT FOR APPROVAL OF THE PLANS WITH FHWA OVERSIGHT</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>

<b>FC 16204 ~ TRAFFIC SIGNAL WARRANTS STUDIES AT TWO INTERSECCIONS, NOLANA LOOP AT CESAR CHAVEZ AND NOLANA LOOP AT FM 907</b>		
<b>NO UPDATE:</b> L&G continues to develop traffic layouts to determine the needed count locations for all turning movements.	<b>L&amp;G</b>	<b>15%</b>
<b>FC 16205 ~ TRAFFIC SIGNAL DESIGNS AT THREE INTERSECTIONS, NOLANA LOOP AT FM 1426, NOLANA LOOP AT CESAR CHAVEZ AND NOLANA LOOP AT FM 907</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 16308 ~ PERMITTED UTILITIES COORDINATION</b>		
<b>UPDATED:</b> L&G continues to coordinate with the utility companies present on the project. We have requested system maps and will begin placing them on our U&D sheets.	<b>L&amp;G</b>	<b>35%</b>
<b>FC 33001 ~ GEOTECHNICAL TESTING AND PAVEMENT DESIGN</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>

Should you have any questions regarding this submittal or would like clarification on any aspect of the project, please do not hesitate to call me at (956) 585-1909.

Sincerely,

---

Robert Macheska, P.E., CFM  
Project Manager

Attachments