

L&G Engineering

September 1, 2017

Transportation Consultants

Commissioner Joseph Palacios
 Hidalgo County Precinct 4
 1051 N. Doolittle Rd
 Edinburg, TX 78542

RE: FM 1925 & N. Alamo Rd. Extension - Work Authorization No. 2
PO#684964 - L&G Project#110602
CSJ: 1803-02-028, Etc.

Dear Commissioner Palacios:

Attached for your approval is our FINAL invoice for services rendered for the month of August 2017.

- L & G's Invoice (and sub consultant invoice, if applicable)
- Affidavit and Waiver of Lien
- Exhibit C – Work Schedule

This work authorization consists of engineering services required for the preparation of the surveys, PS&E, utilities adjustments and construction management for the FM 1925 project (Part II of Phase I) from Kenyon Road East to FM 907 (Old Alamo Road.). The following is a narrative of the progress report for this work authorization.

Work Authorization#2

FC 15001 – ROADWAY DESIGN SURVEY		% Complete
NO UPDATE: This task is complete.	L&G	100%
FC 15010 – ROADWAY DESIGN SURVEY/SUB		
NO UPDATE: This task is complete.	RODS	100%
FC 16001 – PS&E DESIGN		
NO UPDATE: This task is complete.	L&G	100%
FC 16205 – SIGNAL DESIGN		
NO UPDATE: This task is complete.	L&G	100%
FC 16307 – UTILITIES (PERMITTED)		
NO UPDATE: This task is complete.	L&G	100%
32001 – CONSTRUCTION MANAGEMENT		
UPDATE: Contractor has completed roadway work and has addressed deficiencies noted by TxDOT. As per TxDOT Project Manager, Ricardo Bravo, the project is completed and should be accepted and closed out by September 2017. Time charges were credited to Addressing Deficiencies. As of July 2017, the project is 100.00% complete (dollars) and 95.00% time used (209 days of the contracted 220 days have been charged). Our office coordinated the interests of Hidalgo County with Ricardo Brave, P. E., TxDOT Project Manager, during the construction period of this project	L&G	100%

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11326454
INVOICE DATE: 08/31/17

BILL TO: 84

Hidalgo County Pct #4
c/o Commission Joseph Palacios
1051 N. Doolittle Rd.
Edinburg, TX 78541

JOB: 110602

FM 1925 & N. Alamo Rd. Ext.
WA#2 - PO#684964

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of August 2017.						
15001-Rdwy Dsgn Surv	41,218.00	41,218.00		41,218.00	100.0	
15010-Rdwy Survy/Sub	26,792.00	26,792.00		26,792.00	100.0	
16001-Rdwy Design	348,018.00	348,018.00		348,018.00	100.0	
16205-Signal Design	72,019.00	72,019.00		72,019.00	100.0	
16307-Utl(Permitted)	38,504.00	38,504.00		38,504.00	100.0	
32001-Const. Mgmt	74,009.00	72,528.82	1,480.18	74,009.00	100.0	
TOTALS:	600,560.00	599,079.82	1,480.18	600,560.00	100.0	0.00

ORIGINAL CONTRACT SUM \$ 600,560.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 600,560.00
TOTAL COMPLETED TO DATE \$ 600,560.00
LESS PREVIOUS INVOICES \$ 599,079.82



PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 1,480.18

**AFFIDAVIT AND WAIVER OF LIEN
PRIME CONTRACTOR**


STATE OF Texas

COUNTY OF Hidalgo

Personally appeared before me, the undersigned Notary Public for Marisela G. Marin, Secretary/Treasurer of L&G Consulting Engineers, Inc (Prime Contractor), who being duly sworn by me states on oath that all product suppliers and Subcontractors, payrolls, sales tax, privilege tax or license, old age benefits tax, state and federal unemployment insurance, and other liabilities incurred in the performance of Engineering Services Contract for the FM 1925 & N. Alamo Rd. Extension – WA#2, PO#684964, have been paid in full and that the above named Prime Contractor waives any claims and released Hidalgo County Pct. #4 (Owner) from any rights or claims (including lien rights) for debts due and owing by virtue of the furnishing of any labor, products, and supplies furnished for such improvements.

The above named Prime Contractor agrees to indemnify Hidalgo County Pct#4 and save them harmless on account of any loss he/she may sustain in reliance upon the Affidavit and Waiver of Lien including the amount of any lien he/she may be compelled to pay all costs relating thereto and a reasonable attorney's fee.

(Prime Contractor)



By: Marisela G. Marin

Title: Sec/Treas.

Date: 8/3/17

Sworn to and subscribed before me

this the 31st day of August 2017

Marie C. Bustamante

Notary Public

My Commission Expires April 14, 2021

PROJECT: FM 1925 / North Alamo Road
LIMITS: from Kenyon Road to FM 907 (Old Alamo Road)
CLIENT: Hidalgo County

8/24/2017

TASK AND DESCRIPTION	FIRM	16		2017			
		JUL-SEPT	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC
Work Authorization No. 1							
<u>Environmental Clearance</u>							
Approval by TxDOT/FHWA - FONSI	L&G						
<u>ROW Clearance</u>							
Consumation of Cases - ROW Purchase Finalized	L&G						
Work Authorization No. 2							
<u>Field Surveys For Design & Construction</u>							
Obtain Right of Entry (Surveying)	RODS	COMPL					
Design Surveys	RODS	COMPL					
Update DTM & Planimetrics	RODS	COMPL					
Provide Field Books	RODS	COMPL					
Provide Sealed Survey Data Sheets	RODS	COMPL					
<u>PS&E Development</u>							
Outfall Coordination with HCDD #1	L&G						
30% PS&E Submittal w/Signal Design	L&G						
60% PS&E Submittal w/Signal Design	TxDOT						
90% PS&E Submittal w/Signal Design	L&G						
TxDOT Review	L&G						
95% PS&E Submittal w/Signal Design	L&G						
TxDOT Review	TxDOT						
100% Mylars Submittal w/Signal Design	L&G						
TxDOT Plan Set Approval	TxDOT						
<u>Utility Coordination</u>							
Plan of Adjustment, Development and Review	L&G						
Execution of 2-Party Standard Utility Agreement	COUNTY						
Utility Adjustment	COUNTY						
<u>Construction Management - FM 1925</u>							
TxDOT Let Project	TxDOT						
TxDOT Construction Duration	TxDOT						
L&G Construction Management	L&G						

