

# L&G Consulting Engineers, Inc.

November 1, 2017



Commissioner Joseph Palacios  
Hidalgo County Precinct 4  
1051 N. Doolittle Rd  
Edinburg, TX 78542

**RE: SH 107/Bus 281 Intersection & Drainage Improvements (Limits: At Courthouse Square & Outfall) PO#750481 - L&G Project#161501**

Dear Commissioner Palacios:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of October 2017.

- L & G's Invoice
- Exhibit C – Work Schedule

### Work Authorization #1

FC 11002 ~ CATEGORY III TRAFFIC IMPACT ANALYSIS STUDY		% Complete
<b>NO UPDATE:</b> The draft complete TIA study has been completed and submitted to the County and the City of Edinburg for final review. L&G has reviewed the report and has provided comments to the Traffic Engineer and we continue to await comments from the City & County and have submitted to TxDOT for review.	L&G	95%
<b>FC 11005 ~ DESIGN SCHEMATIC FOR TRAFFIC CIRCULATION AND OUTFALLS</b>		
<b>UPDATED:</b> As per our last meeting with TxDOT, they have advised us they would like to have the route go East along SH 107, so that we can rebuild SH 107 completely to US 281. We met with the City, Judge's Office, HCDD #1 and Pct. #4 staff on October 19 <sup>th</sup> to discuss the east route. L&G will continue to develop this schematic option in preparation for a meeting with TxDOT.	L&G	90%
<b>FC 11006 ~ OFFICE SURVEYS FOR SCHEMATIC (PRELIM. OWNERSHIP ID &amp; PROP. RIGHTS)</b>		
<b>UPDATED:</b> L&G has begun performing the office surveys for the route east along SH 107 to US 281.	L&G	90%
<b>FC 11008 ~ UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT/FHWA</b>		
<b>NO UPDATE:</b> As per our last meeting with TxDOT, they have advised us they would like to have the route go East along SH 107, so that we can rebuild SH 107 completely to US 281. We have begun analyzing the validity of this option and if valid, will update the schematic accordingly.	L&G	75%


<b>FC 11020 ~ CATEGORY III IMPACT ANALYSIS STUDY / SUB</b>		
<b>NO UPDATE:</b> ETSI has submitted the complete draft report for review and comment. The report has been submitted to the County as well as the City of Edinburg for their comments. The report has been submitted to TxDOT and we are awaiting their comments.	<b>ETSI</b>	<b>96.9%</b>
<b>FC 12001 ~ EA REPORTS</b>		
<b>NO UPDATE:</b> The project has been initiated with TxDOT. The scoping document/development tool and corresponding attachments have been prepared.	<b>L&amp;G</b>	<b>10%</b>
<b>FC 12002 – PUBLIC INVOLVEMENT WITH STAKEHOLDERS AND 1 PUBLIC MEETING</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12003 ~ PUBLIC INVOLVEMENT WITH STAKEHOLDERS AND 1 PUBLIC MEETING</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12007 ~ ARCHEOLOGICAL AND HISTORICAL RESEARCH</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12008 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS, ETC.</b>		
<b>NO UPDATE:</b> L&G continues to develop the required exhibits in preparation for the needed public meeting to be scheduled in the near future. We have provided TxDOT with a detailed plan of action and have received their approval via a letter received December 16, 2016. We will now set up a DCC meeting in order to facilitate the public meeting.	<b>L&amp;G</b>	<b>30%</b>
<b>FC 12009 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC HEARINGS WITH LAYOUTS, ETC.</b>		
<b>NO UPDATE:</b> This task has not started.	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12070 ~ ARCHEOLOGICAL AND HIST RESEARCH / SUB</b>		
<b>NO UPDATE:</b> This task has not started.	<b>AmaTerra</b>	<b>0%</b>
<b>FC 13007 ~ SUB-SURFACE UTILITY ENG. FOR RDWYS SURROUNDING COURTHOUSE</b>		
<b>NO UPDATE:</b> L&G has coordinated with the surveyor and identified all of the utility lines for the needed SUE work based on the existing crossings that could potentially impact the proposed storm sewer system. L&G has provided ROWSS with a layout identifying all of the SUE locations.	<b>L&amp;G</b>	<b>25%</b>
<b>FC 13070 ~ SUB-SURFACE UTILITY ENG. FOR RDWYS SURROUNDING COURTHOUSE / SUB</b>		
<b>NO UPDATE:</b> ROWSS has begun the preliminary utility research and preliminary utility mapping. They have provided a map identifying all of the existing utilities along the corridor and we will meet within the next week to discuss all of the SUE locations.	<b>ROWSS</b>	<b>10%</b>

<b>FC 15001 ~ FIELD SURVEY FOR DESIGN &amp; EXIST ROW MAPPING</b>		
<b>UPDATED:</b> L&G continues to coordinate with the surveyor and provide guidance on their ROW Mapping. L&G has reviewed their topo & basemap and provided comment to the surveyor. Their next submittal should be the final dgn submittal for all ROW Mapping.	<b>L&amp;G</b>	<b>90%</b>
<b>FC 15010 ~ FIELD SURVEY FOR DESIGN &amp; EXIST ROW MAPPING / SUB</b>		
<b>UPDATED:</b> ROWSS has finalized recovering the existing right of ways for SH 107 and the Courthouse square. The basemap dgn has been provided to us and has been reviewed by L&G. ROWSS has provided survey data for the outfall to the east for determination of validity of that outfall route.	<b>ROWSS</b>	<b>88.8%</b>
<b>FC 16101 ~ HYDROLOGICAL MAP</b>		
<b>NO UPDATE:</b> L&G continues to develop the preliminary Hydrologic Map in preparation for an upcoming public meeting. We have provided TxDOT with a detailed plan of action and have received their approval via a letter received December 16, 2016. We have held a DCC meeting in order to discuss the outfall options.	<b>L&amp;G</b>	<b>75%</b>
<b>FC 16302 ~ DEVELOP CONCEPTUAL TRAFFIC CONTROL PLAN OF SH 107 DRAINAGE STRUCTURES</b>		
<b>NO UPDATE:</b> L&G continues to develop a conceptual TCP plan including Typical Sections, Layouts and Sequence of Construction for the possible construction along SH 107. This has been submitted to TxDOT along with the schematics for their review. Special note is being taken to make sure that a minimal impact to the travelling public is being made.	<b>L&amp;G</b>	<b>75%</b>
<b>FC 16307 ~ PRELIMINARY COMPENSABLE UTILITY IDENTIFICATION OF SCHEMATIC</b>		
<b>NO UPDATE:</b> L&G continues to identify the utilities present on the preliminary schematic from our database. We continue to verify their existence in the field and are coordinating with the individual utility companies for their property interest. We continue to research all of the utility lines within the Courthouse Square and will proceed accordingly based on the recommendations of TxDOT's correspondence.	<b>L&amp;G</b>	<b>65%</b>
<b>FC 60001 ~ ROW ACQUISITION PROCESS OF BUSINESS 281 @ COURTHOUSE SQUARE CLOSURE</b>		
<ul style="list-style-type: none"> <li>○ <b>ROW ACQUISITION</b> <ul style="list-style-type: none"> <li>• Project presence has been established at 900 S. Stewart Road in Mission, Texas 78572 @ L&amp;G Engineering-Transportation Consulting Engineers Right of Way Office. The office is open during normal County and State work hours with available personnel to answer questions about the project.</li> <li>• L&amp;G has coordinated with TxDOT and have been advised that they will be placing an agenda item on this month's Commission meeting to discuss deeming this parcel surplus.</li> </ul> </li> <li>○ <b>Title Service</b> <ul style="list-style-type: none"> <li>• This task has not started yet.</li> </ul> </li> </ul>	<b>L&amp;G</b>	<b>30%</b>

<ul style="list-style-type: none"> <li>○ <b>Appraisal Service</b> <ul style="list-style-type: none"> <li>• This task has not started yet. We have set up a kickoff meeting with the appraiser to get him started.</li> </ul> </li> <li>○ <b>Appraisal Review</b> <ul style="list-style-type: none"> <li>• This task has not started yet.</li> </ul> </li> <li>○ <b>Parcel Negotiations</b> <ul style="list-style-type: none"> <li>• This task has not started yet.</li> </ul> </li> <li>○ <b>Closing Services</b> <ul style="list-style-type: none"> <li>• This task has not started yet.</li> </ul> </li> </ul>		
<p><b>FC 60101 ~ COMPENSABLE UTILITY COORDINATION FOR BUSINESS 281 @ COURTHOUSE SQUARE</b></p>		
<p><b>UPDATED:</b> L&amp;G has received TxDOT's determination via a letter received December 16, 2016 wherein TxDOT stated that all utilities within the existing Bus 281 ROW would need to relocate their lines at their expense or reach an agreement with the new owner of record to remain in place. We have begun contacting all utilities within the area including the new route option to the East along SH 107.</p>	<p><b>L&amp;G</b></p>	<p><b>40%</b></p>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E., CFM  
Project Manager

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11326549**  
**INVOICE DATE: 10/31/17**

**BILL TO: 84**  
Hidalgo County Pct #4  
c/o Commission Joseph Palacios  
1051 N. Doolittle Rd.  
Edinburg, TX 78541

**JOB: 161501**  
SH 107/Bus 281 Intersection &  
Drainage Improv. (@ Courthouse  
Square & Outfall) PO#750481

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of October 2017.						
11002-Traffic Evalu	30,000.00	28,500.00 ✓		28,500.00	95.0	1,500.00
11005-Schem Developm	320,000.00	272,000.00 ✓	16,000.00	288,000.00	90.0	32,000.00
11006-Pre1. ROW Requ	31,500.00	26,775.00 ✓	1,575.00	28,350.00	90.0	3,150.00
11008-Schm Rdwy TxDO	31,500.00	23,625.00 ✓		23,625.00	75.0	7,875.00
11020-Trafic Eval/SU	130,613.38	126,609.24 ✓		126,609.24	96.9	4,004.14
12001-EA Reports	110,822.80	11,082.28 ✓		11,082.28	10.0	99,740.52
12002-Pub Invt (PM)	38,759.68				0.0	38,759.68
12003-Pub Invt (PH)	38,986.08				0.0	38,986.08
12007-Arch & Hist	8,042.86				0.0	8,042.86
12008-Eng/Pub Mtgs	42,000.00	12,600.00 ✓		12,600.00	30.0	29,400.00
12009-Eng/Pub Hearin	26,250.00				0.0	26,250.00
12070-Arch & Hist/SU	17,537.20				0.0	17,537.20
13007-Sub-Surface Ut	25,000.00	6,250.00 ✓		6,250.00	25.0	18,750.00
13070-Sub-Surface Ut	75,000.00	7,500.00 ✓		7,500.00	10.0	67,500.00
15001-Field Survey	50,479.00	43,260.50 ✓	2,170.60	45,431.10	90.0	5,047.90
15010-Field Srvy/Sub	167,521.00	143,528.00 ✓	5,198.00	148,726.00	88.8	18,795.00
16101-Hydro Map	75,000.00	56,250.00 ✓		56,250.00	75.0	18,750.00
16302-Traf Cntrl Pln	72,000.00	54,000.00 ✓		54,000.00	75.0	18,000.00
16307- Pre1 Comp Uti	63,000.00	40,950.00 ✓		40,950.00	65.0	22,050.00
60001-ROW Req Admin	216,000.00	64,800.00 ✓		64,800.00	30.0	151,200.00
60101-Compens Utilit	113,400.00	39,690.00 ✓	5,670.00	45,360.00	40.0	68,040.00
<b>TOTALS:</b>	<b>1,683,412.00</b>	<b>957,420.02 ✓</b>	<b>30,613.60 ✓</b>	<b>988,033.62</b>	<b>58.7</b>	<b>695,378.38 ✓</b>

ORIGINAL CONTRACT SUM \$ 1,683,412.00  
CHANGE BY CHANGE ORDER \$ 0.00  
CONTRACT SUM TO DATE \$ 1,683,412.00  
TOTAL COMPLETED TO DATE \$ 988,033.62  
LESS PREVIOUS INVOICES \$ 957,420.02

  
PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 30,613.60 -

# R. O. W. SURVEYING SERVICES, L.L.C.

---

October 31, 2017

Jacinto Garza, President/CEO  
L & G Engineering  
**Attn: Robert Macheska, P.E.**  
2100 W. Expressway 83  
Mercedes, Texas 78570

**RE: Invoice #R17-120**  
**Hidalgo County Courthouse Phase I Project**  
**Work Authorization #26**  
**Limits: From Courthouse To SH 107 (North Outfall)**

Dear Mr. Macheska:

Attached for your approval is our invoice for services rendered for the month of October, 2017. Additional attachments have a progress report and project Schedule C.

Thank you for your business. Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 451-2670.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Julio Cerda', with a large, stylized flourish underneath.

Julio Cerda, P.E.  
President/CEO

# R. O. W. SURVEYING SERVICES, L.L.C.

---

## Progress Report as of October 31, 2017:

### **FC130 ROW Map, Parcel Description, Metes & Bounds Description, and Title Reports**

Existing Right of Way along SH107 and Block lines around Courthouse complete and submitted to LG.

### **FC150 Field Surveying (Control Hz & Vt)**

#### **PHASE I**

##### **o A. *Primary Project Control***

No Activity.

##### **o B. *Secondary Project Control***

No Activities.

#### **PHASE II**

##### **C. *Setting Benchmarks***

###### **1. Setting Benchmarks**

No Activities.

###### **2. Topography & Cross Section Survey**

No Activities.

###### **3. Locate Visible Utilities**

No Activities.

###### **4. Cross Culverts, Driveway Culverts, Inverts**

No Activities.

###### **5. Right of Entry, ROW Research, Appraisal Dist. Records**

No Activities.

###### **6. Proposed Centerline on Existing Pavement Pre-Construction for Utilities**

No Activities.

###### **7. Profile and Cross Section Intersecting Streets**

No Activities.

###### **8. Irrigation Crossing**

No Activities

###### **9. Existing Storm Drain H & V**

No Activities.

# R. O. W. SURVEYING SERVICES, L.L.C.

---

10. Tie Existing Underground & Overhead Utilities w/Engineer (No SUE)  
No Activities.

11. Additional Field Surveying: Irrigation Lines, Outfalls, & Driveways & Turnouts  
No Activities.

15. Profiles of Existing Drainage Facilities  
No Activities.

17. Obtain Elevations of Manholes & Valves of Utilities  
No Activities.

18. Provide Temporary Signs, Traffic control, flags, safety equipment, etc.  
No Activities.

21. Inventory Signs, Mailboxes, & Driveways  
No Activities.

22. Survey Controlled Data Sheets per TxDOT guidelines  
No Activities

23. Recover & Establish Existing CL & ROW  
No Activities.

25. Coordinate with the Engineer for Existing CL Staking  
No Activities.

26. Subsurface Utility Engineering  
a. Courthouse Square  
No Activities

b. SH107 & North Outfall  
No Activities

# R. O. W. SURVEYING SERVICES, L.L.C.

---

## PHASE III

### Final Reports & Deliverables

- **A. CADD file (2D &3D) for limits of Project**  
No Activities.
  
- **B. Final Report and Deliverables**  
No Activities.

### Project Management & Oversight

- **A. Meeting & Coordination with Engineers**  
Coordinated with LG to possible outfall East of Hwy 281. Met with LG and Jacobs regarding existing utilities servicing courthouse.
  
- **B. QC/QA Survey**  
Continue to verify utilities around courthouse square.

# R. O. W. Surveying Services, L.L.C.

900 S. Stewart Road, Suite 13  
Mission, TX 78572  
TBPLS Reg. # 10193886  
956-424-3335

## INVOICE

INVOICE NUMBER : R17-120  
Date: October 31, 2017  
Our Order No.: R16073

**BILL TO:**

Jacinto Garza, P.E.  
L & G Engineering  
Attn: Robert Macheska, P.E.  
2100 W. Expressway 83  
Mercedes, Texas 78570

RE: **Hidalgo County Courthouse-Phase I (Work Authorization No. 26)**  
Limits: From Courthouse Square To: SH 107 (North Outfall)

Task and Description	Contract Amount	Invoice to Date	Paid to Date	Current Amount Due	Contract Balance	AMOUNT
<b>Function Code 130 - Right of Way Map</b>						
A. Existing Right of Way 1/2 Block Perimeter around Courthouse Square	\$5,500.00	\$5,500.00	\$4,950.00	\$550.00	\$0.00	100.00%
B. Existing Right of Way along SH107	\$5,000.00	\$5,000.00	\$4,500.00	\$500.00	\$0.00	100.00%
C. Existing Right of Way along North Outfall	\$4,000.00	\$4,000.00	\$3,600.00	\$400.00	\$0.00	100.00%
<b>Sub-Total (FC 130):</b>	<b>\$14,500.00</b>	<b>\$14,500.00</b>	<b>\$13,050.00</b>	<b>\$1,450.00</b>	<b>\$0.00</b>	<b>100.00%</b>
<b>Function Code 150</b>						
<b>Phase I - Field Surveying (Control Hz &amp; Vt)</b>						
<b>A. Primary Project Control</b>						
1. Establish Primary Control	\$3,675.00	\$3,675.00	\$3,675.00	\$0.00	\$0.00	100.00%
<b>B. Secondary Project Control</b>						
1. Set Additional Secondary Control Points as Needed	\$4,290.00	\$4,290.00	\$4,290.00	\$0.00	\$0.00	100.00%
2. Horizontal Values Established with RTK or VRS	\$3,837.00	\$3,837.00	\$3,837.00	\$0.00	\$0.00	100.00%
3. Vertical Values Established with Digital Level	\$3,673.00	\$3,673.00	\$3,673.00	\$0.00	\$0.00	100.00%
<b>Phase II - DTM Topography and Cross Sections</b>						
<b>C. Setting Benchmarks</b>						
1. Setting Benchmark	\$3,720.00	\$372.00	\$372.00	\$0.00	\$3,348.00	10.00%
2. Topographic & Cross Sections	\$8,570.00	\$8,570.00	\$8,570.00	\$0.00	\$0.00	100.00%
3. Locate Visible Utilities						
a. Utilities	\$6,600.00	\$6,600.00	\$6,600.00	\$0.00	\$0.00	100.00%
4. Cross Culverts, Driveway Culverts, Inverts	\$5,880.00	\$5,880.00	\$5,880.00	\$0.00	\$0.00	100.00%
5. Right of Entry, ROW Research, Appraisal Dist. Records	\$3,074.00	\$3,074.00	\$3,074.00	\$0.00	\$0.00	100.00%
6. Proposed Centerline on Existing Pavement Pre-Construction for Utilities	\$4,466.00	\$447.00	\$447.00	\$0.00	\$4,019.00	10.01%
7. Profile and Cross Section Intersecting Streets	\$5,032.00	\$5,032.00	\$5,032.00	\$0.00	\$0.00	100.00%
8. Irrigation Crossings	\$6,190.00	\$6,190.00	\$6,190.00	\$0.00	\$0.00	100.00%
9. Existing Storm Drain H&V	\$8,250.00	\$8,250.00	\$8,250.00	\$0.00	\$0.00	100.00%
10. Tie Existing Underground & Overhead Utilities Coordinate w/Engineer (No. SUE)	\$4,047.00	\$4,047.00	\$4,047.00	\$0.00	\$0.00	100.00%
<b>11. Additional Field Surveying</b>						
a. Irrigation Lines	\$7,182.00	\$7,182.00	\$7,182.00	\$0.00	\$0.00	100.00%
b. Outfalls (Location to be determined)	\$7,218.00	\$7,218.00	\$7,218.00	\$0.00	\$0.00	100.00%
c. Driveways and Turnouts	\$3,792.00	\$3,792.00	\$3,792.00	\$0.00	\$0.00	100.00%
15. Profiles of Existing Drainage Facilities	\$5,688.00	\$5,688.00	\$5,688.00	\$0.00	\$0.00	100.00%
17. Obtain Elevations of Manholes & Valves of Utilities	\$4,120.00	\$4,120.00	\$4,120.00	\$0.00	\$0.00	100.00%
18. Provide tem. signs, traffic control, flags, safety equip., etc.	\$3,720.00	\$3,720.00	\$3,720.00	\$0.00	\$0.00	100.00%
19. Ties to Existing Bridges or Culvert that may be in conflict w/new const.						
21. Inventory Signs, Mailboxes, & Driveways	\$3,792.00	\$3,792.00	\$3,792.00	\$0.00	\$0.00	100.00%
22. Survey Control Data Sheets per TxDot	\$3,932.00	\$0.00	\$0.00	\$0.00	\$3,932.00	0.00%
23. Recover & Establish Existing CL & ROW	\$4,046.00	\$4,046.00	\$4,046.00	\$0.00	\$0.00	100.00%
25. Coordinate with the Engineer for Existing CL Staking	\$747.00	\$747.00	\$747.00	\$0.00	\$0.00	100.00%
<b>Phase III - Final Report &amp; Deliverables</b>						
A. CADD file (2D & 3D) for limits of project	\$7,660.00	\$6,128.00	\$5,362.00	\$766.00	\$1,532.00	80.00%
B. Final Report and Deliverables	\$9,160.00	\$7,328.00	\$6,412.00	\$916.00	\$1,832.00	80.00%
<b>Project Management and Oversight</b>						
A. Meeting and Coordination w/ Engineers	\$10,750.00	\$8,600.00	\$7,525.00	\$1,075.00	\$2,150.00	80.00%
B. QC/QA Survey	\$9,910.00	\$7,928.00	\$6,937.00	\$991.00	\$1,982.00	80.00%
<b>Sub-Total (FC 150):</b>	<b>\$153,021.00</b>	<b>\$134,226.00</b>	<b>\$130,478.00</b>	<b>\$3,748.00</b>	<b>\$18,795.00</b>	<b>87.7174%</b>
<b>Sub-Total (Field Survey For Design &amp; Exist ROW: FC 130 + FC 150):</b>	<b>\$167,521.00</b>	<b>\$148,726.00</b>	<b>\$143,528.00</b>	<b>\$5,198.00</b>	<b>\$18,795.00</b>	<b>88.7805%</b>
<b>Subsurface Utility Engineering (SUE)</b>						
a. Courthouse Square (\$1000/per test hole, approximate test holes 450)	\$45,000.00	\$4,500.00	\$4,500.00	\$0.00	\$40,500.00	10.00%
b. SH107 & North Outfall (\$500/per test hole, approximate test holes 65)	\$30,000.00	\$3,000.00	\$3,000.00	\$0.00	\$27,000.00	10.00%
<b>Sub-Total (SUE):</b>	<b>\$75,000.00</b>	<b>\$7,500.00</b>	<b>\$7,500.00</b>	<b>\$0.00</b>	<b>\$67,500.00</b>	<b>10.0000%</b>
<b>GRAND TOTAL:</b>	<b>\$242,521.00</b>	<b>\$156,226.00</b>	<b>\$151,028.00</b>	<b>\$5,198.00</b>	<b>\$86,295.00</b>	<b>64.4175%</b>
			<b>TOTAL DUE:</b>	<b>\$5,198.00</b>		

DIRECT ALL INQUIRIES TO:  
JULIO CERDA, P.E.  
(956)451-2670  
email: julio@southtexasig.com

MAKE ALL CHECKS PAYABLE TO:  
R. O. W. Surveying Services, L.L.C.  
Attn: JULIO CERDA, P.E.  
900 S. Stewart Road, Suite #13, Mission, Texas 78572

THANK YOU FOR YOUR BUSINESS!

